

JOB NO.: TCS01321/23

CEDD SERVICE CONTRACT NO. EDO 12/2023 ENVIRONMENTAL TEAM FOR DEVELOPMENT OF ANDERSON ROAD QUARRY SITE – SITE FORMATION AND ASSOCIATED INFRASTRUCTURE WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT (FEBRUARY 2024)

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date	Reference No.	Prepared By	Certified By
19 March 2024	TCS01321/23/600/R0691v2	Anh	An

Nicola Hon (Environmental Consultant)

Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	14 March 2024	First submission
2	19 March 2024	Amended As Per IEC' comment



Civil Engineering and Development Department	Your reference:	
East Development Office		
8/F, South Tower, West Kowloon Government Offices	Our reference:	HKCEDD10/50/109588
11 Hoi Ting Road		
Yau Ma Tei	Date:	22 March 2024
Kowloon		

Attention: Mr Lee Ming Keung

BY POST

Dear Sirs

Agreement No.: NTE 08/2016 Independent Environmental Checker for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring and Audit Report (February 2024)

We refer to the emails of 18 and 19 March 2024 from Action-United Environmental Services and Consulting attaching a Monthly Environmental Monitoring and Audit Report (February 2024) for the captioned project.

We have no further comment and hereby verify the captioned report.

Should you have any queries, please do not hesitate to contact the undersigned or our Mr Chris Ip on 2618 2831.

Yours faithfully ANEWR CONSULTING LIMITED

James Choi Independent Environmental Checker

CPSJ/LCCR/ICHC/lsmt

cc CEDD – Mr William Hung (email: kkhung@cedd.gov.hk) AECOM – Mr Tommy Li (email: c1-srec2@arqaecom.com) AECOM – Mr Bill C P Hon (email: c2-srec3@arqaecom.com) AECOM – Mr Brad C W Chan (email: c3-srec4@arqaecom.com) AUES – Mr T W Tam (email: twtam@fordbusiness.com)

ANewR Consulting Limited Unit 1813, 1815-16, 18/F, Tower A, Regent Centre 63 Wo Yi Hop Road, Kwai Chung, Hong Kong Tel: (852) 2618 2831 Fax: (852) 3007 8648 Email: info@anewr.com Web: www.anewr.com





EXECUTIVE SUMMARY

- ES01 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. EDO 8/2022 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract) on 15 September 2023. As notifying by AECOM Asia Company Limited (Engineer's Representative) subsequently, the commencement date of the Service Contract is on 22 September 2023 for the Contract Period of 22 months.
- ES02 The previous service contract nos. NTE/07/2016 and EDO 8/2022, covering the environmental monitoring and audit (EM&A) service for the Development of Anderosn Quarry Site (ARQ) for Contracts 1, 2, 3, 4 and 5 was completed in September 2022 and September 2023 respectively.
- ES03 The Services under the Service Contract is to provide EM&A services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Development of ARQ and other relevant statutory requirements.
- ES04 To facilitate the project management and implementation, the ARQ project involved five major infrastructure works CEDD contracts, the commencement date and anticipated completion date of the five works contracts are summarized in below table.

Contract	Commencement date	Anticipated completion date
NE/2016/01 (Contract 1)	December 2016	September 2023
NE/2016/05 (Contract 2)	March 2017	September 2023
NE/2017/03 (Contract 3)	May 2018	December 2024
ED/2020/02 (Contract 4)	July 2021	March 2025
ED/2019/02 (Contract 5)	March 2021	September 2024

- ES05 As notified by AECOM, the certificate of completion of the last section of the works have been issued for Contract 1 and Contract 2 on 30 June 2023 and 15 May 2023 respectively. In view of the completion of major construction works, the EM&A service for Contract 1 and Contract 2 under service contract no. EDO 8/2022 was ceased in late September 2023 and the relevant monitoring stations have been handover to current contract no. EDO 8/2022.
- ES06 This is the monthly EM&A report presenting the monitoring results and inspection findings for Contracts 3, 4 and 5 for the period from 1 to 29 February 2024 (hereinafter 'the Reporting Period').

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES07 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental	Environmental Monitoring	Reporting Period		
Aspect	Parameters / Inspection	Number of Active Monitoring Locations	Total Occasions	
Air Quality	1-hour TSP	7	126	
Air Quality	24-hour TSP	4	20	
Construction Noise	$L_{eq(30min)}$ Daytime for Contract NE/2016/01	8	40	
Construction Noise	L _{eq(30min)} Daytime for Contract NE/2017/03	1	5	

BREACH OF ACTION AND LIMIT (A/L) LEVELS



ES08 No exceedance of air quality was recorded in the Reporting Period. For construction noise monitoring, no Limit Level exceedance was recorded and no noise complaint (which triggered Action Level) was received in the reporting period. The environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmentel	Manitaring	Action	I imit		Event & Action		
Environmental Aspect	8	Action Level		NOE Issued	Investigation	Corrective Actions	
Air Quality	1-hour TSP	0	0	0	NA	NA	
	24-hour TSP	0	0	0	NA	NA	
Construction Noise	L _{eq(30min)} Daytime	0	0	0	NA	NA	

ENVIRONMENTAL COMPLAINT

ES09 In the reporting period, no environmental complaint was recorded in the Reporting Period.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES10 No environmental summons or successful prosecutions for the Project were recorded in the Reporting Period.

REPORTING CHANGE

ES11 There is no reporting change in the Reporting Period.

SITE INSPECTION

- ES12 In this Reporting Period, joint site inspections to evaluate the site environmental performance for *Contract 3* were carried out by the RE, ET and Contractor on 2, 9, 16 and 23 February 2024 in which IEC joined the site inspection with SSEMC on 16 February 2024. No non-compliance was noted during the site inspection.
- ES13 In this Reporting Period, joint site inspections to evaluate the site environmental performance for *Contract 4* were carried out by the RE, ET and Contractor on 7, 16, 23 and 28 February 2024 in which IEC joined the site inspection with SSEMC on 23 February 2024. No non-compliance was noted during the site inspection.
- ES14 In this Reporting Period, joint site inspections to evaluate the site environmental performance for *Contract 5* were carried out by the RE, ET and Contractor on 1, 5, 16, 21 and 29 February 2024 in which IEC joined the site inspection on 21 February 2024. No non-compliance was noted during the site inspection.

FUTURE KEY ISSUES

- ES15 The Contractor are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained.
- ES16 Since construction site is highly visible to the resident at nearby estates, the Contractors should pay special attention on potential environmental impact generated by the site activities and adhere implement adequate air quality and noise mitigation measures as far as practicable to reduce the impact to the public.
- ES17 Construction noise is one of the key environmental issues during construction work of the Project. Noise mitigation measures such as using quiet plants and noise barriers shall be implemented where practicable according to the EM&A manual.



ES18 In addition, the Contractors should ensure all effluent discharge shall be fulfilled the Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or relevant discharge license requirement.



Table of Contents

1.	INTRODUCTION	1
	1.1 PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	2
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
	2.1 CONSTRUCTION CONTRACT PACKAGING	3
	2.2 PROJECT ORGANIZATION	4
	2.3 CONSTRUCTION PROGRESS	4
3.	SUMMARY OF IMPACT MONITORING REQUIREMENTS	8
	3.1 GENERAL	8
	3.2 MONITORING PARAMETERS	8
	3.3 MONITORING LOCATIONS	8
	3.4 MONITORING FREQUENCY AND PERIOD	10
	3.5 MONITORING EQUIPMENT	11
	3.6 MONITORING METHODOLOGY	11
	3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS	13
	3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL	14
4.	AIR QUALITY MONITORING	15
	4.1 GENERAL	15
	4.2 RESULTS OF AIR QUALITY MONITORING	15
5.	CONSTRUCTION NOISE MONITORING	18
	5.1 GENERAL	18
	5.2 NOISE MONITORING RESULTS IN REPORTING MONTH	18
6.	WASTE MANAGEMENT	20
	6.1 GENERAL WASTE MANAGEMENT	20
	6.2 RECORDS OF WASTE QUANTITIES	20
7.	SITE INSPECTION	22
	7.1 REQUIREMENTS	22
	7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	22
8.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	24
	8.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	24
9.	IMPLEMENTATION STATUS OF MITIGATION MEASURES	25
	9.1 GENERAL REQUIREMENTS	25
	9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	25
	9.3 KEY ISSUES FOR THE COMING MONTH	26
10.	CONCLUSIONS AND RECOMMENDATIONS	27
	10.1 CONCLUSIONS	27
	10.2 RECOMMENDATIONS	27



LIST OF TABLES

TABLE 2-1STATUS OF ENVIRONME	ENTAL LICENSES AND PERMITS OF THE CONTRACT 3
------------------------------	--

- TABLE 2-2
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 4
- TABLE 2-3
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACT 5
- TABLE 3-1SUMMARY OF EM&A REQUIREMENTS
- TABLE 3-2IMPACT MONITORING STATIONS AIR QUALITY
- TABLE 3-3
 IMPACT MONITORING STATIONS CONSTRUCTION NOISE
- TABLE 3-4
 ADDITIONAL IMPACT MONITORING STATIONS CONSTRUCTION NOISE
- TABLE 3-5
 AIR QUALITY MONITORING EQUIPMENT
- TABLE 3-6
 CONSTRUCTION NOISE MONITORING EQUIPMENT
- TABLE 3-7
 ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
- TABLE 3-8
 ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
- TABLE 4-1SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-1)
- TABLE 4-2SUMMARY OF 1-HOUR TSP MONITORING RESULTS (AMS-2)
- TABLE 4-3SUMMARY OF 1-HOUR TSP MONITORING RESULTS (AMS-3)
- TABLE 4-4SUMMARY OF 1-HOUR TSP MONITORING RESULTS (AMS-4)
- TABLE 4-5SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-5)
- TABLE 4-6SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-6)
- TABLE 4-7SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS (AMS-7)
- TABLE 5-1
 SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
- TABLE 5-2
 SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
- TABLE 6-1
 SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 6-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 7-1SITE OBSERVATIONS OF CONTRACT 3
- TABLE 7-2SITE OBSERVATIONS OF CONTRACT 4
- TABLE 7-3SITE OBSERVATIONS OF CONTRACT 5
- TABLE 8-1
 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 8-2
 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 8-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 9-1
 ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

LAYOUT PLAN OF THE PROJECT APPENDIX A APPENDIX B PROJECT ORGANIZATION STRUCTURE THREE-MONTHS ROLLING CONSTRUCTION PROGRAMME APPENDIX C APPENDIX D MONITORING LOCATIONS FOR IMPACT MONITORING APPENDIX E CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY APPENDIX F **EVENT AND ACTION PLAN** APPENDIX G IMPACT MONITORING SCHEDULE APPENDIX H DATABASE OF MONITORING RESULT GRAPHICAL PLOTS FOR MONITORING RESULT APPENDIX I APPENDIX J METEOROLOGICAL DATA APPENDIX K WASTE FLOW TABLE APPENDIX L IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES APPENDIX M COMPLAINT LOG



 $\label{eq:appendix} Appendix \, N \qquad \mbox{Implementation Status for Water Quality Mitigation Measures}$



1. INTRODUCTION

PROJECT BACKGROUND

- 1.1.1 Development of Anderson Road Quarry (ARQ) is to provide land and the associated infrastructures for the proposed land used at the existing ARQ Site at the North-eastern of East Kowloon according to the final Recommended Outline Development Plan (hereinafter named as the Project Works).
- 1.1.2 To facilitate the project management and implementation, the ARQ project involved five major infrastructure works CEDD contracts, the commencement date and anticipated completion date of the five works contracts are summarized in below table.

Contract	Commencement date	Anticipated completion date
NE/2016/01 (Contract 1)	December 2016	September 2023
NE/2016/05 (Contract 2)	March 2017	September 2023
NE/2017/03 (Contract 3)	May 2018	December 2024
ED/2020/02 (Contract 4)	July 2021	March 2025
ED/2019/02 (Contract 5)	March 2021	September 2024

- 1.1.3 Action-United Environmental Services & Consulting (AUES) has been awarded the Civil Engineering and Development Department (CEDD) Service Contract No. EDO 8/2022 Environmental Team for Development of Anderson Road Quarry Site Site Formation and Associated Infrastructure Works (hereinafter called "the Service Contract) on 15 September 2023. As notifying by AECOM Asia Company Limited (Engineer's Representative) subsequently, the commencement date of the Service Contract is on 22 September 2023 for the Contract Period of 22 months.
- 1.1.4 The Services under the Service Contract is to provide EM&A services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the EM&A manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and Environmental Impact Assessment (EIA) Report of Development of Anderson Road Quarry and other relevant statutory requirements.
- 1.1.5 The previous service contract nos. NTE/07/2016 and EDO 8/2022, covering the EM&A services for the Development of ARQ site for Contracts 1, 2, 3, 4 and 5 was completed in September 2022 and September 2023 respectively.
- 1.1.6 As notified by AECOM, the certificate of completion of the last section of the works have been issued for Contract 1 and Contract 2 on 30 June 2023 and 15 May 2023 respectively. In view of the completion of major construction works, the EM&A service for Contract 1 and Contract 2 under service contract no. EDO 8/2022 was ceased in late September 2023 and the relevant monitoring stations have been handover to current contract no. EDO 8/2022.
- 1.1.7 According to the Approved EM&A Manual, air quality and noise monitoring are required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Baseline monitoring including air quality and noise conducted between *January* and *April 2019* at all designated monitoring locations were before construction work commencement. Furthermore, the Baseline Monitoring Report which verified by the Independent Environmental Checker (hereinafter referred as "the IEC") has been submitted to Environmental Protection Department (EPD) on 9 May 2017 for endorsement.
- 1.1.8 This is the monthly EM&A report presenting the monitoring results and inspection findings for Contracts 3, 4 and 5 for the period from 1 to 29 February 2024 (hereinafter 'the Reporting Period').



REPORT STRUCTURE

- 1.2.1 The monthly EM&A Report is structured into the following sections:-
 - Section 1 Introduction Section 2 Project Organization and Construction Progress Section 3 Summary of Impact Monitoring Requirements Section 4 Air Quality Monitoring Section 5 Construction Noise Monitoring Section 6 Waste Management Section 7 Site Inspections Section 8 Environmental Complaints and Non-Compliance Section 9 Implementation Status of Mitigation Measures Section 10 Conclusions and Recommendations



2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project was divided by 5 works contracts as described in following. The details of each contract are summarized below and the delineation of each contract is shown in *Appendix A*.

Contract 1 (Contract No. NE/2016/01)

- 2.1.2 Commencement date of Contract 1 was in late December 2016 and the major construction work was completed in June 2023. The major scope of work of Contract 1 is listed below:
 - Formation of about 40 hectares (ha) of land platforms at the ARQ site and the associated geotechnical works;
 - Road works including construction of approximately 3-kilometer long vehicular roads, footpaths, cycle tracks, an approximately 130-meter long underpass at the southern end an a public transport terminus at the northern end at the ARQ site;
 - Provision of and improvement to water supply, drainage and sewerage systems as well as landscaping works; and
 - Construction of proposed subway structures and lift tower structures of pedestrian connectivity facilities.

Contract 2 (Contract No. NE/2016/05)

- 2.1.3 Commencement date of Contract 2 was in March 2017 and the major construction work was completed in May 2023. The major Scope of Work of the Contract 2 is listed below:
 - (i) Construction of the following pedestrian connectivity facilities with covered elevated walkways, covered at grad walkways, escalators, life towers with associate staircase and lifts:-
 - (a) Linking Hiu Kwong street with Hiu Ming Street (E1)
 - (b) Linking the proposed "Footbridge Link at Sau Ming Road" with Hiu Ming Street (E2, C1 and E3)
 - (c) Linking the proposed bus-to-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Lin Tak Road (E12)
 - (ii) Construction of bus-to-bus interchange (BBI) at Tseung Kwan O Tunnel Toll Plaza;
 - (iii) Associated landscape works

Contract 3 (Contract No. NE/2017/03)

- 2.1.4 The commencement date of Contract 3 was in May 2018 and the tentative completion date in September 2023. The major Scope of Work of the Contract 3 is listed below:
 - (i) Site formation and road works in the following sections:-
 - (a) at junction of Clear Water Bay Road (CWBR) and On Sau Road constructed under the Development at Anderson Road (DAR) project including the provision of U-turn facility and noise mitigation measures (RIW1);
 - (b) at New Clear Water Bay Road (NCWBR) near Shun Lee Tsuen Road including the road widening works at NCWBR, modification of existing subway structure and provision of noise mitigation measures (RIW2); and
 - (c) at the junction of Lin Tak Road and Sau Mau Ping Road, construction of flyover above Tseung Kwan O Road, provision of loading and unloading bays along Lin Tak Road and noise mitigation measures (RIW3).
 - (ii) construction of the following pedestrian connectivity facilities with covered elevated walkways, escalators and lift towers with associated staircases and lifts:-
 - (a) linking Anderson Road Quarry site with the DAR Site (except the works covered under Contract 1) (System A and System B);
 - (b) linking Hiu Ming Street with Hiu Yuk Path (E8); and



- (c) linking the proposed bus-bus interchange at Tseung Kwan O Tunnel Toll Plaza with Sau Mau Ping Road (E11).
- (iii) Associated landscape works.

Contract 4 (Contract No. ED/2020/02)

- 2.1.5 The commencement date of Contract 4 is in July 2021 and tentative completion date in December 2023. The major Scope of Work of the Contract 4 is listed below:
 - Hard landscaping and other ancillary works (e.g. paver footpath, planter walls, benches, lighting etc.)
 - Soft landscaping works; landscape deck, emergency vehicular access, access road:
 - Park lighting system;
 - Electrical and mechanical engineering works for underground water treatment facilities and pumping system for Artificial Flood Attenuation Lake; and
 - Potential slope enhancement requested by GEO.

Contract 5 (Contract No. ED/2019/02)

- 2.1.6 The commencement date of Contract 5 in March 2021 and tentative completion data in April 2024. The major Scope of Work of the Contract 5 is listed below:
 - Construction pedestrian connectivity facility with covered elevated walkway, covered at grade walkway and escalators linking Sau Mau Ping Road with the existing covered elevated walkway to Po Tat Estate (E5);
 - Construction a pedestrian connectivity facility with covered elevated walkway, covered at grade walkway and escalators linking Sau Mau Ping South Estate with the existing covered walkway to Sau Mau Ping Road (E6);
 - Construction a pedestrian connectivity facility with covered elevated walkway, elevated walkway, lift tower with associated staircase and lifts linking Hiu Kwong Street with podium of Sau Ming House, Sau Mau Ping Estate, provision of at grade staircase (E7)'
 - Construction a pedestrian connectivity facility with covered elevated walkway, lift tower with associated staircase and lifts linking podium of Po Tat Estate to Sau Mau Ping Road (E10); and
 - Ancillary works including electrical and mechanical, slope stabilization, drainage, utilities and landscaping works.

2.2 **PROJECT ORGANIZATION**

2.2.1 The project organization and contact details for Contracts 3, 4 and 5 are shown in *Appendix B*.

2.3 CONSTRUCTION PROGRESS

2.3.1 The 3-month rolling construction programme for Contracts 3, 4 and 5 are shown in *Appendix C*. The major construction activities conducted in the Reporting Period are summarized in below.

Contract 3 (NE/2017/03)

- Pedestrian Connectivity Facilities Systems B (PC-SYB)
- RC works at SyB-LT1 & ST1 is in-progress.
- Welding works for footbridge steel frame erection
- E&M works at SyB-LT1
- ABWF works at SyB-FB2
- E&M works at SyB-FB2
- Install lifts at SyB-LT1
- Install escalators & steel roof erection at System B Escalator pit E4 to E6
- Works for watermain diversion near PC1 is in-progress.



Contract 4 (ED/2020/02)

- Excavation work for Drainage Works at Portion 2a, 6, 8, 9 & 12
- Drainage works at Portion 2a, 6, 8, 9 & 12
- Construction of building structure at portion 1a, 1b
- Construction of Retaining Wall and staircase at Portion 6, 8, 12
- Construction of Planter 8, 12
- Preparation works for Construction of bridge at Portion 13b
- Modification works at RWA10 and RWA9 at Portion 13b
- Construction of precast beam for elevated walkway
- Road works at G2-Site at Portion 13b
- Construction of U-channel at Portion 16
- Slope works at G2-Site B4 Slope at Portion 13b
- Construction of concrete berm at Portion 10 and Portion 17
- Installation of rock mesh at Portion 10 and Portion 17
- Repair works at Portion 10 and Portion 17

Contract 5 (ED/2019/02)

Portion 1

- Steel Frame Installation
- Catch Pit, Kerb and U-Channel Construction & No-Fine Laying

Portion 2

- Installation of Corrugated Sheet
- E&M installation (Lighting)

Portion 3

Rebar, Scaffolding & Formwork Fixing for 4th Pour

Portion 4

- Concreting for E10-Lift Tower 12th Pour
- 2.3.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of contracts 3, 4 and 5 are presented in *Tables 2-1, 2-2 and 2-3*.

 Table 2-1
 Status of Environmental Licenses and Permits of the Contract 3

		Lice	ense/Permit Sta	itus	
Item	Description	Permit no./ account	Valid	Period	Status
		no./ Ref. no.	From	То	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	EPD ref. no. 434186	31-May-18	NA	Valid
2	Chemical Waste Producer Registration	For Area R1W3 (E11) Registration no. WPN : 5213-294-C4239-04	6-Aug-18	End of Project	Valid
		For Area System A Registration no. WPN: 5213-293-C4239-05	6-Aug-18	End of Project	Valid
		For Area System B Registration no. WPN 5213-294-C4239-03	6-Aug-18	End of Project	Valid
		For Area E8 Registration no. WPN	6-Aug-18	End of Project	Valid



Monthly Environmental Monitoring & Audit Report (February 2024)

		Lice	ense/Permit Stat	tus	
Item	Description	Permit no./ account	Valid P	Period	Status
		no./ Ref. no.	From	То	
		5213-292-C4239-06			
3	Water Pollution Control Ordinance	For Area R1W3 (E11) WT10002261-2023	31-Jan-24	31-Jan-29	Valid
	– Discharge License	For Area System B WT00033229-2019	24-Jun-19	30-Jun-24	Valid
		For Area E8 WT00033224-2019	21-Mar-19	31-Mar-24	Valid
4	WasteDisposalRegulation-Billing Account forDisposalofConstruction Waste	Account no.7031075	20-Jun-18	End of project	Valid

Table 2-2	Status of Environmental Licenses and Permits of the Contract 4

	License/Permit Status				
Item	Description Permit no./ account		Valid Period		Status
		no./ Ref. no.	From	То	
1	Form NA – Notification pursuant to Air Pollution Control (Construction Dust) Regulation	EPD ref. no. 470496	19-Aug-21	NA	Valid
2	WasteDisposalRegulation-Billing Account forDisposalofConstruction Waste	Account no. 7041336	6-Sep-21	NA	Valid
3	Chemical Waste Producer Registration	Registration no. WPN 5213-296-C1206-12	14-Sep-21	End of project	Valid
4	WaterPollutionControlOrdinance-DischargeLicense-	WT00043000-2003	30-Jan-23	31-Jan-28	Valid

Table 2-3	Status of Environmental Licenses and Permits of the Contract 5
-----------	--

License/Permit Status					
Item	Description	Permit no./ account	ount Valid Period		Status
		no./ Ref. no.	From	То	
1	Form NA –	EPD ref. no. 466255	NA	NA	Valid
	Notification				
	pursuant to Air				
	Pollution Control				
	(Construction Dust)				
	Regulation				
2	Chemical Waste	Registration no.		End of	
	Producer	WPN 5298-293-W3611-0	12-May-21	project	Valid
	Registration	1			

CEDD Service Contract No. EDO 12/2023 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works



Monthly Environmental Monitoring & Audit Report (February 2024)

		License/Permit Status				
Item	Description	Permit no./ account	Valid Period		Status	
		no./ Ref. no.	From	То		
3	Water Pollution Control Ordinance	WT00039694-2021	16-Nov-21	30-Nov-26	Valid	
	– Discharge License	WT00040919-2022	5-May-22	31-May-27	Valid	
		WT00041457-2022	30-June-22	30-June-27	Valid	
		WT00040670-2022	28-Mar-22	31-Mar-27	Valid	
4	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	Account no. 7040359	3-May-21	NA	Valid	



3. SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
 - Air quality; and
 - Construction noise
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1Summary of EM&A Requirements

Environmental Issue	Parameters
Air Quality	 1-hour TSP by Real-Time Portable Dust Meter; and 24-hour TSP by High Volume Air Sampler
Noise	 Leq(30min) in normal working days (Monday to Saturday) 07:00-19:00 except public holiday Supplementary information for data auditing, statistical results such as L₁₀ and L₉₀ shall also be obtained for reference.

3.3 MONITORING LOCATIONS

3.3.1 According to the EM&A Manual Section 4.6, seven (7) most representative and affected air sensitive receivers (ASR) were selected as air monitoring stations (AQM). During site visit at the subject site before the baseline monitoring, it was noted that some planned ASRs identified in the EM&A Manual are still under construction/ has not yet constructed and there were no suitable location to set up the high volume sampler to carry out the baseline 24-hour TSP monitoring. Therefore, a proposed change for the baseline monitoring programme was submitted and agreed by EPD before the baseline monitoring. The impact air quality monitoring locations are listed in *Table 3-2* and illustrated in *Appendix D*.

1 able 3-2	able 5-2 Impact Monitoring Stations – Air Quanty						
ID	ASR ID in EIA	Location in the EM&A Manual	Identified Location during Site Visit	Status			
AMS-1	ACYC-01	Chi Yum Ching She	Ground of Chi Yum Ching facing the project site	Replaced by AMS-1a			
AMS-1a (*)	ACYC-01	TanShanVillage No. 5 - 6	Ground of Tan Shan Village No. 5 - 6 facing the project site	Active			
AMS-2 (#)	DARB-13	Block 8, Site B	Ground of Fung Tai House of On Tai Estate	Active			
AMS-3 (:)	DARC-16	Planned Clinic and Community Centre, Site C2	Ground of Planned Clinic and Community Centre facing Anderson Road (Ancillary Facilities Building)	Active			
AMS-4 (:)	DARC-26	Planned School, Site C2 Note 1	Ground of Active	Active			
AMS-5	DARE-06	Block 5, DAR Site E	Main roof of Oi Tat House of On Tat Estate facing the project site	Active			
AMS-6	DARE-17	Block 9, Site E	Main roof of Hau Tat House of	Active			

 Table 3-2
 Impact Monitoring Stations – Air Quality

CEDD Service Contract No. EDO 12/2023 Environmental Team for Development of Anderson Road Quarry Site - Site Formation and Associated Infrastructure Works



Monthly Environmental Monitoring & Audit Report (February 2024)

ID	ASR ID in EIA	Location in the EM&A Manual	Identified Location during Site Visit	Status
			On Tat Estate facing the project site	
AMS-7	AMYT-04	Ma Yau Tong Village	Balcony at 2 nd floor of Village House Anderson Road No. 1 facing the project site	Active

Note 1: The ASR is under construction.

(#) AMS-2 was activated on 26 November 2018 since Fung Tai House became an air sensitive receiver. 1-hour TSP monitoring was commenced on 26 November 2018 while installation of HVS for 24-hour TSP was pending approval from Housing Authority.

(*) 24-hour TSP monitoring at AMS1 was abandoned since May 2019 due to lack of power supply and the landlord was unreachable. The alternation location of AMS1a was activated on 15 June 2019 for 1-hour and 24-hour TSP monitoring. The proposal was agreed by EPD on 9 Aug 2019. (:) AMS-3 was effective on 3 December 2019 and AMS-4 was effective on 4 January 2023

Construction Noise

3.3.2 According to the EM&A Manual Section 5.5, three (3) most representative and affected noise sensitive receivers (NSR) were selected as monitoring stations. As recommended by the RE and agreed by IEC, one (1) additional noise monitoring location is proposed to add in Oi Tat House of On Tat Estate (hereafter "NMS-4") to oversee the possible noise impact pose to the resident in On Tat Estate, which is an existing NSR close to the major works activities. Moreover, review of impact monitoring location was proposed to IEC in view of the current site condition and it was agreed by all parties. The details of noise monitoring location are listed in Table 3-3 and illustrated in Appendix D.

Tuble 0 0	5-5 Impact Monitoring Stations – Construction Noise				
ID	NSR ID in EIA	Location			
NMS-1(:)	Site C2 – School 05 Note 1	Ground of Maryknoll Secondary School	Active		
NMS-2(:)	Site E – School	Rooftop of S.K.H. St. John's Tsang Shiu Tim Primary School, where 1m from the exterior of the building facing the project site	Active		
NMS-3(:)	Site C2 – R102–	Ground of Ancillary Facilities Building facing the project site	Active		
NMS-4*	Oi Tat House	1m from the exterior of ground floor façade of Oi Tat House of On Tat Estate facing the project site	Suspended		
NMS-4a#	Oi Tat House	Rooftop of Oi Tat House where 1m from the exterior of Oi Tat House facing the project site	Active		
NMS-5#	Hau Tat House	22/F, refuge floor of Hau Tat House where 1m from the exterior of Hau Tat House facing the project site.	Active		
NMS-6~	Yung Tai House of On Tai Estate	Rooftop of Yung Tai House where 1m from the exterior of the building facing the project site)	Active		
NMS-7~	Chi Tai House of On Tai Estate	Rooftop of Chi Tai House where 1m from the exterior of the building facing the project site	Active		
NMS-8^	No. 3-4 Ma Yau Tong Village	1m from the exterior of the building façade and facing the construction site	Active		

Table 3-3 **Impact Monitoring Stations – Construction Noise**



Monthly Environmental Monitoring & Audit Report (February 2024)

ID	NSR ID in EIA	Location	Status				
Note 1:	Construction of th	he NSR is not yet commenced.					
(*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.							
(:)	00	ive on 15 November 2019, NMS-3 was effective c ffective on 4 January 2023.	on 3 December 201				
(#)	<i>t) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 November 2017.</i>						
\tilde{O}	(~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 we effective on 28 Feb 2018.						
() Review of noise monitoring locations was proposed by ET and NMS-8 was effective 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.							

3.3.3 A Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations under Contract 3. According to the Work Instruction, one noise monitoring station was proposed to install at System A Area and two station monitoring points were proposed to install at E8 Area. The noise monitoring locations are shown in *Table 3-4* below and illustrated in *Appendix D*.

Tuble 0 T	o i Multional impact fromtoring stations Construction Poise				
ID	Location	Description			
CN1*	Holm Glad College	Ground floor of Holm Glad College, where 1m from the exterior of the building facing E8			
CN2*	Leung Shek Chee College	Ground floor of Leung Shek Chee College, where 1m from the exterior of the building facing E8			
CN3	Oi Tat House of On Tat Estate	Ground floor of Oi Tat House of On Tat Estate, where 1m from the exterior of the building facing System A			

 Table 3-4
 Additional Impact Monitoring Stations – Construction Noise

Note 1: Construction of the NSR is not yet commenced.

(*) Additional noise monitoring location was terminated by RE as the construction work at E8 was completed in September 2022. The last monitoring for CN1&CN2 was on 15 September 2022.

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring in the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:
 - 1-hour TSP 3 times every six days during course of works throughout the construction period
 - 24-hour TSP Once every 6 days during course of works throughout the construction period

Noise Monitoring

- 3.4.3 Noise monitoring will be to conduct at the all available designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
 - one set of Leq_(30min) measurements between 07:00 and 19:00 hours on normal weekdays



3.5 MONITORING EQUIPMENT

Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50)*, Appendix *B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

3.5.2 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Table 3-5Air Quality Monitoring EquipmentEquipmentModel24-hour TSPHigh Volume Air SamplerTISCH High Volume Air Sampler, HVS Model
TE-517024-hour TSPCalibration KitTISCH Model TE-5025A1- hour TSPPortable Dust MeterSibata LD-3B Laser Dust Monitor

Noise Monitoring

- 3.5.3 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms-1.
- 3.5.4 Noise equipment as perform for construction phase monitoring is listed in *Table 3-6*.

Table 3-6Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	NL-31, NL-52
Calibrator	NC-73, NC-74
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908

3.6 MONITORING METHODOLOGY

1-hour TSP

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
 - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Zero response of the instrument will be checked before and after each monitoring event.

24-hour TSP

3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP



high volume air sampling system, which complied with *EPA Code of Federal Regulation*, *Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:

- (a.) An anodized aluminum shelter;
- (b.) A 8"x10" stainless steel filter holder;
- (c.) A blower motor assembly;
- (d.) A continuous flow/pressure recorder;
- (e.) A motor speed-voltage control/elapsed time indicator;
- (f.) A 7-day mechanical timer, and
- (g.) A power supply of 220v/50 Hz
- 3.6.4 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m³/min and 1.7m³/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-
 - A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
 - No two samplers should be placed less than 2 meters apart;
 - The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
 - A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
 - Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
 - The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge;
 - The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
 - After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.
- 3.6.5 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.6 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval for 1 point checking of maintenance and six months interval for five points calibrate in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m³/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix E*.

Noise Monitoring

3.6.7 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979



(Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

- 3.6.8 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30 min) in six consecutive Leq_(5 min) measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.9 The sound level meter will be mounted d on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.10 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.11 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.12 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period is attached in *Appendix E*.

Meteorological Information

3.6.13 The meteorological information including wind direction, wind speed, humidity, rainfall, air pressure and temperature etc. during baseline monitoring is extracted from the closest Hong Kong Observatory Station. To obtain the most appropriate meteorological information where available, the data of temperature is extracted from the Kwun Tong Observatory Station; the data of wind speed and wind direction are extracted from Kai Tak Observatory Station and the data of humidity is extracted from King's Park Station.

3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise were set up, namely Action and Limit levels are listed in *Tables* 3-7 and 3-8.

Monitoring Station	Action Level (µg/m ³)		Limit Level (µg/m ³)	
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AMS-1	313	154	500	260
AMS-1a(*)	313	154	500	260
AMS-2	319	165	500	260
AMS-3	319	165	500	260
AMS-4	315	165	500	260

 Table 3-7
 Action and Limit Levels for Air Quality Monitoring

CEDD Service Contract No. EDO 12/2023 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works



260

260

260

500

500

-						
	Monitoring Station	Action Lev	vel ($\mu g / m^3$)	Limit Level (µg/m ³)		
	Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	
	AMS-5	299	166	500	260	

Monthly Environmental Monitoring & Audit Report (February 2024)

AMS-6

AMS-7

(*) 24-hour TSP monitoring at AMS1 was abandoned since May 2019 due to lack of power supply and the landlord was unreachable. The alternation location of AMS1a was activated on 15 June 2019 for 1-hour and 24-hour TSP monitoring. The proposal was agreed by EPD on 9 Aug 2019.

168

156

Table 3-8	Action and Li	mit Levels for	Construction Noise

303

307

Monitoring Logotion	Action Level	Limit Level in dB(A)			
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays				
NMS-1		$70 \text{ dB(A)}^{\text{Note 1}} / 65 \text{ dB(A)}^{\text{Note 1}}$			
NMS-2(@)		70 dB(A) = 703 dB(A)			
NMS-3(:)		75 dB(A)			
NMS-4*	When one or more documented complaints are received	75 dB(A)			
NMS-4a#		75 dB(A)			
NMS-5#		75 dB(A)			
NMS-6~		75 dB(A)			
NMS-7~		75 dB(A)			
NMS-8^		75 dB(A)			
CN1+		$70 \text{ dB(A)}^{\text{Note 1}} / 65 \text{ dB(A)}^{\text{Note 1}}$			
CN2+		$70 \text{ dB(A)}^{\text{Note 1}} / 65 \text{ dB(A)}^{\text{Note 1}}$			
CN3+		75 dB(A)			

Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during Note 1: examination period.

If works are to be carried out during restricted hours, the conditions stipulated in the Note: construction noise permit issued by the Noise Control Authority have to be followed.

Remark: (*) Additional noise monitoring location was recommended by RE and agreed by IEC. It was temporary suspended and the monitoring location is relocated to NMS4a with effective on 15 Nov 2017.

(@) NMS-2 was effective on 15 November 2019.

(:) NMS-3 was effective on 3 December 2019

(#) Review of noise monitoring locations was proposed by ET and NMS-5 was effective on 15 Nov 2017.

(~) Review of noise monitoring locations was proposed by ET and NMS-6 and NMS-7 were effective on 28 Feb 2018.

(^) Review of noise monitoring locations was proposed by ET and NMS-8 was effective on 18 April 2018. Noise monitoring at NMS-8 was started on 3 May 2018 upon commencement of construction at relevant section.

(+) Additional noise monitoring locations as instructed by AECOM which effective in Dec 18.

3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

3.8 DATA MANAGEMENT AND DATA OA/OC CONTROL

- 3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- For monitoring parameters that require laboratory analysis, the local laboratory shall follow the 3.8.2 QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



4 AIR QUALITY MONITORING

4.1 GENERAL

- 4.1.1 In the Reporting Period, air quality monitoring was performed at the active designated monitoring locations AMS-1a, AMS-2, AMS-3, AMS-4, AMS-5, AMS-6 and AMS-7. Since installation of HVS for 24-hour TSP at AMS-2, AMS-3 and AMS-4 were pending approval from relevant departments, only 1-hour TSP monitoring was conducted at AMS-2, AMS-3 and AMS-4. Liaise with the Maryknool Secondary School of AMS-4 for installation of monitoring equipment at rooftop is in progress.
- 4.1.2 The air quality monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

4.2 RESULTS OF AIR QUALITY MONITORING

4.2.1 In the Reporting Period, a total of *126* events of 1-hour TSP monitoring and *20* events of 24-hours TSP were carried out and the monitoring results are summarized in *Tables 4-1 to 4-5*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

	24-hour		1-hour	TSP (µg/m ³)	
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Feb-24	35	1-Feb-24	9:30	58	59	57
8-Feb-24	23	7-Feb-24	9:30	55	60	57
14-Feb-24	44	9-Feb-24	13:40	52	55	56
20-Feb-24	22	15-Feb-24	14:20	65	60	69
26-Feb-24	21	21-Feb-24	13:00	39	42	58
		27-Feb-24	9:00	55	58	52
Average (Range)	29 (21 - 44)	Average (Range)			56 (39 - 69)	

 Table 4-1
 Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-1a)

Table 4-2Summary of 1-hour TSP Monitoring Results (AMS-2)

1-hour TSP (µg/m ³)				
Date	Start Time	1 st reading	2 nd reading	3 rd reading
1-Feb-24	8:00	120	138	128
7-Feb-24	9:00	57	60	67
9-Feb-24	9:00	62	59	66
15-Feb-24	9:10	55	62	69
21-Feb-24	14:00	89	83	75
27-Feb-24	10:15	67	66	63
Average (Range)			77 (55 – 138)	

Table 4-3Summary of 1-hour TSP Monitoring Results (AMS-3)

		1-hour TSP	$(\mu g/m^3)$	
Date	Start Time	1 st reading	2 nd reading	3 rd reading
1-Feb-24	13:10	86	82	84
7-Feb-24	13:30	57	59	60
9-Feb-24	9:20	55	62	65
15-Feb-24	9:00	72	65	66
21-Feb-24	10:50	42	58	48
27-Feb-24	13:00	64	65	71
Average (Range)			65 (42 - 86)	



		1-hour TSP (μg/m ³)	
Date	Start Time	1 st reading	2 nd reading	3 rd reading
1-Feb-24	13:00	55	59	61
7-Feb-24	13:05	54	51	55
9-Feb-24	13:00	49	55	56
15-Feb-24	13:10	66	64	67
21-Feb-24	13:00	63	67	62
27-Feb-24	10:00	67	61	69
Average	e (Range)		60 (49 - 69)	

Table 4-4Summary of 1-hour TSP Monitoring Results (AMS-4)

Table 4-5	Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-5)

	24-hour		1	l-hour TSP (µ	g/m^3)	
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Feb-24	26	1-Feb-24	9:00	50	52	55
8-Feb-24	14	7-Feb-24	9:05	48	50	46
14-Feb-24	8	9-Feb-24	9:00	50	56	53
20-Feb-24	29	15-Feb-24	9:10	62	65	68
26-Feb-24	76	21-Feb-24	9:00	59	63	60
		27-Feb-24	8:45	69	62	61
Average	30	Average			57	
(Range)	(8 – 76)	(Rang	e)		(46 – 69)	

Table 4-6Summary of 24-hour and 1-hour TSP Monitoring Results (A
--

	24-hour]	l-hour TSP (µ	g/m ³)	
Date	TSP (μg/m³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Feb-24	21	1-Feb-24	9:40	53	56	60
8-Feb-24	3	7-Feb-24	9:45	52	54	50
14-Feb-24	28	9-Feb-24	9:20	46	49	51
20-Feb-24	17	15-Feb-24	9:50	65	68	64
26-Feb-24	43	21-Feb-24	10:30	57	61	59
		27-Feb-24	13:00	62	69	68
Average (Range)	22 (3 - 43)	Average 58 (Range) (46 - 69)				

Table 4-7 Summary of 24-nour and 1-nour 15r Monitoring Results (AM5-7	Table 4-7	Summary of 24-hour and 1-hour TSP Monitoring Results (AMS-7)
---	-----------	--

	24-hour	hour 1-hour TSP (μg/m ³)				
Date	TSP (μg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Feb-24	73	1-Feb-24	13:30	51	43	40
8-Feb-24	27	7-Feb-24	11:00	52	50	47
14-Feb-24	31	9-Feb-24	13:00	60	63	64
20-Feb-24	33	15-Feb-24	13:00	75	70	77
26-Feb-24	51	21-Feb-24	9:00	79	69	61
		27-Feb-24	14:15	60	59	62
Average (Range)	43 (27 - 73)	Average (Range)			60 (40 - 79)	



- 4.2.2 As shown in *Tables 4-1 to 4-6*, all the 1-hour TSP and 24-hour TSP monitoring results in the Reporting Period were below the Action and Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.



5 CONSTRUCTION NOISE MONITORING

5.1 GENERAL

- 5.1.1 In the Reporting Period, noise monitoring was performed at designated monitoring locations NMS1, NMS2 and NMS3 and the additional monitoring locations NMS4a, NMS5, NMS6, NMS7 and NMS8.
- 5.1.2 In addition, a Work Instruction was issued from AECOM to AUES in November 2018 for installing three additional noise monitoring stations, i.e., CN1, CN2 and CN3 for Contract 3. Impact noise monitoring was performed at the three additional noise monitoring locations since December 2018. Additional noise monitoring location was terminated by RE as the construction work at E8 was completed in September 2022. The last monitoring for CN1 & CN2 was on 15 September 2022.
- 5.1.3 The noise monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of 40 events noise measurements were carried out at the designated locations under Contract 1. The noise monitoring results at the designated locations are summarized in *Tables 5-1*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

	Construction Noise Level (Leq30min), dB(A)							
Date	NMS1	NMS2	NMS3	NMS4a	NMS5	NMS6	NMS7	NMS8
1-Feb-24	71	55	69	61	56	67	64	62
7-Feb-24	71	54	70	66	56	71	64	73
15-Feb-24	69	65	56	60	63	53	63	60
21-Feb-24	71	58	57	64	60	56	57	58
27-Feb-24	71	59	65	62	65	60	64	63
Limit Level	70 dB(dB(A	A) / 65) ^{Note 1}			75 d	B(A)		

 Table 5-1
 Summary of Construction Noise Monitoring Results for Contract 1

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period

- 5.2.2 As shown in above table, the noise measurement result at NMS1 on 1, 7, 21 and 27 February 2024 was 71, 71, 71 and 71 dB(A), which exceeded the Limit Level. The baseline noise level measured at NMS1 was 69.0 dB(A), and baseline noise correction should be applied to the impact monitoring result, where exceedance occurred. With reference to the baseline, the corrected construction noise level at NMS1 on 1, 7, 21 and 27 February 2024 is 66.7, 66.7, 66.7 and 66.7 dB(A), which fall within the Limit Level.
- 5.2.3 For the additional noise monitoring under Contract 3, a total of 5 events noise measurements were performed for the Contract. The noise monitoring results are summarized in *Tables 5-2*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 5-2Summary of Construction Noise Monitoring Results for Contract 3

Construction Noise Level (Leq30min), dB(A)				
Date	CN3			
1-Feb-24	63			
7-Feb-24	59			
15-Feb-24	59			
21-Feb-24	68			



Construction Noise Level (Leq30min), dB(A)			
Date	CN3		
27-Feb-24	64		
Limit Level	75 dB(A)		
Limit Level 75 dB(A)			

Note 1: Noise Limit Levels for school is 70dB(A) and should be reduced to 65dB(A) during examination period.

5.2.4 As shown in *Tables 5-1 and 5-2*, no Limit Level exceedance was recorded in this Reporting Period. No noise complaint (which triggered Action level exceedance) was received under the Project.



6 WASTE MANAGEMENT

6.1 GENERAL WASTE MANAGEMENT

6.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 **RECORDS OF WASTE QUANTITIES**

- 6.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 6.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

Type of	Cont	ract 3	Con	tract 4	Con	tract 5
Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Total generated Inert C&D Materials ('000m ³) (#)	1.356	-	0.281	-	0.026	-
Hard Rock and Large Broken Concrete ('000m ³)	0	-	0	_	0.024	-
Reused in this Contract (Inert) ('000m ³)	0	-	0	_	0.002	-
Reused in other Projects (Inert) ('000m ³)	0.241	-	0	-	0	-
Disposal as Public Fill (Inert) ('000m ³)	1.115	TKO 137	0.281	TKO 137	0.024	TKO 137

Table 6-1Summary of Quantities of Inert C&D Materials

Remark (#): The total generated inert C&D materials will not take account for the hard rock and large broken concrete.

(*) Approved alternative disposal ground.



	Table 0 2	Summary of Qu				
Type of	Turne of Contract 3		Con	tract 4	Con	tract 5
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location
Recycled						
Metal	0.001	Licensed collector	0	-	0	-
('000kg)						
Recycled						
Paper /				-		
Cardboard	0.090	Licensed collector	0		0	-
Packing						
('000kg)						
Recycled						
Plastic	0.004	Licensed collector	0	-	0	-
('000kg)						
Chemical						
Wastes	0	-	0	-	0	-
('000kg)						
General						
Refuses	0.024	SENT	0.048	-	0.084	SENT
$(`000m^3)$						

Table 6-2Summary of Quantities of C&D Wastes



7 SITE INSPECTION

7.1 REQUIREMENTS

7.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

7.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

Contract 3

7.2.1 In the Reporting Period, joint site inspections for Contract 3 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 2, 9, 16 and 23 February 2024 in which IEC joined the site inspection with SSEMC on 16 February 2024. No non-compliance was noted. The findings / deficiencies of *Contract 3* that observed during the weekly site inspection are listed in *Table 7-1*.

Date	Findings / Deficiencies	Follow-Up Status
2 February 2024	• No environmental issue was observed during site inspection.	• NA
9 February 2024	 The Contractor was reminded to remove stagnant water regularly. The Contractor was reminded to cover 	 Reminder only. Reminder only.
	opened cement bags with tarpaulin sheet.	5
16 February 2024	• No environmental issue was observed during site inspection.	• NA
23 February 2024	• No environmental issue was observed during site inspection.	• NA

Table 7-1Site Observations of Contract 3

Contract 4

7.2.2 In the Reporting Period, joint site inspections for Contract 4 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 7, 16, 23 and 28 February 2024 in which IEC joined the site inspection with SSEMC on 23 February 2024. No non-compliance was noted. The findings / deficiencies of *Contract 4* that observed during the weekly site inspection are listed in *Table 7-2*.

Table 7-2Site Observations of Contract 4

Date	Findings / Deficiencies	Follow-Up Status
7 February 2024	 The Contractor should cover the sandy stockpile to prevent muddy water run out of site. The Contractor was reminded to remove stagnant water after rainy. 	 The sandy stockpile was covered. Reminder only.
16 February 2024	• The Contractor should remove or place the chemical container inside drip tray. (Portion 1B)	The chemical container was removed.
23 February 2024	• The Contractor was reminded to cover slope to reduce dust impact.	Reminder only.
28 February 2024	 The Contractor should remove or place the chemical container inside drip tray. (Portion 12) The Contractor was reminded to spray water at haul road regularly/ 	 The chemical container was removed. Reminder only.

Contract 5



7.2.3 In the Reporting Period, joint site inspections for Contract 5 to evaluate site environmental performance were carried out by the RE, ET and the Contractor on 1, 5, 16, 21 and 29 February 2024 in which IEC joined the site inspection on 21 February 2024. No non-compliance was noted. The findings / deficiencies of *Contract 5* that observed during the weekly site inspection are listed in *Table 7-3*.

Date	Findings / Deficiencies	Follow-Up Status
1 February 2024	 The Contractor should provide mitigation measure to prevent water leakage from the pipe. (E10) The Contractor was reminded to remove stagnant water on the ground. 	Leakage from the water pipe was fixed.Reminder only.
5 February 2024	• The Contractor was reminded to remove general refuse regularly.	Reminder only.
16 February 2024	 The Contractor was reminded to cover sandy stockpile with tarpaulin sheet properly. The Contractor was reminded to clear oil stain. 	Reminder only.Reminder only.
21 February 2024	 The Contractor was reminded to remove refuse regularly. The Contractor was reminded to spray water regularly to reduce dust impact. 	 Reminder only. Reminder only.
29 February 2024	 Chemical container should be removed or place inside drip tray. (E7) The Contractor was reminded to enhance house-keeping. 	The chemical container was removed.Reminder only.

Table 7-3Site Observations of Contract 5



8 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 Environmental Complaint, Summons and Prosecution

- 8.1.1 In the Reporting Period, no environmental complaint was received. Besides, no summons and prosecution under the EM&A Programme was lodged for the project.
- 8.1.2 The complaint log is shown in *Appendix M*.
- 8.1.3 The statistical summary table of environmental complaint, summons and prosecution is presented in *Tables 8-1, 8-2* and *8-3*.

Departing Devied	Contract	Contract Environmental Complaint Stati			
Reporting Period	no.	Frequency	Cumulative	Complaint Nature	
31 May 2018 – 31 Jan 2024	3	0	8	NA	
27 Sep 2021 – 31 Jan 2024	4	0	7	NA	
30 Mar 2021 – 31 Jan 2024	5	0	0	NA	
	1	0	65	NA	
	2	0	10	NA	
1 – 29 February 2024	3	0	8	NA	
-	4	0	7	NA	
	5	0	0	NA	

 Table 8-1
 Statistical Summary of Environmental Complaints

Departing Devied	Contract	Environmental Summons Statistics				
Reporting Period	no.	Frequency	Cumulative	Summons Nature		
31 May 2018 – 31 Jan 2024	3	0	0	NA		
27 Sep 2021 – 31 Jan 2024	4	0	0	NA		
30 Mar 2021 – 31 Jan 2024	5	0	0	NA		
	1	0	0	NA		
	2	0	0	NA		
1 – 29 February 2024	3	0	0	NA		
	4	0	0	NA		
	5	0	0	NA		

 Table 8-2
 Statistical Summary of Environmental Summons

Table 8-3	Statistical Summary of Environmental Prosecution
-----------	--

Reporting Period	Contract	Environmental Prosecution Statistics		
	no.	Frequency	Cumulative	Prosecution Nature
31 May 2018 – 31 Jan 2024	3	0	0	NA
27 Sep 2021 – 31 Jan 2024	4	0	0	NA
30 Mar 2021 – 31 Jan 2024	5	0	0	NA
1 – 29 February 2024	1	0	0	NA
	2	0	0	NA
	3	0	0	NA
	4	0	0	NA
	5	0	0	NA



9 IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.1 GENERAL REQUIREMENTS

- 9.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix L*.
- 9.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented in this Reporting Period are summarized in *Table 9-1*.

	Environmental Mitigation Measures
Issues	Environmental Mitigation Measures
Water Quality	 Wastewater to be treated by filtration system; such as, silt curtain or sedimentation tank before discharge. Replace silt curtain materials if necessary
Air Quality	 Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site All vehicles must use wheel washing facility before off site Sprayed water during breaking works
Noise	 Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	 On-site sorting prior to disposal Follow requirements and procedures of the "Trip-ticket System" Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	The site was generally kept tidy and clean.

 Table 9-1
 Environmental Mitigation Measures

9.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

Contract 3 (NE/2017/03)

Pedestrian Connectivity Facility System B (PC-SYB)

- RC works at SyB-LT1 & ST1 is in-progress.
- Welding works for footbridge steel frame erection
- E&M works at SyB-LT1
- ABWF works at SyB-FB2
- E&M works at SyB-FB2
- Install lifts at SyB-LT1
- Install escalators & steel roof erection at System B Escalator pit E4 to E6
- Works for watermain diversion near PC1 is in-progress.

Contract 4 (ED/2020/02)

- Excavation work for Drainage Works at Portion 2a, 6, 8, 9 & 12
- Drainage works at Portion 2a, 6, 8, 9 & 12
- Construction of building structure at Portion 1a,1b
- Construction of Retaining Wall and staircase at Portion 6,8,12
- Construction of Planter at Portion 8,12



- Preparation works for Construction of bridge at Portion 13b
- Modification works at RWA10 and RWA9 at Portion 13b
- Construction of precast beam for elevated walkway
- Road works at G2-Site at Portion 13b
- Slope works at G2-Site B4 Slope at Portion 13b
- Construction of concrete berm at Portion 10 and Portion 17
- Installation of rock mesh at Portion 10 and Portion 17
- Repair works at Portion 10 and Portion 17

Contract 5 (ED/2019/02)

Portion 1

- Installation of corrugated sheet
- Installation of escalator electrical installation
- Commence removal of scaffolding

Portion 2

- Installation of corrugated sheet and gutter
- Removal of scaffolding and commence installation of escalator part
- Energization of pillar box

Portion 3

- Construction of E7 Lift Tower (4th Pour)
- Construction of Pier E7-P1 (4th Pour)
- Substantially completed welding of segments

Portion 4

- Concreting of E10 (12th Pour)
- Cast construction of E10-F2

9.3 KEY ISSUES FOR THE COMING MONTH

- 9.3.1 Key issues to be considered in the coming month include:
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Disposal of empty engine oil containers within site area;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Management of chemical wastes;
 - Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures
- 9.3.2 During dry season, the Contractor should fully implement air quality mitigation measures to reduce construction dust emission as far as practicable. Furthermore, since construction site is highly visible to the resident at nearby estates, noise mitigation measures such as using of quiet plants should be implemented in accordance with the EM&A requirement.
- 9.3.3 The Contractors should pay special attention on water quality mitigation measures and fully implement according to the ISEMM of the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained. The implementation of water quality mitigation measures conducted by the Contractor is shown in *Appendix N*.



10 CONCLUSIONS AND RECOMMENDATIONS

10.1 CONCLUSIONS

- 10.1.1 This is 83rd monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from 1 to 29 February 2024.
- 10.1.2 The previous service contractor nos. NTE/07/2016 and EDO 8/2022, covering the EM&A service for the Development ARQ for Contracts 1, 2, 3, 4 and 5 was completed in September 2022 and September 2023 respectively. In view of the completion of major construction works, the EM&A service for Contract 1 and Contract 2 under service contract no. EDO 8/2022 was ceased in late September 2023 and the relevant monitoring stations have been handover to current contract no. EDO 8/2022.
- 10.1.3 No 24-hour or 1-hour TSP monitoring and noise monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 10.1.4 In the Reporting Period, no exceedance was recorded and no Notification of Exceedance was issued. Moreover, no noise complaints (which triggered Action Level) were received for the Project.
- 10.1.5 In the Reporting Period, no environmental complaint was received in this reporting period.
- 10.1.6 No notification of summons or successful prosecution was received under the Project.
- 10.1.7 During the Reporting Period, weekly joint site inspection by the RE, ET with the relevant Main-contractor was carried out for Contracts 3, 4 and 5 in accordance with the EM&A Manual stipulation whereas IEC performed monthly site inspection for both contracts. No non-compliance observed during the site inspection.

10.2 RECOMMENDATIONS


- 10.2.1 The Contractors are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent muddy water or other water pollutants from site surface overflow to public area should be properly maintained.
- 10.2.2 Since construction site is highly visible to the resident at nearby estates, the Contractors should pay special attention on potential environmental impact generated by the site activities and adhere implement adequate air quality and noise mitigation measures as far as practicable to reduce the impact to the public.
- 10.2.3 Construction noise is one of the key environmental issues during construction work of the Project. Noise mitigation measures such as using quiet plants and noise barriers shall be implemented where practicable according to the EM&A manual.
- 10.2.4 In addition, the Contractors should ensure all effluent discharge shall be fulfilled the Technical Memorandum of Effluent Discharged into Drainage and Sewerage Systems, inland and Coastal Waters criteria or relevant discharge license requirement.
- 10.2.5 Mosquito control measures should be continued to prevent mosquito breeding on site.



Appendix A


Layout plan of the Project


Contract Packages





Layout plan of Contract 3 (NE/2017/03) (Non-Designated Area)







PROJECT ^{項目}

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - ROAD IMPROVEMENT WORKS AND PEDESTRIAN CONNECTIVITY FACILITIES WORKS PHASE 2A CLIENT _{業主}




全林工程拓展署 Civil Engineering and Development Department

CONSULTANT 工程顧問公司

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION 修訂



STATUS ^{階段}


SCALE 比例

A1 1 : 500

DIMENSION UNIT _{尺寸單位}

METRES

KEY PLAN A1 1 : 60000 家引國



PROJECT NO. _{項目編}號

SHEET 8 OF 8

60328348

SHEET TITLE 圖紙名稱

SHEET NUMBER 圖紙編號

60328348/R&P/1008A


CONTRACT NO. ^{合約編}號

NE/2017/03

GENERAL LAYOUT



Layout plan of Contract 4 (ED/2020/02)



γC



PROJECT

DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INVESTIGATION, DESIGN AND CONSTRUCTION

CONTRACT TITLE DEVELOPMENT OF ANDERSON ROAD QUARRY SITE - INFRASTRUCTURE, GREENING AND LANDSCAPE WORKS

CLIENT



 CEDD

 土木工程拓展署

 CEDD


 Civil Engineering and Development Department

CONSULTANT

AECOM Asia Company Ltd. www.aecom.com

SUB-CONSULTANTS 分判工程顧問公司

ISSUE/REVISION



SCALE 比例	DIMENSION UNIT 尺寸單位
A1 1 : 6000	METRES
KEY PLAN ^{委山國}	

PROJECT NO. ^{項目編號} CONTRACT NO. _{合約編號} ED/2020/02 60328348 **SHEET TITLE** 圖紙名稱 KEY PLAN


SHEET NUMBER 圖紙編號


60328348/LS/1000





Layout plan of Contract 5 (ED/2019/02)

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2024\February 2024\R0691v1.docx












Appendix B

Project Organization Structure



Project Organization Structure





Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Mr Leung Chi Foon	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	5723 6880	2473 3221
AECOM	Senior Resident Engineer	Brad Chan	5506 0068	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
CW – CMGC - JV	Construction Manager	Lau Kwai Ming	9845 4251	3965 9900
CW – CMGC - JV	Site Agent	Leung, Tak Yu	9026 3897	3965 9900
CW – CMGC - JV	Environmental Officer	Ken Chu	9774 0154	3965 9900
CW – CMGC - JV	Environmental Supervisor	Zero Choi	5300 3643	3965 9900
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 3 - NE/2017/03

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CW – CMGC - JV (Main Contractor) – Chun Wo- CMGC - Joint Venture

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Contact Details of Key Personnel for Contract 4 - ED/2020/02

AUES

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CIWEC (Main Contractor) – China International Water & Electric Corporation

ANEWR (IEC) – ANewR Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Engineer	Mr Leung Chi Foon	3842 7087	2739 0076
AECOM	Chief Resident Engineer	Lee, Yu Ching Paul	9824 7016	2473 3221
AECOM	Senior Resident Engineer	Bill Hon	5599 1486	2473 3221
ANEWR	Independent Environmental Checker	James Choi	2618 2836	3007 8648
WL-UJV	Construction Manager	РН Но	9464 1392	2983 6640
WL-UJV	Site Agent	Lee Chi Wai	9255 7014	2983 6640
WL-UJV	Environmental Officer	Guo Liming	5723 9883	2983 6640
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 5 - ED/2019/02

Legend:

- CEDD (Employer) Civil Engineering and Development Department
- AECOM (Engineer) AECOM Asia Co. Ltd.
- WL-UJV (Main Contractor) Wing Lee Univic Joint Venture
- ANEWR (IEC) -ANewR Consulting Limited
- AUES (ET) Action-United Environmental Services & Consulting



Appendix C


Construction Programme (a) Contract 3 (NE/2017/03) (b) Contract 4 (ED/2020/02) (c) Contract 5 (ED/2019/02)




Contract 3 (NE/2017/03)

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2024\February 2024\R0691v1.docx

ID	Activity Name		Duration	Start	Finish	Feb	Mar	2024
E2017/03 - ARQ PHASE 2A	- Monthly Programme Un	date (202401)-1 240221	1761	21-Jun-21 A	11-Sep-26	74	75	
oad Improvement Works L			528	21-Jun-21 A	15-Oct-24			
Construction Works			528	21-Jun-21 A	15-Oct-24			
CON12110		backfilling (RWC2 type 4, 6, 7, 8)	60	21-Jun-21 A	19-Jul-24	_		
CON12130 CON12134	Road works (RWC2 type Install stone facing for wall		60 72	26-Jul-21 A	23-Aug-24 15-Oct-24	_		
CON12134		VC2 type 4 [bay 45 to bay 38])	42	02-Aug-21 A 01-Jun-23 A	01-Feb-24	_		
CON10432		2 type 4 [bay 45 to bay 38])	42	08-Jul-23 A	05-Feb-24			
CON10452A	· ·	g (RWC2 type 3a Bay 37 to Bay 31)	72	30-Nov-23 A	28-Feb-24	-		
CON10756	Construct RW wall (RWC		72	30-Nov-23 A	24-Feb-24			
CON10770		RW pile cap (RWC2 type 3, stage 2), 1 team	72	02-Jan-24 A	28-Mar-24			
CON12556	Install pillar box (KS27 eas		36	08-Jan-24 A	21-Feb-24			
CON10614	Install sheet pile (RWC2 b	-	36	08-Jan-24 A	21-Feb-24			
CON11694	Drainage works under FE		30	12-Jan-24 A	19-Feb-24			
CON11328D	Subletting works - sockete		36	15-Jan-24 A	28-Feb-24			
CON12489	Install pillar box (KS27 we	•	42	15-Jan-24 A	06-Mar-24			
CON11530		n on CT6 Type 1 (18nos, 2d/no, 1 team) + 2d for 1st	38	22-Jan-24	08-Mar-24			
CON10390	Construct pile cap (RWC		30	22-Jan-24	28-Feb-24			
CON12488	Install lift (KS27 west side)		42	22-Jan-24	13-Mar-24			
CON12554	Install lift (KS27 east side)		36	22-Jan-24	06-Mar-24			
CON115743	. ,	FE1-F6b to FE1-F7b, 30m, 1.0m/d, 1 team)	18	20-Feb-24	11-Mar-24			
CON125561		ndscaping works (KS27 east side)	36	22-Feb-24	08-Apr-24	_		
CON10616	Install sheet pile (RWC2 b		36	22-Feb-24	08-Apr-24	_		
CON11330		dation (15nos, 6d/no, 1 team + setup)	90	29-Feb-24	20-Jun-24	_	Ļ	
CON10430	Construct RW wall (RWC	2 type 5 [bay 46])	36	29-Feb-24	15-Apr-24	-	Ļ	
CON124891	Backfilling works & hard-la	ndscaping works (KS27 west side)	36	07-Mar-24	22-Apr-24	-		
CON11532	Construct piling foundation	n on CT6 Type 2 (21nos, 2d/no, 1 team)	42	09-Mar-24	02-May-24	-		
CON115763	Construct NB RC wall (FE	1-F6b to FE1-F7b, 30m, 0.85m/d, 1 team)	24	12-Mar-24	12-Apr-24	_		
CON10790	Construct RW pile cap / fo	oting (RWC2 type 3, stage 2), 1 team	42	02-Apr-24	23-May-24	-		
CON12570	T&C to lift, submit LE5 and	EMSD inspection (KS27 east side)	20	09-Apr-24	02-May-24			
CON10652	Construct RW footing (RV	/C2 bay6 to bay14)	36	09-Apr-24	22-May-24			
CON11710	Drainage, utilities works, b	ackfilling & road paving (FE1-F4b to FE1-F7b & FE1-	30	13-Apr-24	20-May-24			
CON12210	Drainage, utilities works &	backfilling (RWC2 type 5)	36	16-Apr-24	29-May-24			
CON10412	Construct RW footing (RV	/C2 type 6 [bay 48 to bay 47])	24	16-Apr-24	14-May-24			
CON10512	Construct RW footing (RV	/C2 type 3a Bay 37 to Bay 31)	84	16-Apr-24	26-Jul-24			
CON12492	T&C to lift, submit LE5 and	EMSD inspection (KS27 west side)	1	23-Apr-24	23-Apr-24			
CON12590	T&C and Statutory Inspec	tion_KS27	30	03-May-24	07-Jun-24			
CON115321	(NCE036) Additional dura	tion for Great Depth Condition on Rockhead Level fc	28	03-May-24	05-Jun-24			
CON10414	Construct RW wall (RWC	2 type 6 [bay 48 to bay 47])	24	16-May-24	13-Jun-24			
CON11730	Erect steel column (FE1-F	4b to FE1-F7b & FE1-PC1b)	90	21-May-24	04-Sep-24			
CON11770	Traffic diversion (FE1 "b" s	ide & CT6)	6	21-May-24	27-May-24			
CON10654	Construct RW wall (RWC	2 type 2)	48	23-May-24	19-Jul-24			
CON10514	Construct RW footing (RV	VC2 type 3a Bay 37 to Bay 31)	84	23-May-24	30-Aug-24	_		
CON10810	Construct RW wall (RWC	2 type 3, stage 2), 1 team	60	24-May-24	03-Aug-24	_		
CON11772	Utilities detection		18	28-May-24	18-Jun-24	_		
CON12230	Road works (RWC2 type	5)	36	30-May-24	12-Jul-24			
oad Improvement Works L	ocation 2 (RIW2)		436	26-Nov-23 A	28-Feb-25			
onstruction Works in Slope	e C3 (Portion B)		187	26-Nov-23 A	22-Jun-24			
CON20250		st - central median along new clean water bay road t	182	26-Nov-23 A	25-May-24			
CON21116A		to drainage works at Portion B	30	04-Dec-23A	14-Feb-24			
CON20310	Acoustic panels along slop	-	28	18-Jan-24 A	14-Feb-24			
CON20330	Fabrication of NB Acoustic	panels - central median near junction at on sau road	105	15-Feb-24	29-May-24			
CON21116B	(NCE255) Road works at	new U-turn bay (Remaining part)	30	15-Feb-24	20-Mar-24			
CON21150	Construct hard landscape	works at Portion B (Part 1)	60	21-Mar-24	05-Jun-24			
CON21170	Construct hard landscape	works at Portion B (Part 2)	60	21-Mar-24	05-Jun-24			
CON21190	Construct hard landscape	works at Portion B (Part 3)	60	21-Mar-24	05-Jun-24			
CON20270	Steel post along new clea	n water bay road to kowloon delivery	24	26-May-24	18-Jun-24			
CON20350	Acoustic panels near on s	au road left turn to kowloon side delivery	24	30-May-24	22-Jun-24			
onstruction Noise Semi-End			348	15-Dec-23A	28-Feb-25			
CON21730		ed wall (SE2 Bay4 to Bay12; L=110m)	60	15-Dec-23A	29-Feb-24			
CON22030		upport for UU (SE2 Bay13 to Bay21; L=85m, 1 team	42	27-Dec-23A	17-Feb-24			
						- L	•	
Actual Work		<u>NE/2</u>	017/03 Dev	<u>velopment of</u> A	<u>nderson Roa</u> d	Quarry Site - Investigation D	esign & Construction	
Remaining Work		<u>Development of</u> Ande	rson Road	<u>I Quarry Site</u> R	<u>oad - Improv</u> en	<u>nent Works & Pedestrian Co</u>	nnectivity Facilities Works Pl	hase 2A



ctivity ID	Activity Name	Duration	Start	Finish	Feb	Mar	2024
00100050		F 4	05 1 04	00 4 04	74	75	
CON22050	Construct NB footing (SE2 Bay13 to Bay21; L=85m)	54	25-Jan-24	03-Apr-24			
CON21750	Backfilling, construct road drainage & road paving (CT4, SE2 Bay4 to Bay12;	60	28-Feb-24	13-May-24			
CON22070	Construct NB RC L-shaped wall (SE2 Bay13 to Bay21; L=85m)	54	04-Mar-24	10-May-24			
CON22590	Road lighting, irrigation system & utilities works	240	11-May-24	28-Feb-25			
CON22090	Backfilling, construct road drainage & road paving (SE2 Bay13 to Bay21; L=85	54	11-May-24	16-Jul-24			
CON22570	Slope implovement Works (pit-by-pit method) (CT4 & SE2 fount part, 250nos r.	120	11-May-24	03-Oct-24			
CON22610	Application for power supply & energization (RIW2)	156	11-May-24	15-Nov-24			
Road Improvement Works L	location 3 (RIW3)	1428	19-Jul-21 A	11-Sep-26			
Construction Works		1428	19-Jul-21 A	11-Sep-26			
CON31130	(NCE215) (CE595) Cut slope works (CH115 to CH200) (L=85m, 13007m3, 1(1300	19-Jul-21 A	15-Oct-25			
CON31212	Rock slope mapping (Stage 2)	180	03-Oct-22 A	21-Feb-24			
CON31170	Soil nail works & further construct RWD3 (11NE-D/F246, stage 2)	150	21-Oct-22 A	07-Feb-24			
CON31710	Construct footing, pier & pier head F1-4	144	20-Dec-22 A	12-Apr-24			
CON31214	PM review & acceptance and slope stabilization measures (Stage 2)	180	20-Jan-23 A	04-Jul-24			
CON32810	Road works (RWD2 remaining)	42	05-Jun-23 A	03-Feb-24			
CON31290	Reinstatment works & fill no-fine concrete works	90	09-Jun-23 A	15-Mar-24			
CON30673	TTA application at SMPR for fresh watermain connection A&B	60	26-Aug-23 A	27-Jan-24			
CON31550	Cut slope & construct soil nails (55nos 10m depth, 3.5d/no, 3 teams) (Slope $\rm D^{}$	60	30-Aug-23 A	03-Feb-24			
CON30510	Road works (RWD1 Bay8 to Bay14a)	42	04-Sep-23A	05-Feb-24			
CON305073	(NCE281) Gasmain laying alown RWD1 (RWD1 Bay8 to Bay14a) (By Townga	42	03-Nov-23 A	22-Jan-24			
CON324387	ELS works at (NB SE1 Bay6 to Bay1 & VB1)	18	11-Nov-23 A	27-Jan-24			
CON32440	Construct type 2 NB footing (SE1 bay6 to bay1 & VB1)	12	18-Dec-23A	03-Feb-24	—		
CON30688	(NCE281) Gasmain laying alown RWD1 (RWD1 Bay7 to Bay1) (By Towngas)	42	22-Dec-23A	15-Feb-24			
CON30570	Drainage & utilities works (Type 4 RW)	42	15-Jan-24 A	06-Mar-24			
CON30674	Construct fresh watermain connection A & B	60	29-Jan-24	15-Apr-24			
CON30610	Road works (Type 4 RW)	42	05-Feb-24	27-Mar-24			
CON32444	Construct SE1 bay6 to bay1 & VB1 (lower-pour) retaining wall	12	05-Feb-24	21-Feb-24			
CON31554	Construct U-channel, stairway and slope surface works	42	05-Feb-24	27-Mar-24			
CON31190	Erect working platform for soil nail works (Slope D3, stage 2)	42	08-Feb-24	03-Apr-24			
CON32448	Construct SE1 & VB1 (upper-pour) retaining wall	12	22-Feb-24	06-Mar-24			
CON31552	Cut slope works (Slope D3) (CH430 to CH330) (L=100m, 7500m3, 10m3/d)	750	02-Mar-24	11-Sep-26			
CON32432	Backfilling to watermain's level (NB SE1 Bay1 to Bay6)	24	07-Mar-24	08-Apr-24			
CON324481	Construct type 2 NB footing (SE1 bay8 & VB1)	12	07-Mar-24	20-Mar-24			
CON324483	Construct SE1 bay8 (lower-pour) retaining wall	12	21-Mar-24	08-Apr-24			
CON31570	Utilities works & drainage works (Slope D4)	60	28-Mar-24	13-Jun-24			
CON31210	Soil nail works (11NE-D/C190, stage 2)	135	05-Apr-24	13-Sep-24			
CON30666	Lay twin DN600 watermain at RW RWD1a Bay1 - Bay5 (FW CH200 to CH25)	18	09-Apr-24	29-Apr-24			
CON30664	Lay twin DN600 watermain at SE1 Bay1 - Bay6 (FW CH100 to CH140)	18	09-Apr-24	29-Apr-24			
CON324485	Construct SE1 bay8 (upper-pour) retaining wall	12	09-Apr-24	22-Apr-24			
CON31990	Construct bridge deck #33~#43 by form traveller @pier F1-4, 5 pairs	140	13-Apr-24	28-Sep-24			
CON30676	Trial pit / inspection pit excavation for slat watermain D lower connection	12	16-Apr-24	29-Apr-24			
CON324487	Backfill SE1 bay8	30	23-Apr-24	29-May-24			
CON30550	Road works (RWD1 Bay1 to Bay7)	24	30-Apr-24	29-May-24			
CON30678	Construct slat watermain D lower connection	36	30-Apr-24	13-Jun-24			
CON31590	Road works (Slope D4)	60	08-May-24	19-Jul-24			
CON30170	Slope works & fill no-fine concrete at slope D1 (Level 1/4, 400m3)	72	30-May-24	23-Aug-24			
Pedestrian Connectivity Fac		165	23-Dec-23 A	23-Jul-24			
		165	23-Dec-23A	23-Jul-24			
Construction Works	Event footbuilden staal fram DOO to DOZ (DO to DZ) ((
CON52252	Erect footbridge steel frame PC8 to PC7 (P8 to P7) (temporary erection)	42	23-Dec-23 A	03-Feb-24			
CON51186	Submission works for ABWF works at System B	30	30-Dec-23 A	03-Feb-24	_ F⁼³		
CON51870	PM Review & acceptance works submission for reinstatement works near SyE	18	09-Jan-24 A	29-Jan-24			
CON51890	Reinstatement works near SyB-Abt (Slope B1 Partial)	30	15-Jan-24 A	29-Feb-24			
CON52570	Construct escalator pit LT1 to P3 (E1 & E2)	48	22-Jan-24	20-Mar-24			
CON52590	Install steel roof (steel frame) P4 to P7	18	22-Jan-24	14-Feb-24			
CON51994	Construct pier SYB-P1 pier head	36	22-Jan-24	06-Mar-24			
CON51190	ABWF works @SYB-LT1	18	05-Feb-24	28-Feb-24		1	
CON52250	Erect footbridge steel frame PC8 to PC7 (P8 to P7)	6	05-Feb-24	14-Feb-24			
CON52248	Erect footbridge steel frame SYB-A1 to PC8 (A1 to P8) (temporary erection)	30	05-Feb-24	13-Mar-24			
CON52610	Install steel roof (steel frame) P3 to P4	18	15-Feb-24	06-Mar-24			
CON52390	Construct deck slab, planter wall and roofing PC8 to PC7 (P8 to P7)	30	15-Feb-24	20-Mar-24			
CON52410	Construct deck slab, planter wall and roofing PC7 to PC6 (P7 to P6)	30	15-Feb-24	20-Mar-24			
Actual Work		017/03 Do	velopment of A	nderson Poad	Quarry Site - Investigation I	Design & Construction	
						onnectivity Facilities Works Ph	260 24
Remaining Work			a guarry Sile R			Simecuvity racinues WOIRS PIL	UST LA
 Milestone 				3-IVIONIN R	colling Programme		



vity ID	Activity Name	Duration	Start	Finish	Feb	Mar	2024
					74	75	
CON52470	Construct deck slab, planter wall and roofing PC6 to PC4 (P6 to P5)	30	15-Feb-24	20-Mar-24			
CON52490	Construct deck slab, planter wall and roofing PC4 to PC3 (P5 to LT1)	30	15-Feb-24	20-Mar-24			
CON52790	ABWF works @ escalator pit P7 to P4	48	15-Feb-24	15-Apr-24			
CON52450	Construct deck slab, planter wall and roofing PC1 to ex. footbridge (P1)	30	15-Feb-24	20-Mar-24			
CON51490	E&M works @SYB-LT1	30	29-Feb-24	08-Apr-24	I		
CON51192	ABWF works @SYB-LT1 (other than lift shart area)	60	29-Feb-24	14-May-24			
CON52810	ABWF works @ escalator pit P4 to P3	48	07-Mar-24	07-May-24			
CON52230	Erect footbridge steel frame SYB-A1 to PC8 (A1 to P8) (final fixed)	6	14-Mar-24	20-Mar-24			
CON52290	Erect footbridge steel frame PC2 to PC1 (P2 to P1)	24	14-Mar-24	15-Apr-24			
CON53090	E&M works @ escalator pit P7 to P4	54	14-Mar-24	22-May-24			
CON52172	Construct superstructure SYB-LT1 (remaining works, support of escalator)	30	14-Mar-24	22-Apr-24			
CON52630	Install steel roof (steel frame) LT1 to P3	18	21-Mar-24	15-Apr-24			
CON52370	Construct deck slab, planter wall and roofing SYB-A1 to PC8 (A1 to P8)	30	21-Mar-24	29-Apr-24			
CON52670	ABWF works @ steel frame footbridge P8 to P7	48	21-Mar-24	22-May-24			
CON52690	ABWF works @ steel frame footbridge P7 to P6	48	21-Mar-24	22-May-24			
CON52710	ABWF works @ steel frame footbridge P6 to P5	48	21-Mar-24	22-May-24			
CON52730	ABWF works @ steel frame footbridge P5 to LT1	48	21-Mar-24	22-May-24			
CON52770	ABWF works @ steel frame footbridge P1 to connect ex. footbridge	48	21-Mar-24	22-May-24			
CON52174	Construct R.C. desk P2 to LT1	48	25-Mar-24	25-May-24			
CON52870	Install lifts SYB-LT1A & SYB-LT1B	72	09-Apr-24	05-Jul-24			
CON53150	E&M works @ escalator pit P4 to P3	54	09-Apr-24	13-Jun-24			
CON51492	E&M works @SYB-LT1 (other than lift shaft area)	48	09-Apr-24	05-Jun-24			
CON52830	ABWF works @ escalator pit P3 to LT1	48	16-Apr-24	13-Jun-24			
CON52310	Erect footbridge steel frame PC1 to existing footbridge (P1)	24	16-Apr-24	14-May-24			
CON53410	Install steel works at LT1 / ST1	72	23-Apr-24	19-Jul-24			
CON53430	Install hand railing at ST1	72	23-Apr-24	19-Jul-24			
CON51810	Construct underground drainage pipe	36	30-Apr-24	13-Jun-24			
CON52650	ABWF works @ steel frame footbridge A1 to P8	48	30-Apr-24	27-Jun-24			
CON53010	E&M works @ steel frame footbridge P8 to P7	48	30-Apr-24	27-Jun-24			
CON53050	E&M works @ steel frame footbridge P7 to P6	48	30-Apr-24	27-Jun-24			
CON53110	E&M works @ steel frame footbridge P6 to P5	48	30-Apr-24	27-Jun-24			
CON53170	E&M works @ steel frame footbridge P5 to LT1	48	30-Apr-24	27-Jun-24			
CON53130	E&M works @ steel frame footbridge P1 to connect ex. footbridge	48	30-Apr-24	27-Jun-24			
CON52510	Construct above ground drainage pipe	60	30-Apr-24	12-Jul-24			
CON53190	E&M works @ escalator pit P3 to LT1	54	16-May-24	19-Jul-24			
CON52430	Construct deck slab, planter wall and roofing PC2 to PC1 (P2 to P1)	30	16-May-24	20-Jun-24			
CON52910	Install escalators SYB-ES05 & SYB-ES06 (P4 to P7)	48	23-May-24	19-Jul-24			
CON52210	Install steel roof P2 to LT1	48	27-May-24	23-Jul-24			


Actual Work

NE/2017/03 Development of Anderson Road Quarry Site - Investigation Design & Construction Development of Anderson Road Quarry Site Road - Improvement Works & Pedestrian Connectivity Facilities Works Phase 2A

 Milestone ٠

Remaining Work

3-Month Rolling Programme





Contract 4 (ED/2020/02)

Description Distant Mutham Matrix No. PSZ 3/3 1/1/3 2/1/5 5/1/5 1/1/5 2/1/5 1/1/5<	ID	Task Name	Duration	Start	Finish	Predecessors	25/2	2/	3	Marc 10/3	h 2024	2	24/3	31/3	-	7/4	April 2024 14/4	21/4
9 000000000000000000000000000000000000	1	Contract Period	1567 days	Fri 30/7/21	Wed 12/11/25		23/2	5/	5	10/3	1110		24/3	51/5		//4	14/4	21/4
41 0 quick result minh 0 4 abage/2 mich 0 abage	2	Contract Starting Date [Contract Award Date 21 Jul 2021]	0 days	s Fri 30/7/21	Fri 30/7/21													
9 Netrik 07 service stank of ar (Note 10, 10, 10, 10, 10, 10, 10, 10, 10, 10,																		
0Margend Computer Subscriptions of Margend Subscriptions And Add Subscriptions And Add Subscri																		
P Description from the size of the siz							_											
9 Sup of Ward 1 - Produce 13a 20. 1111 ag face hadrs Produce 10 0 Organ of Ward 1 - Produce 13a 20. 10 4 00. 10 Organ of Ward 1 - Produce 10 40. 1111 ag face hadrs Produce 10. 11 Account of Sup of Ward 1 - Produce 10. 1111 ag face hadrs Produce 10. 12 Contracts for face 1111 ag face hadrs 1111 ag face hadrs Produce 10. 13 Produce 10. An inderest end 02. 1111 ag face hadrs 1111 ag face hadrs 1111 ag face hadrs 14 Produce 10. An inderest end 02. 1111 ag face hadrs 1111 ag face hadrs 1111 ag face hadrs 15 Produce 10. An inderest end 02. 1111 ag face hadrs 1111 ag face hadrs 1111 ag face hadrs 16 Produce 10. An inderest end 02. 1111 ag face hadrs 1111 ag face hadrs 1111 ag face hadrs 17 Contracts for face hadrs 1111 ag face hadrs 1111 ag face hadrs 1111 ag face hadrs 18 Produce 10. An inderest end 02. 1111 ag face hadrs 1111 ag face hadrs 1111 ag face hadrs 19 Produce 10. An inderest end 02. 1111 ag face hadrs 1111 ag face hadrs 1111 ag face hadrs 19 Produce 10. An inderest end 02. 1111 ag face hadrs 1111 ag face hadrs 10 An inderest end 02.						20FF,0	_											
9 0 jug locytwo hai 0 stay key table 75-55 weg 1 Acoma dan 0 stay key table 75-55 weg 12 Acoma dan 0 stay key table 75-55 weg 13 Chronic for table information 0 stay key table 75-55 weg 14 Acoma dan console 0 stay key table 75-55 weg 15 Preside DT stable information 0 stay key table 76-75 weg 16 Acoma dan console 0 stay key table 76-75 weg 17 Reface L 1111 Stay key table 76-75 weg 16 Acoma dan console 0 stay key table 76-75 weg 17 Reface L 1111 Stay key table 76-75 weg 18 Acoma dan console 0 stay key table 76-75 weg 18 Acoma dan console 0 stay key table 76-75 weg 19 Acoma dan console 0 stay key table 76-75 weg 19 Acoma dan console 0 stay key table 76-75 weg 19 Acoma dan console 0 stay key table 76-75 weg 19 </td <td></td> <td></td> <td>•</td> <td></td>			•															
Description Production handom Production handom <th< td=""><td></td><td></td><td></td><td></td><td></td><td>2FS+867 days</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>						2FS+867 days												
12 Observation handon Marchanger Synthema No. 1971/20 No. 1971/20 <t< td=""><td></td><td>Portion 1a</td><td>929 days</td><td>Fri 29/4/22</td><td>Tue 12/11/24</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>		Portion 1a	929 days	Fri 29/4/22	Tue 12/11/24													
13 Percent D11 als D1 denome valetier au C12 13 als pints bin 11/22 14 11/124 12 11/124 15 Percent D11 als D1 denome valetier au C12 13 0 0 denome valetier au C12 13 0 denome valetier au C12	11	Access date	0 days	s Fri 29/4/22	Fri 29/4/22	2FS+273 days												
14 Associate Compation Deam 19 0 ang Te 10110 19 0 100 15 Process 19 0 ang Te 10110 19 0 100 16 Associate Compation Deal 19 0 ang Te 10110 19 100 16 Process Te 10 ang Te 1000 19 0 ang Te 1000 19 0 ang Te 1000 16 Associate Compation Deal 19 0 ang Te 1000 19 0 ang Te 1000 19 0 ang Te 1000 17 Contraction Deal 19 0 ang Te 1000 19 0 ang Te 1000 19 0 ang Te 1000 18 Profise Te 10 compation Deal 19 0 ang Te 1000 19 0 ang Te 1000 19 0 ang Te 1000 19 Associate Deal 19 0 ang Te 1000 19 0 ang Te 1000 19 0 ang Te 1000 19 Associate Deal 19 0 ang Te 1000 19 0 ang Te 1000 19 0 ang Te 1000 19 Associate Deal 19 0 ang Te 1000 19 0 ang Te 1000 19 0 ang Te 1000 19 Orgen Compation Deal 19 0 ang Te 1000 19 0 ang Te 1000 19 0 ang Te 1000 19 Associate Deal 19 0 ang Te 1000 19 0 ang Te 1000 19 0 ang Te 1000 19 Orgen Compation Deal 19 0 ang Te 1000 19 0 ang Te 1000 19 0 ang Te 1000 19 Orgen Compation Deal 19 0 ang Te 1000 19 0 ang Te 1000 19 Orgen Compation Deal <t< td=""><td>12</td><td>Construction Duration</td><td>563 days</td><td>s Fri 29/4/22</td><td>Sun 12/11/23</td><td>11SS</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	12	Construction Duration	563 days	s Fri 29/4/22	Sun 12/11/23	11SS												
5 Periods & 0 consider Deals Periods & 0 consider Dea	13	Potential EOT due to Inclement weather and CEs	335 days	s Mon 13/11/23	Sat 12/10/24	12												
10 Axes due 0.0 gay kon X000 Mo X000 Mo X000 Y 1000 10 Concounts mater and Cis. 355 day Tur 1010 Kr 10104 Y 7 10 Area dual Cir fa the indenent ander and Cis. 0.0 gay Tur 1010 Kr 10104 Y 7 10 Area dual Cir fa the indenent ander and Cis. 0.0 gay Tur 1010 Kr 10104 Y 7 10 Area dual Cir fa the indenent ander and Cis. 0.0 gay Tur 1010 Kr 10104 Y 7 10 Area dual Cir fa the indenent ander and Cis. 0.0 gay Tur 10100 Kr 10104 Y 7 10 Area dual Cir fa the indenent ander and Cis. 0.0 gay Tur 10100 Y 7 10 Area dual Cir fa the indenent ander and Cis. 0.0 gay Tur 10100 Y 7 10 Area dual Cir fa the indenent ander and Cis. 0.0 gay Tur 10100 Y 7 10 Connent Cir fa the indenent ander and Cis. 0.0 gay Tur 10100 Y 7 10 Connent Cir fa the indenent ander and Cis. 0.0 gay Tur 10100 Y 7 10 Connent Cir fa the indenent ander and Cis. 0.0 gay Tur 10100 Y 7 11 Section of the Nones 0.0 gay Tur 10100 Y 7 12 Areas dual Cir fa the indenent ander and Cis. 0.0 gay Tur 10100 Y 7 13 Connent Cir fa the indenent an		Anticipated Completion Date				404FF,13												
7 Control Control R84 equival 0.0010 1985 10 Prend of Carls inclusione under an CGs 0.305 dpc/11/01/01 17 19 Anispace Completion Das 0.495 tpc/11/01/01 17 19/01/01 19 Anispace Completion Das 0.495 tpc/11/01/01 16/01/01 16/01/01 21 Anise add 0.96 tpc/11/01/01 16/01/01/01 16/01/01 16/01/01 22 Commutado Contrain 0.96 tpc/11/01/01 16/01/01/01 16/01/01 16/01/01 23 Parendal OT das in bindener stantar an CGs 0.96 tpc/11/01/01 16/01/01/02 16/01/01 24 Anise add 0.96 tpc/11/01/01 16/01/01/01 16/01/01/01 16/01/01/01 25 Beford of Mars 1.5 estationare stantar an CGs 0.86 tpc/11/01/01 16/01/01/01 16/01/01/01 26 Commutando Estationare Marks 1.5 estationare stantar an CGs 0.86 tpc/11/01/01 16/01/01 16/01/01 21 Commutando Estationare Marks 1.5 estationare stantar an CGs up ta n/01/01 16/01/01 16/01/01 16/01/01 22 Commutando Estationare Marks 1.5 esta							-											
19 Permid 101 fue to incorrect water and Cas 300 septim 1410 101104 1011104 101104						,	_											
10 Artegrad Darigkton Daha Design Ter 1012 104 10 Artegrad Darigkton Daha 104 dags Tim 41022 1014 4012 11 Artegrad Darigkton Daha 104 dags Tim 41022 1014 1012 12 Artegrad Darigkton Daha 104 dags Tim 41022 1014 1012 12 Artegrad Darigkton Daha 104 dags Tim 41022 1014 1012 12 Artegrad Darigkton Daha 104 dags Tim 41022 1014 101 12 Artegrad Darigkton Daha 104 dags Tim 41012 1014 101 12 Artegrad Darigkton Daha 104 dags Tim 41014 1014 101 13 Artegrad Darigkton Daha 00 dags Tim 41014 1014 101 14 Darigkton Daha 00 dags Tim 41014 1014 101 15 Artegrad Darigkton Daha 00 dags Tim 41014 1014 101 16 00 dags Tim 41014 1014 101 1014 101 16 00 dags Tim 41014 1014 101 1014 101 16 00 dags Tim 41014 1014 101 1014 101 16 00 dags Tim 41014 1014 101 1014 101 16 00 dags Tim 41014 1014 101 1014 101 16 00 dags Tim 41014 1014 101 1014 101 16 00 dags Tim 41014 1014 101 <																		
Partial 20 Protects 20							-											
21 Avases data 0.0 gap tas 14122 intervision 100 sequita 14122 100 sequita						וופטד												
22 Construction Cardian 720 page fair 11/122 MH4						2FS+137 days	_											
23 Punctisk COT de to honover availter and CBs 22 day multi 14/223 Mon Stark 22 24 Addig Congriden Die 0 days The 11/124 No 11/125 No 11/124 25 Section of Works 1A. Exclamationet Works for al Landscape Softwork 355 days Work 11/124 No 11/125 PS-985 days 26 Organic Conprision Dav 0 day Work 11/124 No 11/125 PS-985 days 27 Commonscal El Sabaltamet Works 100 0 day Work 11/124 No 11/125 PS-985 days 28 Exclaid Monder Vork 100 0 day Work 11/124 Not 11/125 PS-985 days 29 Commonscal El Sabaltamet Works 100 0 days Work 11/124 Not 11/125 PS-985 days 29 Adorated Compision Dation 0 days Work 11/124 Not 11/125 PS-985 days 30 Soction Works 1.5: Exclamation Works 100 0 days Societ 11/15 days F1 30/121 Sat 11/124 Sat 11/124 31 Organic Compision Dain 0 days F1 30/121 Sat 11/124 Sat 11/124 32 Adorated Compision Dain 0 days F1 30/121 Sat 11/124 Sat 11/124 32 Adorated C																		
25 Section of Works 14: Stabilized Works for all Landscape Solutions 945 days W111102 Vert 11/22		Potential EOT due to Inclement weather and CEs			Mon 30/9/24	22												
Image: Base and the Marking and Construction Data Image: Construction Data Image: Construction Data 27 Construction Data Object Marking	24	Anticipated Completion Date	0 days	s Tue 12/11/24	Tue 12/11/24	511FF,23												
Peripais Competion Data Original Compe	25		365 days	Wed 13/11/24	Wed 12/11/25													
27 Commercement of Exhibitiment Work 0 days Word 131124 Weid 121124 148 12.44 28 Exhibitiment Work Duration 0 days Word 131124 Weid 121125 24 18.2.44 30 Section of Works 2 Period S 1115 days Fit 301711 54 117824 1 31 Origen complex Duration 0 days Word 131724 Fit 300721 52 2072 32 Access date 0 days Fit 307721 Fit 300721 52 20772 52 34 Potential Contradorin Duration 20 days Fit 307721 51 207723 52 207723 52 35 Antricipate Complexiton Duration 0 days Fit 307721 51 207724 53 53 36 Section 2 Works 2 - Estiblishment Works for a Landscape Softworks 84 1782.4 545F5.34 54 38 Commercement of Estiblishment Works for a Landscape Softworks 84 1782.4 545F5 56FF.34 39 Estiblishment Work Duration 0 days Fit 30771 Fit 307724 54 41 Soction 2 Works 2 - Estiblishment Work Duration 0 days Fit 30771 Fit 307724 54 42 O	26		0 days	s Thu 12/12/24	Thu 12/12/24	9FS+365 days												
29 Avidepated Completion Dafe 00 damp Weit 121105 Weit 121125 28F 30 Section of Works 2 - Fordina 5 1111 damp Fri 307/21 Sat 17824 1 31 Organa Completion Date 0 damp Kri 307/23 Sat 77/23 1 32 Access date 0 damp Kri 307/21 Fri 307/21 2 33 Computed Completion Date 0 damp Kri 307/23 Sat 17824 33 54 Avidepated Completion Date 0 damp Kri 107/21 Kri 107/21 Sat 77/23 55 Avidepated Completion Date 0 damp Kri 107/21 Kri 107/21 Sat 77/23 57 Organa Completion Date 0 damp Kri 107/21 Kri 107/21 Sat 77/23 58 Saction of Works 2A - Establishment Works for al Landscape Soltworks 0 damp Kri 107/21 Fri 307/21 Fri 307/21 59 Establishment Work Daraton 0 damp Kri 107/25 Sat 77/25 Sat 77/25 Sat 77/25 50 Commensment of Establishment Work for al Landscape Soltwork Soltwork Sat 75/25 Sat 77/25 Sat 77/25 Sat 77/25 51 Establishment Work Daraton 0 damp Kri 107/27 Thu 118/22 Pat 78/25 Sat 77/25 <td></td> <td>Commencement of Establishment Work</td> <td>0 days</td> <td>Wed 13/11/24</td> <td>Wed 13/11/24</td> <td>28SS</td> <td></td>		Commencement of Establishment Work	0 days	Wed 13/11/24	Wed 13/11/24	28SS												
O Section of Works 2 - Portion 8 1115 days Fri 307/21 541 178/24 Image: Complexing Date O days Sai 237/23 Sai 237/23 31 Organal Complexing Date O days Sai 237/23	28	Establishment Work Duration	365 days	s Wed 13/11/24	Wed 12/11/25	14,19,24												
31 Original Completion Date 0. days Ski 29/723	29	Anticipated Completion Date	0 days	Wed 12/11/25	Wed 12/11/25	28FF												
Access data 0 days Fi 307721 Fi 307721 2 33 Construction Duration 773 days Fi 307721 S2 44 Potentiel COT due to Indement weather and CEs up to Jan 2023 384 (17824 S4 (17824) S4 (17824) S4 (17824) S4 (17824) S4 (17824) S4 (17824)					Sat 17/8/24													
3 Construction Duration 730 days Fri 307/21 Sat 297/23 32 44 Phoential EOT due to indiment weather and CEs up to Jan 2023 385 days Gays Sun 307/23 Sat 178/24 SAt 35 Ancipated Completion Date 0 days Sin 178/24 Sat 178/24 SAt 178/24 SAts 178/25 SAts 178/			,				-											
Appletial ECT due to Indement weather and CEs up to Jan 2023 386 days Sun 307/23 Sat 178/24 33 Ambiguated Completion Date O days Sun 178/24 Sat 178/24 Stat 778/24							-											
Anticipated Completion Date 0 days Sat 178/24 Sat 178/24 S4SFF.34 Section of Works 2A. Establishment Works for all Landascape Softworks 11880 days Fri 307/21 San 178/25 San 178/25 37 Original Completion Date 0 days Sun 188/24 Sun 188/24 398/3 38 Commencement of Establishment Works for all Landascape Softworks 0 days Sun 188/24 Sun 188/24 398/5 39 Establishment Work Jouration 0 days Sun 188/24 Sun 178/25 Sun 178/25 395/5 40 Anticipated Completion Date 0 days Sun 178/25 Sun 178/25 395/5 41 Section of Works 3- Portions 1b, 3, 4, 5 753 days Fri 307/21 Thu 318/24 275-669 days 42 Original Completion Date 0 days Sun 271/12 Thu 318/23 275-469 days 43 Portion 1 276 days Tue 2911/22 Thu 318/23 275-469 days 44 Access date 0 days Sun 271/23 Thu 318/23 275-469 days 45 Construction Duration 398 days Wei 316/23 Thu 318/23 275-469 days 45 Construction Duration 0 days Sun 271/12 Tue 30/523 45 46			,				-											
Section of Works 2A. Establishment Works for all Landscape Softworks in Section 2 of the Works Section 2 of the Works Not 17825 Sun 17825 38 Section 2 of the Works O days Fn 307/21 Fn 307/21 Fn 307/21 38 Commencament of Establishment Work 0 days Sun 188/24 Sun 178/25 35 39 Establishment Work Duration 365 days Sun 188/24 Sun 178/25 35 40 Antricipated Completion Date 0 days Sun 178/25 Sun 178/25 35 41 Section of Works 3 - Arctinons 1b, 3, 4, 5 758 days Tu 30/721 Tu 30/523 2FS-669 days 42 Original Completion Date 0 days Tue 30/873 Tue 30/523 2FS-669 days 43 Portion 1b 276 days Tue 20/971/22 Tue 30/523 2FS-669 days 44 Access date 0 days Tue 20/971/22 Tue 30/523 4FS-687 days 45 Construction Duration 183 days Tue 20/971/22 Tue 30/523 4F 46 Potential EOT due to Inclement weather and CEs 0 days Wed 31/623 Tu 318/23 47 Anticipated Completion Date 0 days Wed 31/623		· · ·	,															
in Section 2 of the Works in Section 2 of the Works in Gamme Competion Date in Gamme C			-			01011,01	_											
38 Commencement of Establishment Work 0 days Sun 18/824 Sun 18/824 398S 39 Establishment Work Duration 365 days Sun 18/824 Sun 17/825 35 40 Anticipated Completion Date 0 days Sun 17/825 Sun 17/825 39F 41 Section of Works 3 - Portions 1b, 3, 4, 5 763 days Fri 30/721 Thu 31/823 2FS+669 days 42 Ordinal Completion Date 0 days Tue 29/11/22 Thu 31/823 2FS+669 days 43 Access date 0 days Tue 29/11/22 Thu 31/823 2FS+669 days 44 Access date 0 days Tue 29/11/22 Tue 39/11/22 12e 3/16/23 44 4 Access date 0 days Tue 29/11/22 Tue 39/11/22 12e 3/16/23 44 4 Access date 0 days Wed 31/5/23 Thu 31/8/23 45 45 Ocristruction Duration 0 days Wed 29/9/1 Tue 31/8/23 45 46 Portinal Completion Date 0 days Wed 29/9/1 Tue 31/8/23 45 50 Construction Duration 0 days Wed 29/9/1 Yed 29/9/1 2FS+61 day		in Section 2 of the Works																
39 Establishment Work Duration 366 days Sun 18/824 Sun 17/825 35 40 Anciopated Completion Date 0 days Sun 17/825 Sun 17/825 Suf 77/825 41 Section of Works 3 - Portions 15, 3, 4, 5 763 days Fi 307/21 Thu 31/8/23 Sun 17/8/25 42 Original Completion Date 0 days Tue 30/521 Thu 31/8/23 Establishment Work Duration 43 Portion 1b 776 days Tue 29/11/22 Thu 31/8/23 Thu 31/8/23 44 Access date 0 days Tue 29/11/22 Tue 30/5/23 44 5 Construction Duration 1183 days Tue 29/11/22 Tue 30/5/23 44 6 Portion 1b Tue 30/6/23 Thu 31/8/23 Thu 31/8/23 45 Construction Duration 1183 days Tue 29/11/22 Tue 30/5/23 45 47 Anciopated Completion Date 0 days Wed 29/9/21 Thu 31/8/23 Thu 31/8/23 48 Portion 3 0 days Wed 29/9/21 Thu 31/8/23 Thu 31/8/23 49 Access date 0 days Wed 29/9/21 Ved 39/9/21 25×61 days							_											
Anticipated Completion Date O days Sun 17/8/25 Sun 17/8/26 Sun 17							-											
41 Section of Works 3 - Portions 1b, 3, 4, 5 763 days Fi 307/21 Thu 31/8/23 2FS+668 days 42 Original Completion Date 0 days Tue 30/5/23 Tue 30/5/23 2FS+668 days 43 Portion 1b 276 days Tue 29/11/22 Tue 30/5/23 2FS+687 days 44 Access date 0 days Tue 29/11/22 ZFS+687 days 45 Construction Duration 183 days Tue 29/11/22 ZFS+687 days 46 Potential EOT due to Inclement weather and CEs 93 days Wed 31/5/23 Thu 31/8/23 668FF,46 47 Antricated Completion Date 0 days Tue 30/5/23 Thu 31/8/23 668FF,46 49 Access date 0 days Wed 29/9/21 Thu 31/8/23 68FF,461 days 50 Construction Duration 60 days Wed 29/9/21 Tue 30/5/23 49 51 Potential EOT due to Inclement weather and CEs 93 days Wed 29/9/21 ZFS+61 days 50 Construction Duration 60 days Wed 29/9/21 Tue 30/5/23 49 51 Potential EOT due to Inclement weather and CEs 93 days Wed 3																		
42 Original Completion Date 0 days Tue 30/5/23 Tue 30/5/23 2FS+669 days 43 Portion 1b 276 days Tue 29/11/22 Thu 31/8/23 FS+487 days 44 Access date 0 days Tue 29/11/22 Use 29/11/22 2FS+487 days 45 Construction Duration 183 days Tue 29/11/22 Use 29/11/22 Use 29/11/22 Use 29/11/22 44 46 Potential EOT due to Inclement weather and CEs 93 days Wed 31/5/23 Thu 31/8/23 45 47 Antricipated Completion Date 0 days Thu 31/8/23 FNu 31/8/23 680FF,46 49 Access date 0 days Ved 29/9/21 Thu 31/8/23 2FS+61 days 50 Construction Duration 680F qA 942 99/21 Tue 30/5/23 49 51 Potential EOT due to Inclement weather and CEs 93 days Wed 29/9/21 2FS+61 days 52 Construction Duration 600 days Thu 31/8/23 49 52 Antricipated Completion Date 0 days Thu 31/8/23 50 53 Portinol 4 0 days Thu 31/8/23																		
43 Portion 1b 276 day Tue 29/11/22 Thu 31/8/23 44 Access date 0 days Tue 29/11/22 Tue 29/11/22 2FS+487 days 45 Construction Duration 1183 days Tue 29/11/22 Tue 30/5/23 44 46 Potential EOT due to Inclement weather and CEs 93 days Wed 31/5/23 Thu 31/8/23 45 47 Anticipated Completion Date 0 days Thu 31/8/23 668FF,46 48 Portion 3 702 days Wed 29/9/21 Tue 30/5/23 49 49 Access date 0 days Wed 29/9/21 Yes 40/2 49 50 Construction Duration 609 days Wed 31/5/23 49 51 Potential EOT due to Inclement weather and CEs 93 days Wed 31/5/23 49 51 Potential EOT due to Inclement weather and CEs 93 days Wed 31/5/23 50 52 Anticipated Completion Date 0 days Thu 31/8/23 680FF,51 53 Portion 4 763 days Fri 307/21 Thu 31/8/23 680FF,51						2FS+669 days	-											
44 Access date 0 days Tue 29/11/22 2FS+487 days 45 Construction Duration 183 days Tue 29/11/22 10e 30/5/23 44 46 Potential EOT due to Inclement weather and CEs 93 days Wed 31/5/23 Thu 31/8/23 45 47 Anticipated Completion Date 0 days Thu 31/8/23 668FF,46 48 Portion 3 702 days Wed 29/9/21 Thu 31/8/23 49 Access date 0 days Wed 29/9/21 2FS+61 days 50 Construction Duration 609 days Wed 29/9/21 Tue 30/5/23 51 Potential EOT due to Inclement weather and CEs 93 days Wed 31/5/23 49 52 Anticipated Completion Date 0 days Wed 31/5/23 Thu 31/8/23 50 52 Anticipated Completion Date 0 days Thu 31/8/23 600FF,51 53 Portion 4 763 days Fri 307/21 Thu 31/8/23 50																		
AddPotential EOT due to Inclement weather and CEs93 dayWed 31/5/23Thu 31/8/234547Anticipated Completion Date0 dayThu 31/8/23Thu 31/8/23668FF,4648Portion 3702 dayWed 29/9/21Thu 31/8/232FS+61 days49Access date0 daysWed 29/9/21Ved 29/9/212FS+61 days50Construction Duration600 daysWed 31/5/23Thu 31/8/234951Potential EOT due to Inclement weather and CEs93 daysWed 31/5/23Thu 31/8/235052Anticipated Completion Date0 daysFri 307/21Thu 31/8/23680FF,5153Portion 4763 daysFri 307/21Thu 31/8/23Intu 31/8/23		Access date	-		Tue 29/11/22	2FS+487 days												
Anticipated Completion DateO daysThu 31/8/23Thu 31/8/23668FF,46Portion 3702 daysWed 29/9/21Thu 31/8/23668FF,4649Access date0 daysWed 29/9/21Wed 29/9/212FS+61 days50Construction Duration609 daysWed 29/9/21Thu 31/8/234951Potential EOT due to Inclement weather and CEs93 daysWed 31/5/23Thu 31/8/235052Anticipated Completion Date0 daysFi 30/1/21Thu 31/8/23680FF,5153Portion 4763 daysFi 30/7/21Thu 31/8/23680FF,51	45	Construction Duration	183 days	s Tue 29/11/22	Tue 30/5/23	44												
Access date702 daysWed 29/9/21Thu 31/8/2349Access date0 daysWed 29/9/21Wed 29/9/2150Construction Duration609 daysWed 29/9/21Tu 30/5/2351Potential EOT due to Inclement weather and CEs93 daysWed 31/5/23Thu 31/8/2352Anticipated Completion Date0 daysThu 31/8/23680FF,5153Portion 4763 daysFri 307/121Thu 31/8/23	46	Potential EOT due to Inclement weather and CEs	93 days	s Wed 31/5/23	Thu 31/8/23	45												
49Access date0 days Wed 29/9/21Wed 29/9/212FS+61 days50Construction Duration609 days Wed 29/9/21Tue 30/5/234951Potential EOT due to Inclement weather and CEs93 days Wed 31/5/23Thu 31/8/235052Anticipated Completion Date0 days Fri 30/7/21Thu 31/8/23680FF,5153Portion 4763 days Fri 30/7/21Thu 31/8/23Thu 31/8/23						668FF,46												
50 Construction Duration 609 days Wed 29/9/21 Tue 30/5/23 49 51 Potential EOT due to Inclement weather and CEs 93 days Wed 31/5/23 Thu 31/8/23 50 52 Anticipated Completion Date 0 days Thu 31/8/23 Thu 31/8/23 680FF,51 53 Portion 4 763 days Fri 307/21 Thu 31/8/23 Thu 31/8/23						050.01.1												
Potential EOT due to Inclement weather and CEs93 daysWed 31/5/23Thu 31/8/235052Anticipated Completion Date0 daysThu 31/8/23680FF,5153Portion 4763 daysFri 307/21Thu 31/8/23																		
S1 Anticipated Completion Date O days Thu 31/8/23 Thu 31/8/23 680FF,51 53 Portion 4 763 days Fri 307/21 Thu 31/8/23 680FF,51																		
53 Portion 4 763 days Fri 30/7/21 Thu 31/8/23							-											
						00011,01												
						2												
55 Construction Duration 670 days Fri 30/7/21 Tue 30/5/23 54																		

			Updated o	on 1 Feb 2024
28/4	5/5	May 2024 12/5	19/5	26/5

ID	Task Name	Duration	Start	Finish	Predecessors	25/2	ths Rolling		March 10/3	• •		1/3	31/3	 A /4	pril 2024 14/4	21/4
56	Potential EOT due to Inclement weather and CEs	93 day	vs Wed 31/5/23	Thu 31/8/23	55	23/2	3/.	3	10/3	17/3	24	/3	31/3	4	14/4	21/4
57	Anticipated Completion Date	0 day	rs Thu 31/8/23	Thu 31/8/23	691FF,56	-										
58	Portion 5	551 day	s Sun 27/2/22	Thu 31/8/23												
59	Access date	0 day	rs Sun 27/2/22	Sun 27/2/22	2											
60	Construction Duration	458 day	rs Sun 27/2/22	Tue 30/5/23	59											
61	Potential EOT due to Inclement weather and CEs	93 day	vs Wed 31/5/23	Thu 31/8/23	60											
62	Anticipated Completion Date	-	rs Thu 31/8/23	Thu 31/8/23	695FF,61											
63	Section of Works 3A - Establishment Works for all Landscape Softworks in Section 3 of the Works	365 day	s Fri 1/9/23	Fri 30/8/24												
64	Original Completion Date	0 day	rs Tue 28/5/24	Tue 28/5/24	42FS+365 days	-										
65	Commencement of Establishment Work	0 day	rs Fri 1/9/23	Fri 1/9/23	66SS	-										
66	Establishment Work Duration	365 day	/s Fri 1/9/23	Fri 30/8/24	52,47,57,62											
67	Anticipated Completion Date	0 day	s Fri 30/8/24	Fri 30/8/24	66FF	-										
68	Section of Works 4 - Portions 6, 12	1155 day	s Fri 30/7/21	Thu 26/9/24												
69	Original Completion Date	0 day	rs Tue 13/6/23	Tue 13/6/23	2FS+683 days											
70	Portion 6	972 day	s Sat 29/1/22	Thu 26/9/24												
71	Access date	0 day	rs Sat 29/1/22	Sat 29/1/22	2FS+183 days											
72	Construction Duration	-	/s Sat 29/1/22	Tue 13/6/23	71											
73	Potential EOT due to Inclement weather and CEs	,	vs Wed 14/6/23	Thu 26/9/24	72											
74	Anticipated Completion Date		rs Thu 26/9/24	Thu 26/9/24	704FF,73											
75	Portion 12		s Fri 30/7/21	Thu 26/9/24		_										
76	Access date		rs Fri 30/7/21	Fri 30/7/21	2											
77	Construction Duration		/s Fri 30/7/21	Tue 13/6/23	76	_										
78	Potential EOT due to Inclement weather and CEs		/s Wed 14/6/23	Thu 26/9/24	77	-										
79	Anticipated Completion Date	-	rs Thu 26/9/24	Thu 26/9/24	78,703FF	_										
80	Section of Works 4A - Establishment Works for all Landscape Softworks in Section 4 of the Works	4/1 day	s Wed 12/6/24	Fri 26/9/25												
81	Original Completion Date		s Wed 12/6/24	Wed 12/6/24	69FS+365 days											
82	Commencement of Establishment Work		rs Fri 27/9/24	Fri 27/9/24	83SS											
83	Establishment Work Duration		/s Fri 27/9/24	Fri 26/9/25	74,79											
84	Anticipated Completion Date		rs Fri 26/9/25	Fri 26/9/25	83FF	_										
85	Section of Works 5A - Portions 9, 10		s Fri 30/7/21	Mon 30/9/24	050.000 dava	_										
86 87	Original Completion Date Porion 9		rs Wed 28/6/23	Wed 28/6/23 Mon 30/9/24	2FS+698 days	_										
88	Access date		s Wed 29/9/21	Wed 29/9/21	2FS+61 days	-										
89	Construction Duration		s Wed 29/9/21	Wed 23/5/21 Wed 28/6/23	88	-										
90	Potential EOT due to Inclement weather and CEs	-	/s Thu 29/6/23	Mon 30/9/24	89											
91	Anticipated Completion Date		s Mon 30/9/24	Mon 30/9/24	90,809FF											
92	Portion 10		s Fri 30/7/21	Mon 30/9/24												
93	Access date for Portion	•	rs Fri 30/7/21	Fri 30/7/21	2	-										
94	Construction Duration for Portion		/s Fri 30/7/21	Wed 28/6/23	93	-										
95	Potential EOT due to Inclement weather and CEs	460 day	rs Thu 29/6/23	Mon 30/9/24	94											
96	Anticipated Completion Date	0 day	rs Mon 30/9/24	Mon 30/9/24	844FF,95	-										
97	Section of Works 5AI - Establishment Works for all Landscape Softworks in Section 5A of the Works	461 day	s Wed 26/6/24	Tue 30/9/25		_										
98	Original Completion Date	0 day	s Wed 26/6/24	Wed 26/6/24	86FS+365 days	-										
99	Commencement of Establishment Work	0 day	rs Tue 1/10/24	Tue 1/10/24	100SS	-										
100	Establishment Work Duration	365 day	rs Tue 1/10/24	Tue 30/9/25	91,96	-										
101	Anticipated Completion Date	0 day	rs Tue 30/9/25	Tue 30/9/25	100FF	-										
102	Section of Works 5B - Portion 11	947 day	s Sun 27/2/22	Mon 30/9/24												
103	Original Completion Date	0 day	rs Tue 27/6/23	Tue 27/6/23	2FS+697 days	-										
104	Access date	0 day	rs Sun 27/2/22	Sun 27/2/22	2FS+211 days											
105	Construction Duration	487 day	vs Sun 27/2/22	Wed 28/6/23	104SS											
106	Potential EOT due to Inclement weather and CEs		rs Thu 29/6/23	Mon 30/9/24	105											
107	Anticipated Completion Date		rs Mon 30/9/24	Mon 30/9/24	106,938FF											
108	Section of Works 6 - Portion 7	-	s Tue 29/11/22	Mon 26/2/24		-										
109	Original Completion Date	0 day	s Tue 28/11/23	Tue 28/11/23	2FS+851 days											

				Updated o	n 1 Feb 2024
			May 2024 12/5	ļ.	
2	8/4	5/5	12/5	19/5	26/5
					5 28/5
					Y NA STATE

ID	Task Name	Duration	Start	Finish	Predecessors	-		0 0	`	ruary to Apri	- /				April 20	24	
						2	25/2	3/3	10/3	17/3	24/3	3	1/3	7/4		1/4	21/4
10	Access date		Tue 29/11/22	Tue 29/11/22	2FS+487 days												
11 12	Construction Duration Deferred possession (CE 067)	-	Tue 29/11/22 Wed 29/11/23	Tue 28/11/23 Mon 26/2/24	110		26/2										
112	Anticipated Completion Date		Mon 26/2/24	Mon 26/2/24	945FF,112		26/2										
114	Section of Works 6A - Establishment Works for all Landscape Softworks		Tue 27/2/24	Tue 25/2/25	01011,112	-]	20/2										
	in Section 6 of the Works	-															
115	Original Completion Date	-	Wed 27/11/24	Wed 27/11/24	109FS+365 days	_	07/0										
116	Commencement of Establishment Work Establishment Work Duration		Tue 27/2/24 Tue 27/2/24	Tue 27/2/24 Tue 25/2/25	117SS 113	7/2	27/2										
117 118	Anticipated Completion Date		Tue 25/2/25	Tue 25/2/25	117FF												
119	Section of Works 7A - Portions 13a, 14 (DELETED)	-	Fri 30/7/21	Mon 29/5/23		_											
120	Access date for Portion 13a		Sat 29/1/22	Sat 29/1/22	2	_											
21	Construction Duration for Portion 13a		Sat 29/1/22	Mon 29/5/23	120	-											
122	Completion of Works in Portion 13a	-	Mon 29/5/23	Mon 29/5/23	121,975	-											
123	Access date for Portion 14	0 days	Fri 30/7/21	Fri 30/7/21	2	-											
124	Construction Duration for Portion 14	669 days	Fri 30/7/21	Mon 29/5/23	123	-											
25	Completion of Works in Portion 14	0 days	Mon 29/5/23	Mon 29/5/23	124,987,986												
126	Section of Works 7AI - Establishment Works for all Landscape Softworks in Section 7A of the Works (DELETED)		Mon 29/5/23	Tue 28/5/24													
127	Commencement of Establishment Work for Section 7A	-	Mon 29/5/23	Mon 29/5/23	125												
128	Establishment Work Duration for Section 7A		Tue 30/5/23	Tue 28/5/24	127												
129	Completion of Works in Section 7A	-	Tue 28/5/24	Tue 28/5/24	128,992	_											
130	Section of Works 7B - Portions 13b, 15	-	Sat 26/2/22	Thu 24/10/24	050 000 days	_											
31	Original Completion Date		Fri 29/12/23	Fri 29/12/23	2FS+882 days	_											
132	Portion 13b Access date	-	Sat 26/2/22 Sat 26/2/22	Thu 24/10/24 Sat 26/2/22	2FS+211 days	_											
33 34	Construction Duration	-	Sun 27/2/22	Fri 29/12/23	2F3+211 uays	_											
135	Potential EOT due to Inclement weather and CEs up to Jan 2023	•	Sat 30/12/23	Thu 24/10/24	134	-											
136	Anticipated Completion Date	-	Thu 24/10/24	Thu 24/10/24	993FF	-											
137	Portion 15	•	Sun 27/2/22	Thu 24/10/24		_											
138	Access date		Sun 27/2/22	Sun 27/2/22	2	-											
139	Construction Duration		Sun 27/2/22	Fri 29/12/23	138	-											
140	Potential EOT due to Inclement weather and CEs	300 days	Sat 30/12/23	Thu 24/10/24	139												
141	Anticipated Completion Date	0 days	Thu 24/10/24	Thu 24/10/24	993FF	-											
142	Section of Works 7BI - Establishment Works for all Landscape Softworks	365 days	Fri 25/10/24	Fri 24/10/25													
143	in Section 7B of the Works Original Completion Date	0 davs	Fri 27/12/24	Fri 27/12/24	131FS+365 days	_											
143	Commencement of Establishment Work	-	Fri 25/10/24	Fri 25/10/24	145SS	_											
145	Establishment Work Duration	•	Fri 25/10/24	Fri 24/10/25	136,141	_											
146	Anticipated Completion Date		Fri 24/10/25	Fri 24/10/25	145FF	_											
147	Section of Works 8 - Portion 16		Thu 16/6/22	Tue 30/4/24		_						8					
148	Original Completion Date	0 days	Wed 28/6/23	Wed 28/6/23	2FS+698 days												
149	Access date		Thu 16/6/22	Thu 16/6/22	2FS+321 days												
150	Construction Duration	378 days	Thu 16/6/22	Wed 28/6/23	149												
151	Potential EOT due to Inclement weather and CEs	186 days	Thu 29/6/23	Sun 31/12/23	150												
152	Anticipated Completion Date	0 days	Tue 30/4/24	Tue 30/4/24	151,1104FF												
153	Section of Works 8A - Establishment Works for all Landscape Softworks in Section 8 of the Works		Wed 1/5/24	Wed 30/4/25													
154	Original Completion Date		Thu 27/6/24	Thu 27/6/24	148FS+365 days												
155	Commencement of Establishment Work		Wed 1/5/24	Wed 1/5/24	156SS												
156	Establishment Work Duration	,	Wed 1/5/24	Wed 30/4/25	152												
157	Anticipated Completion Date	-	Wed 30/4/25	Wed 30/4/25	156FF												
158	Section of Works 9 - Portion 17	-	Sun 27/2/22	Wed 30/10/24 Fri 29/12/23	2EC+002 days	_											
159	Original Completion Date		Fri 29/12/23 Sun 27/2/22	Fri 29/12/23 Sun 27/2/22	2FS+882 days 2FS+212 days												
60 61	Access date Construction Duration		Sun 27/2/22 Sun 27/2/22	Sun 27/2/22 Fri 29/12/23	160	-											
161 162	Potential EOT due to Inclement weather and CEs		Sun 27/2/22 Sat 30/12/23	Wed 30/10/24	161	_											
162	Anticipated Completion Date		Wed 30/10/24	Wed 30/10/24 Wed 30/10/24	162,1122FF	-											
00		0 uays		1100 00/10/24	192,112211							8					
	Task Critical Task	Miles	tone 🔷	Sumn	nary 🔻 🔻	Progree	SS 📼										

				Updated o	on 1 Feb 2024
			May 202 12/5	4	
28	8/4	5/5	12/5	19/5	26/5
					28/5
					28/5
	30/4				
-					
	1/5				
1/5					
					- Vila

D	Task Name	Duration Start	Finish	Predecessors				March 2024				April 2024				May 2024		
64	Section of Works 9A - Establishment Works for all Landscape Softworks	365 days Wed 30/10/24	Thu 30/10/25		25/2	3/3	10	/3 17/3	24/3	31/3	7/4	14/4	21/4	28/4	5/5	12/5	19/5	2
-	in Section 9 of the Works	0 days Cat 29/12/24	Cat 29/12/24	159FS+365 days	_													
65 66	Original Completion Date Commencement of Establishment Work	0 days Sat 28/12/24 0 days Wed 30/10/24	Sat 28/12/24 Wed 30/10/24	163SS	-													
56 67	Establishment Work Duration	365 days Thu 31/10/24	Thu 30/10/25	163	-													
68	Anticipated Completion Date	0 days Wed 30/10/24	Wed 30/10/24	163FF	-													
69	Section of Works 10 - All Tree Protection and Preservation Works	1202 days Fri 30/7/21	Tue 12/11/24	10011														
70	Original Completion Date	0 days Fri 29/12/23	Fri 29/12/23	131FF	-													
71	Commencement of All Tree Protection and Preservation Work	0 days Fri 30/7/21	Fri 30/7/21	2	-													
72	All Tree Protection and Preservation Work	883 days Fri 30/7/21	Fri 29/12/23	171	-													
73	Potential EOT due to Inclement weather and CE	319 days Sat 30/12/23	Tue 12/11/24	172														
74	Completion of All Tree Protection and Preservation Work	0 days Tue 12/11/24	Tue 12/11/24	173,1202FF	-													
75	Preliminaries	1567 days Fri 30/7/21	Wed 12/11/25															_
76	Establishment of Commercial/Organization	370 days Fri 30/7/21	Wed 3/8/22															
77	Inform Contractor of the name and delegated authorities of the PMD (ER)	7 days Fri 30/7/21	Thu 5/8/21	2														
78	Confirmation and arrangement of the method of payment	7 days Fri 30/7/21	Thu 5/8/21	2	-													
79	Issue forms to CIC& PCFB	14 days Fri 30/7/21	Thu 12/8/21	2	1													
80	Submission of MPF form to MPFSA	7 days Fri 30/7/21	Thu 5/8/21	2	1													
81	Notification to Labour Department/Marine Department of the commencement date and other details of the contract	7 days Fri 30/7/21	Thu 5/8/21	2	_													
82	Submission of Summary Details of Contract to the Departmental Safety and Environmental	21 days Fri 30/7/21	Thu 19/8/21	2	-													
83	Nominate a Labour Officer	7 days Fri 30/7/21	Thu 5/8/21	2														
84	Set up Site Liaison Group (SLG)	7 days Fri 30/7/21	Thu 5/8/21	2														
85	Professional video production company and a competent video director	7 days Fri 30/7/21	Thu 5/8/21	2	1													
86	Surveyor, Key People	7 days Fri 30/7/21	Thu 5/8/21	2														
87	Traffic Consultant, Traffic Engineer	7 days Fri 30/7/21	Thu 5/8/21	2														
88	Particulars of Independent service provider for Digital Works Supervision Syst	7 days Fri 30/7/21	Thu 5/8/21	2														
89	Contractor's Management Team	14 days Fri 30/7/21	Thu 12/8/21	2														
90	BIM team	14 days Fri 30/7/21	Thu 12/8/21	2														
91	Competent member of the sites supervisory staff to oversee and supervise tree works related to arboricultural operations and preservation of trees within	21 days Fri 30/7/21	Thu 19/8/21	2														
92	Content of Contract Webpage (Monthly update afterwards)	21 days Fri 30/7/21	Thu 19/8/21	2														
93	Particulars of the assigned person (competent member with arboriculture knowledge of the site supervisory for tree preservation)	21 days Fri 30/7/21	Thu 19/8/21	2														
194	Details of Geotechnical monitoring team	21 days Fri 30/7/21	Thu 19/8/21	2														
95	Design of the CRE Site Office certified by an accepted ICE	30 days Fri 30/7/21	Sat 28/8/21	2														
96	Design Architect	30 days Fri 30/7/21	Sat 28/8/21	2														
97	Specially required staff	30 days Fri 30/7/21	Sat 28/8/21	2	_													
98	Public Relation Officer	30 days Fri 30/7/21	Sat 28/8/21	2	_													
99	Site Safety Committee (SSC) Meeting (monthly afterwards)	30 days Fri 30/7/21	Sat 28/8/21	2														
00	Meeting of the SSMC (monthly afterwards)	30 days Fri 30/7/21	Sat 28/8/21	2														
01	Professional Indemnity Insurance in respect of Contractor's Design Proposed gasket material for waterworks	60 days Fri 30/7/21	Mon 27/9/21 Mon 27/9/21	2	-													
02	7 days advance notice of the date on which workers begin to wear Site	60 days Fri 30/7/21 60 days Fri 30/7/21	Mon 27/9/21	2	-													
03	uniform; Provide uniforms within 5 days after the design is accepted by PM 2 Engineering Graduates & 3 Technician apprentices	90 days Fri 30/7/21	Wed 27/10/21	2	_													
04 05	Commissioning of DWSS	90 days Fri 30/7/21	Wed 27/10/21 Wed 27/10/21	2	-													
05	Agree on the content and presentation of the dashboard of DWSS	90 days Fri 30/7/21	Wed 27/10/21 Wed 27/10/21	2	-													
07	Monthly collaboration and information exchange of BIM	90 days Fri 30/7/21	Wed 27/10/21	2	-													
08	Combined Services Drawing (CSD) and CBWD generated from BIM model	90 days Fri 30/7/21	Wed 27/10/21	2	-													
09	Video script for Project Video Film	180 days Fri 30/7/21	Tue 25/1/22	2	-													
10	Employment of Construction Industry Council's Graduates (min. 4 graduates)	180 days Fri 30/7/21	Tue 25/1/22	2	-													
11	Nomination of Treatment process specialist, Design Engineer, and Independent Checking Engineer (ICE)	34 days Fri 1/7/22	Wed 3/8/22		_													
12	Plan & Proposals	60 days Fri 30/7/21	Mon 27/9/21															
13	Preparation and submission of Noise Mitigation Plan (3 hard copies, 2 electronic copies)	30 days Fri 30/7/21	Sat 28/8/21	2														
14	Preparation and submission of Waste Management Plan (WMP)	30 days Fri 30/7/21	Sat 28/8/21	2	1													

	ternational Water & Electric Corp.			Development of					ucture, Greer oruary to Apri		Idscape	Works			 					on 1 Fe
D T	ask Name	Duration Start	Finish	Predecessors	2	5/2	3/3	Mar 10/3	ch 2024 17/3	24/3		31/3	7/4	April 2024 14/4	1/4	28/4	5/5	May 2024 12/5	19/5	20
5	Preparation and submission of Draft Construction Health and Safety Plan (3 copies)	7 days Fri 30/7/21	Thu 5/8/21	2		U/L	0,0	10/0	1110	21/0		0110			 .,	20/1	0,0	12/0	10/0	
6	Preparation and submission of Quality Policy statement and quality plan	7 days Fri 30/7/21	Thu 5/8/21	2	1															
7	Preparation and submission of Draft Environmental Management Plan	4 days Fri 30/7/21	Mon 2/8/21	2																
8	(EMP) 3 copies Tender requirements for suppliers of Plant and Materials, Equipment and	14 days Fri 30/7/21	Thu 12/8/21	2	-															
9	Insurance Proposal Preparation of Proposal for arrangement for placement of storage compartments/ drinking water facilities/ toilet/ hand-wash facilities/ showering/ rubbishbin/ working shelter on Site	14 days Fri 30/7/21	Thu 12/8/21	2																
0	Preparation Proposal for security system	14 days Fri 30/7/21	Thu 12/8/21	2	-															
1	Preparation and submission of DWSS proposal	21 days Fri 30/7/21	Thu 19/8/21	2																
2	Preparation and submission of Subcontractor Management Plan (SMP)	21 days Fri 30/7/21	Thu 19/8/21	2																
3	Preparation and submission of Construction Health and Safety Plan (6 copies)	30 days Fri 30/7/21	Sat 28/8/21	2	- 1															
24	Weather protection scheme	30 days Fri 30/7/21	Sat 28/8/21	2	-															
5	Proposal of COBie information requirements	30 days Fri 30/7/21	Sat 28/8/21	2	- 1															
6	Preparation and submission of Final Environmental Management Plan	30 days Fri 30/7/21	Sat 28/8/21	2	-															
7	(EMP) 3 copies Preparation of Proposed Plans for submission of each Release of	30 days Fri 30/7/21	Sat 28/8/21	2	_															
	construction and Project Video Films	-		2																
28	Preparation and submission of Site Traffic Safety Management Plan (STSMP), (monthly update)	60 days Fri 30/7/21	Mon 27/9/21	2																
29	Preparation and submission of Site Management Plan for TTS	60 days Fri 30/7/21	Mon 27/9/21	2																
0	Preparation and submission of BIM Execution Plan accordance with the PSA 1.14D	60 days Fri 30/7/21	Mon 27/9/21	2																
1	Public Relation (PR) Company, PR plan	60 days Fri 30/7/21	Mon 27/9/21	2	-															
2	Preparation and submission of Temporary drainage management plan	7 days Fri 30/7/21	Thu 5/8/21	2	-															
3	Procurements of Major Materials	411 days Thu 16/3/23	Mon 29/4/24																	
1	Procurement & material submission of bearing for elevated walkway	45 days Thu 16/3/23	Sat 29/4/23		-											•				
5	Design, manufacturing and FAT of bearing for elevated walkway	115 days Sun 30/4/23	Tue 22/8/23	234	-															
6	Deliveries and site inspection of bearing for elevated walkway etc.	15 days Wed 23/8/23	Wed 6/9/23	235	-															
7	Procurement & material submission of movement joinst for elevated walkway	45 days Thu 16/3/23	Sat 29/4/23	200	-															
				237	-															
3	Design, manufacturing and FAT of movement joinst for elevated walkway	115 days Sun 30/4/23	Tue 22/8/23	237	-															
9	Deliveries and site inspection of movement joinst for elevated walkway etc.	15 days Wed 23/8/23	Wed 6/9/23	230	_	200	•													
0	Procurement of Raise Planter Type A&B	60 days Mon 1/1/24	Thu 29/2/24	240		29/	2									2014				
1	Manufacturing, FAT & delivery of Raise Planter Type A&B	60 days Fri 1/3/24	Mon 29/4/24	240	-	1/3	10									29/4				
2	Procurement of Balustrade Wall BW1-2 Manufacturing, FAT & delivery of Balustrade Wall BW1-2	60 days Mon 1/1/24	Thu 29/2/24 Mon 29/4/24	242	_	29 1/3	2									29/4				
3		60 days Fri 1/3/24		242	-		0									29/4				
4	Procurement of Children Play Areas & water play area Park Facilities	60 days Mon 1/1/24	Thu 29/2/24	0.11		29	2													
5	Design, Manufacturing, FAT & delivery of Children Play Areas & water play area Park Facilities	60 days Fri 1/3/24	Mon 29/4/24	244		1/3 🎽										29/4				
6	Procurement of Adult fitness Area Park Facilities	60 days Mon 1/1/24	Thu 29/2/24			29	2													
7	Design Manufacturing, FAT & delivery of Adult fitness Area Park Facilities	60 days Fri 1/3/24	Mon 29/4/24	246	1	1/3 📩										29/4				
8	Procurement of Elderly fitness Area Park Facilities	60 days Mon 1/1/24	Thu 29/2/24			29	2													
9	Design, Manufacturing, FAT & delivery of Elderly fitness Area Park Facilities	60 days Fri 1/3/24	Mon 29/4/24	248	1	1/3 📩										29/4				
0	Programme	1537 days Fri 30/7/21	Mon 13/10/25		╞━━┿										 					
1	Preparation & Submission of First Works Program	6 days Fri 30/7/21	Wed 4/8/21	2																
2	Preparation & Submission of Three Months Rolling Program	14 days Fri 30/7/21	Thu 12/8/21	2	1															
3	Program Review and Acceptance of First Program	14 days Thu 5/8/21	Wed 18/8/21	251																
4	Preparation and Submission of Detailed Works Program	60 days Thu 19/8/21	Sun 17/10/21	253,252	-															
5	Program Review and Acceptance of Works Program	14 days Mon 18/10/21	Sun 31/10/21	254	-															
6	Implementation of Programme Management and Monthly Reporting	1443 days Mon 1/11/21	Mon 13/10/25	255	1%															
7	Permit and Licences	60 days Fri 30/7/21	Mon 27/9/21		-															
, B	Detailed construction sequences with associated traffic diversion schemes	30 days Fri 30/7/21	Sat 28/8/21	2	-															
	and obtain endorsement in principle from the relevant authorities and the	-																		
9	Risk Assessment for slope works	7 days Fri 30/7/21	Thu 5/8/21	2																
)	Welfare facilities for workers in accordance with requirements in PS Clause 1.	7 days Fri 30/7/21	Thu 5/8/21	2																
1	UU detection equipment brand/model	7 days Fri 30/7/21	Thu 5/8/21	2																
2	Certified calibration certificates	7 days Fri 30/7/21	Thu 5/8/21	2	1															
3	Contract Computer Facilities, Electronic Document Management System, Site Record Information System, Digital Works Supervision System and other	6 days Fri 30/7/21	Wed 4/8/21	2																
				I		I														L
	Task Critical Task	Milestone 🔷	Sum	mary 🔽 🔫	Progres	55 														

					3 Mont	hs Rolling Progr	te - Infrastructure, Greer amme (February to Apr	1 2024)									
Ta	isk Name	Duration Start	Finish	Predecessors	25/2	3/3	March 2024 10/3 17/3	24/3	31/3	/ 7/4	April 2024 14/4	21/4	28/4	5/5	May 2024 12/5	19/5	26
	Name of the designated bank and all related arrangement details for payment of wages to all the Site Workers	6 days Fri 30/7/21	Wed 4/8/21	2											1 <u> </u>		
	Site Cleanliness and Tidiness	7 days Fri 30/7/21	Thu 5/8/21	2													
	3 sets of coloured record photos in SR size (recording existing building/ street	7 days Fri 30/7/21	Thu 5/8/21	2													
+	furniture) Contract Cars	7 days Fri 30/7/21	Thu 5/8/21	2													
_	Design of uniform for site workers	7 days Fri 30/7/21	Thu 5/8/21	2													
_				-													
_	Survey Equipment for Initial survey	7 days Fri 30/7/21	Thu 5/8/21	2													
	Inclinometer access tubes - suppliers, material specification and samples of the tubes and couplings	14 days Fri 30/7/21	Thu 12/8/21	2													
	Payment of Wages System for Site Workers	14 days Fri 30/7/21	Thu 12/8/21	2													
-	Tree survey record	14 days Fri 30/7/21	Thu 12/8/21	2													
+	Supply of Survey Equipment for PM use	30 days Fri 30/7/21	Sat 28/8/21	2													
-	Complete setting up and begin to operate the Security System	60 days Fri 30/7/21	Mon 27/9/21	2													
-	Initial Survey	60 days Fri 30/7/21	Mon 27/9/21	2													
+	Assessment for the risk resulting from working in hot weather	60 days Fri 30/7/21	Mon 27/9/21	2													
-	Contractor's Design	653 days Fri 1/7/22	Sat 13/4/24								_						
	Architectural & Structural	183 days Fri 1/7/22	Fri 30/12/22								•						
-	Prepare & Submission	31 days Fri 1/7/22	Sun 31/7/22	2													
-	Internal Review & Submission	15 days Mon 1/8/22	Mon 15/8/22	279													
	PM Review & AIP	· · · · · · · · · · · · · · · · · · ·	Wed 31/8/22	280													
		16 days Tue 16/8/22															
	Re-submission	30 days Thu 1/9/22	Fri 30/9/22	281													
	Design Checker Review & Endorsement	7 days Sat 1/10/22	Fri 7/10/22	282													
	DDA Submission (circulation to Government Authorities)	8 days Sat 8/10/22	Sat 15/10/22	283													
	Time risk allowance for DDA processing	7 days Sun 16/10/22	Sat 22/10/22	284													
	Vetting Process and Approval by Government Authorities and PM	69 days Sun 23/10/22	Fri 30/12/22	285													
	Park lighting, irrigation system, smart system etc.	341 days Mon 14/11/22	Fri 20/10/23														
	Covered walkway	150 days Thu 16/11/23	Sat 13/4/24								•						
	Prepare	90 days Thu 16/11/23	Tue 13/2/24	2													
	Internal review, ICE, CSD and submission	30 days Wed 14/2/24	Thu 14/3/24	289			14/3										
	AIP	30 days Fri 15/3/24	Sat 13/4/24	290			15/3 🎽				13/4						
	Contractor's Design [Enhancement on Architectural Design & Associated	1036 days Fri 14/1/22	Thu 14/11/24														
	Works] Engagement of Design Architectural Firm (CE 005)	0 days Fri 14/1/22	Fri 14/1/22														
_	Enhancement on Architectual Design & Associated Works at Portions 1a, 2a	0 days Tue 4/4/23	Tue 4/4/23	293													
	and 2b (Quarry Lake) (CE 070)	0 uays 1 ue 4/4/25	1 UC 4/4/20	233													
	AIP and approvals	275 days Fri 1/7/22	Sat 1/4/23														
	Schematic Landscape Master Plan (LMP), Design AIP, GBP approval	153 days Fri 1/7/22	Wed 30/11/22	293													
	Production of AIP Drawings	92 days Sat 31/12/22	Sat 1/4/23	296													
	DSD's AIP approval	0 days Sat 1/4/23	Sat 1/4/23	297													
	Detailed Design Submission Schedule	473 days Mon 31/7/23	Thu 14/11/24														
	Statutory submission	92 days Wed 30/8/23	Thu 30/11/23	298													
+	FSD submission for GBP	0 days Thu 30/11/23	Thu 30/11/23														
+	WW0542 documment	0 days Wed 30/8/23	Wed 30/8/23														
-	Civil	46 days Wed 30/8/23	Sun 15/10/23	298													
-	Underground rain water drainage	0 days Sun 15/10/23	Sun 15/10/23														
	Underground rain water drainage	0 days Sun 15/10/23 0 days Wed 30/8/23	Wed 30/8/23														
-	-		Sat 30/9/23														
	Undergroud sewerage	0 days Sat 30/9/23															
_		0 days Wed 30/8/23	Wed 30/8/23	208													
	Landscape and Miscellaneous	101 days Mon 21/8/23	Thu 30/11/23	298													
-	Landscape	56 days Mon 21/8/23	Sun 15/10/23														
	Smart weir system	0 days Mon 30/10/23	Mon 30/10/23														
	Flood warning system	0 days Thu 30/11/23	Thu 30/11/23														
	Building	473 days Mon 31/7/23	Thu 14/11/24														+
	A1: Lavatories	473 days Mon 31/7/23	Thu 14/11/24														
	Architecture	32 days Mon 31/7/23	Thu 31/8/23														
	Structure	150 days Sat 7/10/23	Mon 4/3/24			4/3											
	E& M	316 days Thu 4/1/24	Thu 14/11/24														
		1															L

ID	Task Name	Duration	Start	Finish	Predecessors		05/0			March				April 2024	
317	A2: Management Office Building	458 day	rs Tue 15/8/23	Thu 14/11/24		-	25/2	3/	3	10/3	17/3	24	/3	31/3 7/4 14/4	21/4
318	Architecture	17 day	/s Tue 15/8/23	Thu 31/8/23		-									
319	Structure	220 day	/s Sat 14/10/23	Mon 20/5/24											
320	E& M	214 day	/s Mon 15/4/24	Thu 14/11/24										15/4	
321	B1: Multi-Purpose Building	458 day	rs Tue 15/8/23	Thu 14/11/24											
322	Architecture	17 day	/s Tue 15/8/23	Thu 31/8/23											
323	Structure	224 day	/s Sat 28/10/23	Fri 7/6/24											
324	E& M	251 day	/s Sat 9/3/24	Thu 14/11/24					9/3						
325	B2: TX Room/Lavatories	458 day	rs Tue 15/8/23	Thu 14/11/24											
326	Architecture		/s Tue 15/8/23	Tue 12/9/23											
327	Structure		/s Thu 21/12/23	Sat 6/7/24											
328	E& M	-	/s Mon 26/2/24	Thu 14/11/24		2									
329	C1: Storeroom/Lavatories		rs Mon 31/7/23	Thu 14/11/24		_									
330	Architecture		/s Mon 31/7/23	Thu 31/8/23											
331	Structure		/s Tue 15/8/23	Thu 9/5/24											
332	E& M		/s Fri 9/2/24	Thu 14/11/24											
333	C2: Water Treatment Plant Room	-	rs Tue 15/8/23	Thu 14/11/24											
334	Architecture		/s Tue 15/8/23	Thu 31/8/23											
335	Structure		/s Sat 7/10/23	Wed 3/7/24		-									
336	E& M		/s Fri 3/5/24	Thu 14/11/24		_									
337	Schedule of Accommodation (SoA) Submission	,	s Sun 2/4/23	Mon 21/8/23	298	_									
338	Stage 1	-	rs Sun 2/4/23	Sat 27/5/23		_									
339	Agree SoA with DSD		/s Sun 2/4/23	Sat 15/4/23	220	_									
340	Workshop		/s Sun 16/4/23	Sun 23/4/23	339 340	-									
341	GPA submission and approval		/s Mon 24/4/23	Sat 27/5/23		-									
342	Stage 2 Submission		rs Mon 19/6/23 rs Mon 19/6/23	Mon 21/8/23 Mon 19/6/23	341	-									
343 344	approval		/s Mon 21/8/23	Mon 21/8/23	343	-									
345	DSD's VCAB submission		/s Fri 7/4/23	Fri 6/10/23	545	-									
345	Stage 1 - AIP		/s Fri 7/4/23	Thu 4/5/23		-									
347	Submission and presentation	-	/s Fri 7/4/23	Fri 14/4/23		-									
348	Approval		/s Sat 15/4/23	Thu 4/5/23	347	-									
349	Stage 2 - Detailed design		rs Tue 1/8/23	Fri 6/10/23	348	-									
350	Submission and presentation	-	/s Tue 1/8/23	Tue 1/8/23		-									
351	VCAB meeting		/s Thu 7/9/23	Thu 7/9/23	350	-									
352	Approval		/s Thu 7/9/23	Fri 6/10/23	351	-									
353	Sub-letting (Cost Trimming Scheme)	211 day	vs Wed 1/3/23	Wed 27/9/23		-									
354	Drawings for cost estimation	30 day	/s Wed 1/3/23	Thu 30/3/23	298FS-32 days	-									
355	Tender approval	11 day	/s Fri 31/3/23	Mon 10/4/23	354	1									
356	Tender addendum	8 day	/s Mon 17/4/23	Mon 24/4/23	355										
357	Sub-letting Period	25 day	/s Tue 4/4/23	Fri 28/4/23	356FS-21 days	1									
358	Tender Assessment & approval	12 day	/s Sat 29/4/23	Wed 10/5/23	357	1									
359	PMI preparation	58 day	/s Thu 11/5/23	Fri 7/7/23	358										
360	Recost trimming by DSD	21 day	/s Sat 8/7/23	Fri 28/7/23	359										
361	Resubmission of detailed design	30 day	vs Tue 8/8/23	Wed 6/9/23	360										
362	Retendering	21 day	/s Thu 7/9/23	Wed 27/9/23	361										
363	Material submission	181 day	/s Thu 28/9/23	Tue 26/3/24	362								26/3		
364	Method Statements & Temporary Works	792 day	rs Fri 30/7/21	Fri 29/9/23											
365	Prepartion & submission of generic method statement for site formation work	60 day	/s Tue 1/11/22	Fri 30/12/22											
366	Preparation & submission of generic method statement for earth slope works		/s Tue 1/11/22	Fri 30/12/22											
367	Preparation & submission of generic method statement for retaining wall construction	60 day	/s Wed 1/6/22	Sat 30/7/22											
368	Preparation & submission of generic method statement for G.I works	60 day	/s Fri 30/7/21	Mon 27/9/21		-									
369	Preparation & Submission of generic method statement for drainage works	60 day	/s Fri 30/7/21	Mon 27/9/21		1									
370	Preparation and submission of generic method statement of road works		/s Tue 1/11/22	Fri 30/12/22		1									
371	Preparation & submission of generic method statement of elevated walkway construction	60 day	ys Thu 1/6/23	Sun 30/7/23											

			Updated	on 1 Feb 2	2024
28/4	5/5	May 2024 12/5	19/5	26/5	
			20/5		
			20/0		
	9/5	5			
3/5					

ID	Task Name	Duration Start	Finish	Predecessors		05/0	I	0/2	1	March		o 1	0.4/2	-	4.10			pril 202		
372	Temporary Work for cut/fill slope works	60 days Tue 1/11/22	Fri 30/12/22		-	25/2		3/3		10/3	17/3	3	24/3	3	1/3	7/4	1	14/	4	21/4
373	Temporary Work for retaining wall construction	60 days Wed 1/6/22	Sat 30/7/22																	
374	Temporary Work for elevated walkway construction	60 days Tue 1/8/23	Fri 29/9/23																	
375	Temporary Work for road and drainage works	60 days Fri 30/7/21	Mon 27/9/21																	
376	BIM Deliverable	1567 days Fri 30/7/21	Wed 12/11/25																	
377	Submission of COBie Information Requirements for Asset Management	30 days Fri 30/7/21	Sat 28/8/21																	
378	Submission of BIM Execution Plan in accordance with the PS Appendix 1.14D	60 days Fri 30/7/21	Mon 27/9/21																	
379	Submission of Combined Services Drawings	90 days Fri 30/7/21	Wed 27/10/21																	
380	Submission of proposal for BIM training plan	90 days Fri 30/7/21	Wed 27/10/21		_															
381 382	Nomination of staff or subcontractor to attend BIM skill training courses under the pre approved list of the CITF managed by the CIC Collaboration and Model Sharing	120 days Fri 30/7/21 60 days Thu 28/10/21	Fri 26/11/21 Sun 26/12/21	378FS+30 days																
383	Monthly Coordination meeting& Submission of monthly BIM progress reports	1417 days Mon 27/12/21	Wed 12/11/25	382	-															
	& Submission of 4D Simulation		10/10/05	00050.00.1																
384	Submission of COBie data deliverables	30 days Sun 14/9/25	Mon 13/10/25	383FS-60 days	_															
385	Submission of a Fully Coordinated BIM Model with field verified in LOD 500	30 days Thu 2/10/25	Fri 31/10/25	383FS-42 days	-															
386	Submission of O&M Manuals, Product Catalogues and Operating Data Submission of As-built drawings	30 days Thu 2/10/25 30 days Thu 2/10/25	Fri 31/10/25 Fri 31/10/25	383FS-42 days 383FS-42 days	-															
387 388	Submission of As-built drawings Submission of Asset Data	30 days Thu 2/10/25	Fri 31/10/25	383FS-42 days	-															
389	Work Area	1572 days Fri 30/7/21	Mon 17/11/25	5051 5-42 days	-															
390	CRE Site Office Design & ICE Endorsement	30 days Fri 30/7/21	Sat 28/8/21		-															
391	CRE Site office Design Review and Acceptance	30 days Sun 29/8/21	Mon 27/9/21	390	-															
392	CRE Site office Construction Works	90 days Tue 28/9/21	Sun 26/12/21	391	-															
393	Completion of CRE Site office Construction Works	0 days Mon 24/1/22	Mon 24/1/22	392	-															
394	CRE Site office Mobilization & Maintenance	1394 days Mon 24/1/22	Mon 17/11/25	392,393	7%															
395	Access for Works Area	0 days Fri 30/7/21	Fri 30/7/21		1															
396	Maintenance Duration for Works Area	1566 days Sat 31/7/21	Wed 12/11/25	395FS+1 day																
397	Vacate / Handover Works Area	0 days Wed 12/11/25	Wed 12/11/25		1															
398	Setting up Contractor's Project office	90 days Tue 28/9/21	Sun 26/12/21	2																
399	Contractor Site office Maintenance	1389 days Mon 24/1/22	Wed 12/11/25	398																
400	Construction Works	1567 days Fri 30/7/21	Wed 12/11/25		-															
401	Section of Works 1 - Portions 1a, 2a, 2b	1202 days Fri 30/7/21	Tue 12/11/24		-															
402	Engagement of Design Architectural Firm (CE 005)	0 days Fri 14/1/22	Fri 14/1/22																	
403 404	Enhancement on Architectual Design & Associated Works at Portions 1a, 2a and 2b (Quarry Lake) (CE 070) Portion 1a	0 days Fri 30/7/21 929 days Fri 29/4/22	Fri 30/7/21 Tue 12/11/24																	
404	Provision of site access [273 days after starting date as per Contract]	0 days Fri 29/4/22	Fri 29/4/22	11SS	-															
406	Preparation& submission of MS, Temp works, associated plans & docs	210 days Wed 1/2/23	Tue 29/8/23	402,405	-															
407	Engineer's AIP of MS, Temp works, plans & associated docs	210 days Wed 1/3/23	Tue 26/9/23	406SS+28 days	-															
408	Mobilization & Site Clearance	14 days Fri 14/4/23	Thu 27/4/23	405	-															
409	Time Risk Allowance	14 days Fri 28/4/23	Thu 11/5/23	408	-															
410	Urban Forest	602 days Wed 22/3/23	Tue 12/11/24																	
411	North Portion (Sloping)	602 days Wed 22/3/23	Tue 12/11/24																	
412	Watermain	63 days Fri 1/12/23	Thu 1/2/24		1															
413	Site formation	90 days Fri 2/2/24	Wed 1/5/24	412												<u></u>				
414	Soil replacement & bioswale system	135 days Thu 2/5/24	Fri 13/9/24	413																
415	Landscape wall and seat	135 days Thu 2/5/24	Fri 13/9/24	413																
416	U channel, edge and pavement	135 days Thu 2/5/24	Fri 13/9/24	413																
417	Tree transplanting from nursery	60 days Sat 14/9/24	Tue 12/11/24	418FF																
418	Soft landscaping works	60 days Sat 14/9/24	Tue 12/11/24	414,415,416,438																
419	Boardwalk	145 days Thu 1/2/24	Mon 24/6/24		_															
420	Structure	100 days Thu 1/2/24	Fri 10/5/24	400	-															
421	Finishes	45 days Sat 11/5/24	Mon 24/6/24	420	-															
422 423	Application for electricity power supply	224 days Wed 22/3/23 210 days Wed 22/3/23	Tue 31/10/23 Tue 17/10/23	422SS	-															
423 424	Lighting design Underground cable ducts	210 days Wed 22/3/23 90 days Wed 18/10/23	Mon 15/1/24	42255	-															
424 425	Application for water supply	138 days Mon 26/6/23	Fri 10/11/23	723	-															
+20	γιμρισατιστη τοι τατίσι συμμιγ	130 Uays WOLL 20/0/23	11110/11/20																	
	Task Critical Task	Milestone 🔷	Summ		Progr															

			Updated or	n 1 Feb 2024
		May 2024 12/5	ļ	
28	4 5/5	12/5	19/5	26/5
	1/5			
2/5	1/5			
2/5 2/5	•			
2/3				
		10/5		
	11/5 👗			


	Taak Nama	Duration	Finish	Drodeses	3	sivion	ths Rollin	g Prog	gramm			•	024)					۸	1 2004	
ID	Task Name	Duration Start	Finish	Predecessors		25/2		3/3		Marci 10/3	h 2024	7/3		24/3		31/3	7/4	Apr	il 2024 14/4	21/4
426	Underground water supply for irrigation	90 days Sat 11/11/23	Thu 8/2/24	425																
427	Lighting system	92 days Thu 1/8/24	Thu 31/10/24	424																
428	Irrigation system	92 days Thu 1/8/24	Thu 31/10/24	426																
429	Approval of WWO542	30 days Wed 1/11/23	Thu 30/11/23																	
430	Approval of WWO 046	21 days Fri 1/12/23	Thu 21/12/23	429									_							
431	Underground water supply for irrigation	90 days Fri 22/12/23	Wed 20/3/24	430SS+4 days								20/3	3							
432	South Portion	150 days Mon 1/4/24	Wed 28/8/24		_															
433	Shelter Construction of wetland	100 days Mon 1/4/24 150 days Mon 1/4/24	Tue 9/7/24 Wed 28/8/24		-										1/4					
434 435	Boardwalk	90 days Mon 1/4/24	Sat 29/6/24		-									1	1/4 🔤					
435 436	Structure	60 days Mon 1/4/24	Thu 30/5/24		-										1/4					
437	Finishes	30 days Fri 31/5/24	Sat 29/6/24	436	-										1/4 🛛					
438	U channel, edge and pavement	122 days Mon 1/4/24	Wed 31/7/24		-									-	1/4 🗖		 			
439	Portion 2a	1171 days Mon 30/8/21	Tue 12/11/24		-															
440	Provision of site access [31 days after starting date as per Contract]	8 days Mon 30/8/21	Mon 6/9/21	16SS	-															
441	Mobilization & Site Clearance	14 days Tue 7/9/21	Mon 20/9/21	440	-															
442	Preparation & submission of MS, Temp.works, associated plans & docs	210 days Wed 1/2/23	Tue 29/8/23	402	-															
443	Engineer's AIP of MS, Temp works, plans & associated docs	210 days Wed 1/3/23	Tue 26/9/23	442SS+28 days	-															
444	Time Risk Allowance	24 days Tue 21/9/21	Thu 14/10/21	441	-															
445	Lake side	590 days Wed 22/3/23	Thu 31/10/24																	
446	Pool edge, paving and finishing	150 days Thu 1/2/24	Sat 29/6/24																	
447	Application for electricity power supply	210 days Wed 22/3/23	Tue 17/10/23		1												 			
448	Lighting design	150 days Wed 22/3/23	Fri 18/8/23	447SS	-															
449	Underground cable ducts	60 days Thu 1/2/24	Sun 31/3/24	448												31/3				
450	Application for water supply	128 days Mon 26/6/23	Tue 31/10/23		-															
451	Underground water supply for irrigation	60 days Thu 1/2/24	Sun 31/3/24	450												31/3				
452	Drainage pipes	60 days Thu 1/2/24	Sun 31/3/24													31/3				
453	Emergency vehicular access	136 days Mon 1/4/24	Wed 14/8/24	452										1	1/4 🛔					
454	Outstanding works by NE/2016/01	91 days Fri 1/9/23	Thu 30/11/23																	
455	Subsoil drains and backfilling by C1	30 days Fri 1/12/23	Sat 30/12/23	454																
456	Bioswale near slope	92 days Fri 1/12/23	Fri 1/3/24	454			1/3													
457	Lighting system	61 days Thu 1/8/24	Mon 30/9/24	449																
458	Irrigation system	141 days Wed 1/11/23	Wed 20/3/24		_															
459	Approval of WWO542	30 days Wed 1/11/23	Thu 30/11/23	450,429SS																
460	Approval of WWO 046	21 days Fri 1/12/23	Thu 21/12/23	459	_								_							
461	Underground water supply for irrigation	90 days Fri 22/12/23	Wed 20/3/24	460SS+4 days								20/3	3							
462	Soft landscaping works	92 days Thu 1/8/24	Thu 31/10/24	456	_															
463	Buildings	463 days Tue 8/8/23	Tue 12/11/24	361SS	-				0/2											
164	Detailed designing A1: Lavatories	214 days Tue 8/8/23 403 days Sat 7/10/23	Fri 8/3/24 Tue 12/11/24	30133					8/3											
465 466	Structural works	151 days Sat 7/10/23	Tue 5/3/24	352	-			5/3												
400 467	Finishing and E&M works/Fire services	150 days Wed 6/3/24	Fri 2/8/24	466	-		6/3										 			
467 468	T& C	28 days Wed 16/10/24	Tue 12/11/24	467,482SS	-		0/5													
469	A2: Management Office Building	403 days Sat 7/10/23	Tue 12/11/24	401,40200																
470	Structural works	189 days Sat 7/10/23	Fri 12/4/24	352	-													<u>12</u>	4	
171	Finishing and E&M works/Fire services	150 days Sat 13/4/24	Mon 9/9/24	470	-												 13/4		•	
472	T& C	28 days Wed 16/10/24	Tue 12/11/24	471,482SS	-													-		
473	B1: Multi-Purpose Building	389 days Sat 21/10/23	Tue 12/11/24		-															
174	Structural works	191 days Sat 21/10/23	Sun 28/4/24	352																
175	Finishing and E&M works/Fire services	135 days Mon 29/4/24	Tue 10/9/24	474	-															2
176	T& C	28 days Wed 16/10/24	Tue 12/11/24	475,482SS																
77	B2: TX Room/Lavatories	375 days Sat 4/11/23	Tue 12/11/24																	
78	Structural works	219 days Sat 4/11/23	Sun 9/6/24	352																
179	Finishing and E&M works/Fire services	113 days Sun 31/3/24	Sun 21/7/24	478FS-71 days	1									31/3	3					
180	Hand-over of Transformer Room	10 days Mon 22/7/24	Wed 31/7/24	479	1															
81	CLP installation and energisation	76 days Thu 1/8/24	Tue 15/10/24	480	1															
				·																
	Task Critical Task	Milestone 🔷	Sumn	nary	Progr	ress														

			Updated o	on 1 Feb 2024
28/4	5/5	May 2024 12/5	19/5	26/5
				30/
				31/5 📩
28/4				


ID	Task Name	Duration	Start	Finish	Predecessors					March								il 2024		
482	T& C	28 day	s Wed 16/10/24	Tue 12/11/24	481	_	25/2		3/3	 10/3	17/3	3	24/3	31	/3	7/4		14/4		21/4
483	C1: Storeroom/Lavatories		s Sat 9/12/23	Tue 12/11/24	-01															
484	Structural works	-	s Sat 9/12/23	Wed 10/4/24	352	_											10/4			
485	Finishing and E&M works/Fire services	-	s Thu 4/4/24	Sat 31/8/24	484FS-7 days	_								4/4						
486	T& C	28 day	s Wed 16/10/24	Tue 12/11/24	485,482SS	-														
487	C2: Water Treatment Plant Room	403 day	s Sat 7/10/23	Tue 12/11/24										_						
488	Modification to existing structure	230 day	s Sat 7/10/23	Thu 23/5/24	352															
489	Structural works	132 day	s Wed 10/4/24	Mon 19/8/24	488FS-44 days										10	0/4				
490	Finishing work, E&M installation & Fire service and T & C	102 day	s Sat 6/7/24	Tue 15/10/24	489FS-45 days															
491	Final T&C with permanent supply		s Wed 16/10/24	Tue 12/11/24	490,481															
492	Water play installation at A2	-	s Mon 3/6/24	Sat 31/8/24																
493	External works		s Wed 22/3/23	Thu 31/10/24		_														
494	Application for electricity power supply		s Wed 22/3/23	Tue 31/10/23	422SS	_														
495	Lighting design (1/12/2023)	-	s Wed 22/3/23	Sun 31/12/23	494SS															
496	Underground cable ducts	-	s Mon 1/4/24	Tue 30/7/24	449,495									1/4						
497	Approval of WWO542	-	s Mon 18/12/23	Fri 26/1/24	429SS			0												
498	Approval of WWO 046	-	s Sat 27/1/24	Tue 27/2/24	497 498SS+4 days		27	12		 										
499	Underground water supply for irrigation		vs Wed 31/1/24	Thu 30/5/24 Mon 30/9/24	49000+4 days															
500 501	Irrigation system Approval of ighting systtem by LCSD	-	rs Thu 1/8/24 rs Sun 1/10/23	Mon 30/9/24 Mon 30/10/23		_														
501	Lighting system	-	s Thu 1/8/24	Mon 30/9/24	501	_														
502	Drainage pipes	-	s Mon 1/4/24	Tue 30/7/24	501	_								1/4						
504	Road, pavement and other features	-	s Wed 31/7/24	Wed 30/10/24	496,499,503	_								1/7		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				
505	Shelters and Planter seats	-	s Wed 20/3/24	Mon 29/7/24	,	_					20/3									
506	Stoplog, smart weir and overflow chamber	-	rs Thu 4/4/24	Wed 17/7/24		_								4/4						
507	Soft landscaping	-	s Thu 1/8/24	Thu 31/10/24		-														
508	PMI - Additional drainage pipe for Quarry Park (Early Start)	121 day	s Fri 1/12/23	Sat 30/3/24										30/3						
509	Preparation of O&M Manual	150 day	s Thu 1/2/24	Sat 29/6/24		_														
510	As-built drg/model	180 day	s Mon 22/4/24	Fri 18/10/24		_												2	2/4 📖	
511	Portion 2b	1065 day	<mark>s</mark> Tue 14/12/21	Tue 12/11/24																
512	Provision of site access [137 days after starting date as per Contract]	7 day	s Tue 14/12/21	Mon 20/12/21	21SS															
513	Mobilization & Site Clearance	16 day	s Tue 21/12/21	Wed 5/1/22	512															
514	Preparation & submission of MS, Temp works, associated plans & docs	240 day	s Wed 5/1/22	Thu 1/9/22	513															
515	Engineer's AIP of MS, Temp., works, plans & associated docs	-	s Wed 2/2/22	Thu 29/9/22	514SS+28 days															
516	Time Risk Allowance	-	s Fri 30/9/22	Fri 14/10/22	515															
517	Water leakage test within the lake by others	-	s Thu 20/10/22	Wed 30/11/22	520	_														
518	Completion of rectification works for leakage test within lake by others		s Tue 3/10/23	Mon 18/12/23	530	_														
519	Artificial Lake Island		s Mon 1/8/22	Thu 30/5/24	E1EEC CO deve	_														
520 521	Gabion wall Reconstruction of Gabion wall and stone facing rectification by C1	-	rs Mon 1/8/22 rs Wed 31/1/24	Wed 19/10/22 Fri 1/3/24	515FS-60 days 518			1/3												
522	Placement of boulder (Stage 1)		s Thu 1/12/22	Sun 30/4/23	518	_		1/3												
523	Relaying of boulder (actual start subject to C1)		s Wed 31/1/24	Sat 30/3/24	521SS									30/3						
523 524	Soil replacement (Stage 2) (actual start subject to C1)		s Wed 31/1/24	Sat 30/3/24	521SS									30/3						
525	Soft landscaping	-	s Wed 1/5/24	Thu 30/5/24		_														
526	Artificial lake		s Sat 1/10/22	Tue 12/11/24		_														
527	Granite stone facing		s Sat 1/10/22	Sat 15/6/24		_														
528	Mock up		s Sat 1/10/22	Sat 15/10/22		_														
529	Late delivery of granite stone due to COVID 19	0 day	s Mon 5/12/22	Mon 5/12/22	528	_														
530	Installation (Phase 1)	162 day	rs Mon 5/12/22	Mon 15/5/23	529,517															
531	Resumption of installation (Phase 2) (actual start subject to C1)	180 day	s Tue 19/12/23	Sat 15/6/24	518															
532	Construction of viewing steps (actual start subject to C1)		s Mon 1/1/24	Tue 30/4/24	531SS+8 days															
533	Finishing for viewing decks A & B and viewing steps		s Wed 1/5/24	Wed 14/8/24	532															
534	Protective pavement behind floating bridge		s Wed 15/5/24	Wed 14/8/24	533SS+14 days															
535	CNC walls		s Wed 15/5/24	Wed 14/8/24	533SS+14 days															
536	Soil replacement/Eco bag for Riparian Zones A, B & C		s Wed 15/5/24	Fri 13/9/24	533SS+14 days															
537	Planting works for Riparian zone A, B & C	CO	s Sat 14/9/24	Tue 12/11/24	536	1														

				Updated	on 1 Feb 202	24
			May 202 12/5	24		
28	3/4	5/5	12/5	19/5	26/5	
_						
) ²	23/5	
					3	3/6
						30/
1/5						30/
1/5						30/
1/5						30/
1/5						30/
1/5						30/
	30/4					30/
	30/4		455			30/
	30/4		<u>15/5 ⊨</u>			30/
	30/4		15/5) 15/5) 15/5)			30/
	30/4		15/5			30/
	30/4		15/5			30/

ID	Task Name	Duration Sta	art	Finish	Predecessors					N	larch 2)24					April	2024	
538	Boulder placement (400 nos.) (actual start subject to C1)	90 days Wed	21/1/24	Mon 29/4/24	518		25/2	3/3	3	10/	3	17/3	 24/3		31/3	 7/4		14/4	 21/4
536 539	Sloping Lawn	92 days Mon		Mon 30/9/24	540	_													
540	Nursery for Plantings	447 days Tue		Sun 30/6/24		_													
541	Section of Works 1A - Establishment Works for all Landscape Softworks	365 days Wed		Wed 12/11/25		_													
	in Section 1 of the Works		40/44/04		10150 4	_													
542	Commencement of Establishment Work for Section 1	0 days Wed		Wed 13/11/24	491FS+1 day	_													
543 544	Establishment Work Duration for Section 1 Completion of Works in Section 1	365 days Wed 0 days Wed		Wed 12/11/25 Wed 12/11/25	542SS-1 day 543	_													
544 545	Section of Works 2 - Portion 8	1115 days Fri 3		Sat 17/8/24	545	_													
546	Portion 8	1115 days Fri 3		Sat 17/8/24		-													
547	Provision of site access [on starting date as per Contract]	7 days Fri 30		Thu 5/8/21	32SS	_													
548	Mobilization& Site Clearance	14 days Fri 6/	6/8/21	Thu 19/8/21	547	-													
549	Preparation & submission of MS, Temp works, associated plans & docs	52 days Fri 20	20/8/21	Sun 10/10/21	548	-													
550	Engineer's AIP of MS, Temp works, plans& associated docs	22 days Mon	11/10/21	Mon 1/11/21	549														
551	Drainage pipe and manhole	350 days Tue	2/11/21	Mon 17/10/22															
552	Excavation	350 days Tue 2		Mon 17/10/22	550														
553	Pipe laying and manhole construction including backfilling	295 days Tue		Tue 27/9/22	552SS+35 days	_													
554	Excavation for planter	20 days Wed		Mon 17/10/22	553 554	_													
555	Awaiting for revision of design by PM Time Risk Allowance	219 days Tue 14 days Tue		Wed 24/5/23 Mon 31/10/22	554	_													
556 557	Application for electricity power supply	421 days Mon		Mon 8/1/24	504	_													
558	Lighting design	321 days Mon		Sat 30/9/23	557SS	_													
559	Approval of lighting design by LCSD	100 days Sun		Mon 8/1/24	558	_													
560	Testing and commissioning of lighting	30 days Sun		Mon 15/7/24	570,584,605,627	_													
561	Irrigation system	72 days Mon	18/12/23	Tue 27/2/24		-	-												
562	Approval of WWO542	40 days Mon	18/12/23	Fri 26/1/24	429SS	_													
563	Approval of Form WWO 046	32 days Sat 2	27/1/24	Tue 27/2/24			27/	2											
564	Wing A	352 days Fri 1/	/9/23	Sat 17/8/24															
565	Awaiting completion of C1 remedial works (postponed to 29 Feb 2024)	167 days Fri 1/		Wed 14/2/24															
566	U channel and catchpit	107 days Fri 1/		Sat 15/6/24	565		1/3												
567	Underground cable ducts and draw pits	113 days Tue		Tue 30/4/24		_													
568	Design and fabrication for lamp post holding down bolt	67 days Tue 9 46 days Sat 1		Fri 15/3/24	559	_					15	/3							
569 570	Construction of lamp post footing Lighting system	46 days Sat 1 45 days Thu 2		Tue 30/4/24 Sat 15/6/24	568,565 569	_				16	6/3 🕍								
570	Underground water supply for irrigation - Submission	30 days Wed		Thu 28/3/24	563	28/2								28/3					
572	Irrigation system	30 days Fri 2		Sat 27/4/24	571		[[29/3	-0/0					
573	Soil replacement	27 days Wed		Mon 27/5/24	569,572FS-12 days	_													
574	Planter	27 days Tue 2		Sun 23/6/24	573	-													
575	Seat	27 days Mon		Sat 20/7/24	574	-													
576	Edge and pavement	28 days Sun 2	21/7/24	Sat 17/8/24	575	-													
577	Terrazzo fininshing to panter wall, seat wall and panter kerb	28 days Sun 2	21/7/24	Sat 17/8/24	575														
578	Soft landscaping works	40 days Tue 9		Sat 17/8/24	576FF														
579	Wing C	289 days Fri 3		Sat 17/8/24		_													
580	U channel and Catchpit	211 days Fri 3/		Fri 31/5/24															
581	Underground cable ducts and draw pits	113 days Tue		Tue 30/4/24	50000	_													
582	Design and fabrication for lamp post holding down bolt Construction of lamp post footing	67 days Tue 9		Fri 15/3/24 Tue 30/4/24	568SS 582	_				46	15 5/3	/3							
583 584	Lighting system	46 days Sat 1 45 days Thu 2		Sat 15/6/24	570SS	_				10	ns 🔤								
585	Underground water supply for irrigation - Submission	30 days Wed		Thu 28/3/24	571SS	28/2							 	28/3					
586	Irrigation system	30 days Sat 1		Sun 12/5/24	585								 	_0/0		13/4			
587	Soil replacement	27 days Wed		Mon 27/5/24	583	-													
588	Planter	27 days Tue 2		Sun 23/6/24	587	-													
589	Seat	27 days Mon	24/6/24	Sat 20/7/24	588														
590	Edge and pavement	28 days Sun 2	21/7/24	Sat 17/8/24	589														
591	Terrazzo fininshing to panter wall, seat wall and panter kerb	28 days Sun 2		Sat 17/8/24	590FF														
592	Procurement of safety mat for play area	120 days Fri 1/	/3/24	Fri 28/6/24			1/3												



ID T	ask Name	Duration	Start	Finish	Predecessors			-	-	Marc	h 2024	-			April 20)24	
							25/2	3/:	3	10/3	17/3	24/3	31/3	7/4		4/4	21/4
593	Installation of safety mat for play area	,	s Sat 29/6/24	Sun 28/7/24	592	_											
594	Inspection/certification of for play equipment		s Mon 29/7/24	Sat 17/8/24	593	_											
595 596	Soft landscaping works Wing B		s Thu 4/7/24	Sat 17/8/24 Sat 17/8/24	578FF												
596 597	Shelter (4 nos)	•		Tue 13/8/24		_											
597	Submission of design	-	s Tue 26/3/24	Fri 24/5/24		_					26/	3					
599	Approval of design		s Sat 25/5/24	Fri 14/6/24	598	_					20/						
600	Construction	,	s Sat 15/6/24	Tue 13/8/24	599,608	_											
601	U channel and Catchpit	,	s Fri 3/11/23	Fri 31/5/24	580SS												
602	Underground cable ducts and draw pits		s Tue 9/1/24	Tue 30/4/24													
603	Design and fabrication for lamp post holding down bolt	-	s Tue 9/1/24	Fri 15/3/24	568SS						15/3						
604	Construction of lamp post footing	46 day	s Sat 16/3/24	Tue 30/4/24	603	-				16/3	•						
605	Lighting system	30 day	s Thu 2/5/24	Fri 31/5/24	570SS	_											
606	Underground water supply for irrigation - Submission	30 day	s Wed 28/2/24	Thu 28/3/24	571SS	28/2	2					28/	3				
607	Irrigation system	30 day	s Fri 29/3/24	Sat 27/4/24	606	_						29/3					
608	Soil replacement	27 day	s Wed 1/5/24	Mon 27/5/24	604												
609	Planter	27 day	s Tue 28/5/24	Sun 23/6/24	608												
610	Ramp	27 day	s Tue 28/5/24	Sun 23/6/24	609FF												
611	Seat	27 day	s Mon 24/6/24	Sat 20/7/24	609												
612	Edge and pavement	28 day	s Sun 21/7/24	Sat 17/8/24	611												
613	Terrazzo fininshing to panter wall, seat wall and panter kerb	30 day	s Fri 19/7/24	Sat 17/8/24	612FF												
614	Procurement of safety mat for play area	120 day	s Fri 1/3/24	Fri 28/6/24	592SS		1/3										
615	Installation of safety mat for play area	30 day	s Sat 29/6/24	Sun 28/7/24	614												
616	Inspection/certification of for play equipment	20 day	s Mon 29/7/24	Sat 17/8/24	615												
617	Soft landscaping works	45 day	s Thu 4/7/24	Sat 17/8/24	578FF												
618	Wing D	719 day	s Tue 30/8/22	Sat 17/8/24		_	-										
619	Shelter (1 nos)	141 day	s Tue 26/3/24	Tue 13/8/24													
620	Submission of design	60 day	s Tue 26/3/24	Fri 24/5/24	598SS						26/3	3					
621	Approval of design	21 day	s Sat 25/5/24	Fri 14/6/24	620												
622	Construction	60 day	s Sat 15/6/24	Tue 13/8/24	621												
623	U channel and Catchpit		s Fri 1/3/24	Fri 31/5/24	580SS		1/3										
624	Underground cable ducts and draw pits	-	s Tue 9/1/24	Tue 30/4/24			-										
625	Design and fabrication for lamp post holding down bolt		s Tue 9/1/24	Fri 15/3/24	568SS						15/3						
626	Construction of lamp post footing		s Sat 16/3/24	Tue 30/4/24	603					16/3	•						
627	Lighting system		s Thu 2/5/24	Fri 31/5/24	570SS	_											
628	Underground water supply for irrigation - Submission		s Thu 14/3/24	Fri 12/4/24	571SS	_		14/3							12/4		
629	Irrigation system		s Sat 13/4/24	Sun 12/5/24	628	_								13/4	4		
630	Soil replacement		s Mon 13/5/24	Sat 8/6/24	626	_											
631	Planter		s Mon 10/6/24	Sat 6/7/24	630	_											
632	Ramp Staircase		s Mon 10/6/24 s Mon 8/7/24	Sat 6/7/24 Sat 3/8/24	631FF 631FF	_											
633	Dwarf walls (PMI 1080)		s Mon 8/7/24	Sat 3/0/24 Sun 28/7/24	631FF	_											
634 635	Seat		s Mon 8/7/24	Sun 28/7/24	05111	_											
	Edge and pavement		s Mon 29/7/24	Sat 17/8/24	635	_											
636 637	Terrazzo fininshing to panter wall, seat wall and panter kerb		s Fri 19/7/24	Sat 17/8/24		_											
638	Soft landscaping works		s Thu 4/7/24	Sat 17/8/24	578FF	_											
639	Retaining Wall		s Tue 30/8/22	Mon 29/4/24													
640	Issuance of site sketch for retaining wall (Letter M45/420/400708)	-	s Tue 30/8/22	Tue 30/8/22													
641	Stage 1 (RWA 21, CH15 to CH51.5)		s Mon 10/10/22	Tue 2/4/24													
642	Excavation	-	s Mon 10/10/22	Thu 8/12/22	640	_											
643	Blinding layer		s Tue 1/11/22	Fri 30/12/22	642SS+22 days	_											
644	Base slab		s Fri 11/11/22	Mon 9/1/23	643SS+10 days	_											
645	Wall stem		s Fri 25/11/22	Mon 23/1/23	644SS+14 days	_											
646	Backfilling		s Tue 24/1/23	Sun 19/3/23	645												
647	Finishing works for retaining wall		s Mon 4/3/24	Tue 2/4/24	646	_		4/3					2/4				
648	Stage 2 (Remaining portion)		s Mon 20/3/23	Thu 21/3/24			_										



ina International Water & Electric Corp.			Development of		ad Quarry Site - Infras Rolling Programme (F			pe Works							Updated or	on 1 Feb
D Task Name E	Duration Start	Finish	Predecessors	25/2	M 3/3 10/3	larch 2024 3 17/3	24/3	31/3	7/4	April 2024 14/4	21/4	28/4	5/5	May 2024 12/5	19/5	26/5
49 Revision of wall details by PM due to interface	150 days Mon 20/3/23	Wed 16/8/23	646	2312	0/0 10/0	J 17/3	2413	51/5	1/4	14/4	Z 1/4	20/4	515	12/3	1910	20/0
50 Tendering	30 days Thu 17/8/23	Fri 15/9/23	649													
51 Final revised design received on 29 Sept 2023	0 days Fri 29/9/23	Fri 29/9/23	650													
52 Checking of revised drawings and setting out works	30 days Fri 29/9/23	Sat 28/10/23	651													
53 Excavation	21 days Sun 29/10/23	Sat 18/11/23	652													
54 Blinding layer	21 days Sun 5/11/23	Sat 25/11/23	653SS+7 days													
55 Base slab (3 bays)	21 days Sun 12/11/23	Sat 2/12/23	654SS+7 days													
56 Wall stem (3 bays)	10 days Sun 3/12/23	Tue 12/12/23	655													
57 Backfilling (10 layer)	70 days Wed 13/12/23	Tue 20/2/24	656													
58 Filling slope	30 days Wed 21/2/24	Thu 21/3/24	657				21/3									
59 Finishing works	30 days Fri 22/3/24	Sat 20/4/24	658			22/3					20/4					
60 RC staicase at retaining wall	21 days Wed 21/2/24	Tue 12/3/24	657		1	2/3					20/4					
			007	1/2	I	213						20/4				
61 Store room and planters for community garden (under PMI)	60 days Fri 1/3/24	Mon 29/4/24	660	1/3	13/3					11/4		29/4				
62 Railing/fence and sinage	30 days Wed 13/3/24	Thu 11/4/24	660		13/3 📩					1 1/4						
63 Section of Works 2A - Establishment Works for all Landscape Softworks in Section 2 of the Works	365 days Sun 18/8/24	Sun 17/8/25														
64 Commencement of Establishment Work for Section 2	0 days Sun 18/8/24	Sun 18/8/24	618FF+1 day													
65 Establishment Work Duration for Section 2	365 days Sun 18/8/24	Sun 17/8/25	664SS-1 day													
66 Completion of Works in Section 2	0 days Sun 17/8/25	Sun 17/8/25	665													
67 Section of Works 3 - Portions 1b, 3, 4, 5	763 days Fri 30/7/21	Thu 31/8/23														
68 Portion 1b	276 days Tue 29/11/22	Thu 31/8/23														
69 Provision of site access [487 days after starting date as per Contract]	7 days Tue 29/11/22	Mon 5/12/22	44SS													
70 Mobilization& Site Clearance	14 days Tue 6/12/22	Mon 19/12/22	669													
71 Time Risk Allowance	7 days Tue 20/12/22	Mon 26/12/22	670													
	50 days Thu 13/7/23		010													
	50 days Thu 13/7/23	Thu 31/8/23 Thu 31/8/23	671													
73 Sewerage pipes and manholes	•															
74 Greywater pipes and manholes	50 days Thu 13/7/23	Thu 31/8/23	673SS													
75 Laying of 75mm thick milled asphalt chips	7 days Fri 25/8/23	Thu 31/8/23	674FF													
76 Lighting	163 days Wed 22/3/23	Thu 31/8/23														
77 Application for electricity power supply	83 days Wed 22/3/23	Mon 12/6/23														
78 Lighting design	140 days Wed 22/3/23	Tue 8/8/23	677SS													
79 Installation including ducting, draw pit and lighting	23 days Wed 9/8/23	Thu 31/8/23	678,674FF													
80 Portion 3	702 days Wed 29/9/21	Thu 31/8/23														
81 Access date	0 days Wed 29/9/21	Wed 29/9/21	49SS													
82 Deferred possession (CE 004 & 006)	61 days Wed 29/9/21	Sun 28/11/21														
83 Provision of site access	7 days Mon 29/11/21	Sun 5/12/21	682													
84 Mobilization& Site Clearance	14 days Mon 6/12/21	Sun 19/12/21	683													
85 Preparation& submission of MS, Temp works, associated plans & docs	52 days Mon 20/12/21	Wed 9/2/22	684													
86 Engineer AIP of MS, Temp works, plans& associated docs	21 days Thu 10/2/22	Wed 2/3/22	685													
87 Installation of chain link fencing	92 days Thu 1/6/23	Thu 31/8/23	686													
88 Soft landscaping works - hydroseeding	30 days Wed 2/8/23	Thu 31/8/23														
89 GI works (PMI 006)	7 days Mon 3/10/22	Sun 9/10/22														
90 Additional drainage works (PMI 075)	30 days Wed 2/8/23	Thu 31/8/23	687FF,688FF													
91 Portion 4	763 days Fri 30/7/21	Thu 31/8/23														
92 Provision of site access [on starting date as per Contract]	7 days Fri 30/7/21	Thu 5/8/21	54SS													
93 Soft landscaping works - hydroseeding	30 days Wed 2/8/23	Thu 31/8/23	688FF,697FF													
94 GI works (PMI 006)	10 days Mon 10/10/22	Wed 19/10/22	689													
95 Portion 5	551 days Sun 27/2/22	Thu 31/8/23														
	7 days Sun 27/2/22	Sat 5/3/22	59SS													
		Thu 31/8/23	0000													
97 Soft landscaping works - hydroseeding	30 days Wed 2/8/23		607EE													
98 Installation of chain link fencing	31 days Tue 1/8/23	Thu 31/8/23	697FF													
99 Section of Works 3A - Establishment Works for all Landscape Softworks in Section 3 of the Works	365 days Fri 1/9/23	Fri 30/8/24														
03 Section of Works 4 - Portions 6, 12	1155 days Fri 30/7/21	Thu 26/9/24														
04 Portion 6	972 days Sat 29/1/22	Thu 26/9/24														
05 Provision of site access [183 days after starting date as per Contract]	0 days Sat 29/1/22	Sat 29/1/22	71SS													
06 Deferred possession	81 days Sat 29/1/22	Tue 19/4/22	705													
				Progress												

	rnational Water & Electric Corp.			Development of	f Anderso 3 Mo	n Road Qu	arry Site -	t No. ED/20 - Infrastruct nme (Febru	ture, Greenii ary to April 2	ng and Lands 2024)	scape W	orks										opuated t	on 1 Feb
ID Ta	sk Name	Duration Start	Finish	Predecessors	25/		3/3	March 10/3	2024 17/3	24/3	3	31/3	7/4	April 20)24 4/4	21/4	28	/4	5/5		ay 2024 2/5	19/5	26/
07	Mobilization& Site Clearance	14 days Wed 20/4/22	Tue 3/5/22	706						2.70			.,.		., .	,.			0,0				
8	Issuance of site sketch for retaining wall (Letter C10/500/400739)	0 days Wed 14/9/22	Wed 14/9/22	707																			
)9	Drainage works under PMQP 004	0 days Fri 14/10/22	Fri 14/10/22	707	-																		
10	Time Risk Allowance	14 days Fri 14/10/22	Thu 27/10/22	709	-																		
11	Drainage pipe and manhole below the base slab of retaining wall	246 days Mon 19/12/22	Mon 21/8/23		-																		
12	Excavation	235 days Mon 19/12/22	Thu 10/8/23	709	-																		
13	Pipe laying and manhole	170 days Wed 1/3/23	Thu 17/8/23	712FS-153 days	-																		
'14	CCTV inspection, testing and commissioning	3 days Wed 16/8/23	Fri 18/8/23	713FF+1 day	_																		
715	Backfilling	112 days Mon 1/5/23	Mon 21/8/23	714FF+3 days	-																		
716	Retaining wall RWA20	274 days Tue 2/5/23	Tue 30/1/24		-																		
'17	Excavation	112 days Tue 2/5/23	Mon 21/8/23	715FF	-																		
/18	Blinding layer	110 days Tue 9/5/23	Sat 26/8/23	717SS+7 days	_																		
719	Base slab (21 bays)	169 days Tue 16/5/23	Tue 31/10/23	718SS+7 days	_																		
	Wall stem (21 bays)	136 days Mon 3/7/23	Wed 15/11/23	719SS+10 days	-																		
720		,			-																		
721	Additional Sewage System (PMI 086)	30 days Thu 30/11/23	Fri 29/12/23	720	-																		
722	PMI for Grey Water	30 days Sat 30/12/23	Sun 28/1/24	721																			
723	Backfilling (15 layers)	115 days Sun 8/10/23	Tue 30/1/24	720FS-39 days,273FF+	4																		
724	Drainage pipe and manhole above the base slab of retaining wall	27 days Wed 31/1/24	Mon 26/2/24																				
725	Pipe laying and manhole	14 days Wed 31/1/24	Tue 13/2/24	723																			
726	CCTV inspection, testing and commissioning	3 days Wed 14/2/24	Fri 16/2/24	725																			
727	Backfilling	10 days Sat 17/2/24	Mon 26/2/24	726	26	2																	
728	Retaining wall RWA19	137 days Tue 27/2/24	Fri 12/7/24																				
729	Blinding layer	60 days Tue 27/2/24	Fri 26/4/24	727	1/2												26/4						
730	Base slab	60 days Sun 3/3/24	Wed 1/5/24	729SS+5 days	14	3/3												1/5					
731	Wall stem	60 days Tue 12/3/24	Fri 10/5/24	730SS+9 days			12/3	3											 _	10/5			
732	Backfilling	90 days Sun 14/4/24	Fri 12/7/24	731FS-27 days	-								1	4/4									
733	Railing	45 days Sat 13/7/24	Mon 26/8/24	732																			
734	U channel & catchpit, edging and pavement	91 days Fri 28/6/24	Thu 26/9/24	732FS-15 days																			
735	Soft landscaping works	45 days Tue 13/8/24	Thu 26/9/24	734FF	-																		
736	Irrigation system	316 days Tue 16/5/23	Tue 26/3/24			_																	
737	Contractor's design	79 days Tue 16/5/23	Wed 2/8/23		-																		
738	Approval of WWO542	40 days Wed 1/11/23	Sun 10/12/23	429SS,737	-																		
739	Approval of Form WWO 046	32 days Mon 11/12/23	Thu 11/1/24	738	-																		
740	Underground water supply for irrigation - Submission	45 days Fri 12/1/24	Sun 25/2/24	739	25/2																		
741	Irrigation system	30 days Mon 26/2/24	Tue 26/3/24	740						26/3	3												
742	Lighting system	685 days Fri 30/9/22	Wed 14/8/24	110	-					20/	•												
743	Contractor's design	45 days Fri 30/9/22	Sun 13/11/22		-																		
				7/2	_																		
744	Application for electricity power supply	352 days Mon 14/11/22		743	-																		
745	Lighting design	300 days Mon 14/11/22	Sat 9/9/23	743	-																		
746	LCSD's approval of lighting system	121 days Sun 10/9/23	Mon 8/1/24	745																			
747	Underground cable ducts and draw pits	113 days Tue 9/1/24	Tue 30/4/24	746	_				4510														
748	Design and fabrication for lamp post holding down bolt	67 days Tue 9/1/24	Fri 15/3/24	- 10	_]										L					
'49	Construction of lamp post footing	46 days Sat 16/3/24	Tue 30/4/24	748				16/3 👗									_	30/4					
750	Lighting system	45 days Sat 1/6/24	Mon 15/7/24	749																			
751	Energization	15 days Tue 16/7/24	Tue 30/7/24	750																			
752	Testing and Commissioning of lighting	15 days Wed 31/7/24	Wed 14/8/24	751																			
'53	Portion 12	1155 days Fri 30/7/21	Thu 26/9/24																				
754	Provision of site access [on starting date as per Contract]	7 days Fri 30/7/21	Thu 5/8/21	76SS																			
55	Mobilization& Site Clearance	14 days Fri 6/8/21	Thu 19/8/21	754	1																		
56	Preparation& submission of MS, Temp works, associated plans & docs	52 days Fri 20/8/21	Sun 10/10/21	755	1																		
757	Engineer's AIP of MS, Temp works, plans& associated docs	22 days Mon 11/10/21	Mon 1/11/21	756	1																		
758	Additional GI at Portion 12 (PMI 005)	15 days Wed 1/6/22	Wed 15/6/22																				
759	Drainage pipe and manhole	379 days Tue 2/11/21	Tue 15/11/22		1																		
60	Excavation	364 days Tue 2/11/21	Mon 31/10/22	757	1																		
	Pipe laying and manhole consstruction including backfilling	245 days Wed 16/3/22	Tue 15/11/22	760FS-230 days	-																		
61																							
61 62	Draft wall construction	US days wed in/11/77	TUE /8////3	/01																			
61 62	Draft wall construction	105 days Wed 16/11/22	Tue 28/2/23	761																			

ID	Task Name	Duration	Start	Finish	Predecessors						March			, I				il 2024	
763	Awaiting for revision of design by PM due to interface	97 dav	s Wed 1/3/23	Mon 5/6/23	762	2	25/2	3	3	10	0/3	17/3	24/3	31	/3	7/4		14/4	21/4
764	Staircase	,	s Tue 6/6/23	Thu 27/6/24															
65	Allowance for site access and sorting of excavated material stockpile	284 day	s Tue 6/6/23	Fri 15/3/24	763							5/3							
6	Footing	290 day	s Tue 15/8/23	Thu 30/5/24	765SS+70 days														
67	Vertical wall	305 day	s Tue 15/8/23	Fri 14/6/24	765SS+70 days														
68	Wing wall	277 day	s Mon 25/9/23	Thu 27/6/24	765SS+111 days														
69	Steps	152 day	s Fri 15/12/23	Tue 14/5/24	765SS+192 days														
70	Seat and railing		s Sat 16/3/24	Thu 26/9/24	765						16/3 🟅								
71	Dwaft wall (resumption)		s Sat 16/3/24	Mon 12/8/24	765						16/3								
72	U channel & catchpit, edging and pavement		s Sat 16/3/24	Thu 26/9/24	765					1	16/3 置								
73	Soft landscaping		s Mon 29/7/24	Thu 26/9/24	772FF			4/0											
74	Additional temporary toilet for LCSD DELETE		s Fri 1/3/24	Fri 1/3/24				1/3											
75	Sunken Plaza Excavation		s Sat 6/11/21 s Sat 6/11/21	Thu 26/9/24 Fri 12/11/21															
76	Subsoil drain		s Sat 0/11/21 s Sat 13/11/21	Fri 19/11/21	776														
777 778	U channel and catchpit		s Sat 13/11/21 s Sat 20/11/21	Mon 29/11/21	777														
779	Underground cable duct		s Tue 30/11/21	Mon 6/12/21	778														
780	RC structure		s Wed 7/12/22	Mon 6/3/23	779														
781	Seat		s Tue 7/3/23	Fri 5/5/23	780														
782	Hard landscaping		s Tue 18/6/24	Thu 1/8/24	781														
783	Soft landscaping		s Wed 28/8/24	Thu 26/9/24	782,773FF														
784	Irrigation system	363 day	s Tue 16/5/23	Sun 12/5/24															
785	Contractor's design	79 day	s Tue 16/5/23	Wed 2/8/23															
786	Approval of WWO542	40 day	s Mon 18/12/23	Fri 26/1/24	785														
787	Approval of Form WWO 046	32 day	s Sat 27/1/24	Tue 27/2/24	786		<mark>ہ 27/</mark>	2											
788	Underground water supply for irrigation - Submission	45 day	s Wed 28/2/24	Fri 12/4/24	787	28/2	*										12/	/4	
789	Irrigation system	30 day	s Sat 13/4/24	Sun 12/5/24	788											13/	4 📩		
790	Lighting system	685 day	s Fri 30/9/22	Wed 14/8/24															
791	Contractor's design		s Fri 30/9/22	Sun 13/11/22	743SS														
792	Application for electricity power supply		s Mon 14/11/22	Tue 31/10/23	791														
793	Lighting design		s Mon 14/11/22	Sat 9/9/23	791														
794	LCSD's approval of lighting of ighting system		s Sun 10/9/23	Mon 8/1/24	793														
795	Underground cable ducts and draw pits	-	s Tue 9/1/24	Tue 30/4/24								. = /0							
796	Design and fabrication for lamp post holding down bolt		s Tue 9/1/24	Fri 15/3/24	794							15/3							
797	Construction of lamp post footing		s Sat 16/3/24	Tue 30/4/24	796					1	16/3 🞽								
798	Lighting system Energization		s Sat 1/6/24 s Tue 16/7/24	Mon 15/7/24 Tue 30/7/24	750SS 798														
799 300	Testing and Commissioning of lighting		s Wed 31/7/24	Wed 14/8/24	799														
301	Watermain		s Fri 1/3/24	Mon 13/5/24															
802	Pipe laying	-	s Fri 1/3/24	Sat 30/3/24			1/3							30/3					
803	Water connection		s Sun 31/3/24	Mon 29/4/24	802								 31/3						
804	Testing and commissioning		s Tue 30/4/24	Mon 13/5/24	803														
305	Section of Works 4A - Establishment Works for all Landscape Softworks in	365 day	s Fri 27/9/24	Fri 26/9/25															
	Section 4 of the Works		5 · 05/0/0 /	E 1 0 5 10 10 1															
806	Commencement of Establishment Work for Section 4		s Fri 27/9/24	Fri 27/9/24	734FS+1 day,772FS+1 d														
307	Establishment Work Duration for Section 4		s Fri 27/9/24	Fri 26/9/25	806SS-1 day 807														
808 809	Completion of Works in Section 4 Section of Works 5A - Portions 9, 10		s Fri 26/9/25 s Fri 30/7/21	Fri 26/9/25 Mon 30/9/24	007														
	Portion 9 [Sitting Out Area C & R2-1 Footpath]	-	s Wed 29/9/21	Mon 30/9/24 Mon 30/9/24															
310 311	Provision of site access [61 days after starting date as per Contract]		s Wed 29/9/21	Wed 6/10/21	88SS														
312	Mobilization& Site Clearance		s Thu 7/10/21	Thu 21/10/21	811														
313	Preparation& submission of MS, Temp works, associated plans & docs		s Tue 1/2/22	Sat 16/4/22	812														
314	Engineer AIP of MS, Temp works, plans& associated docs		s Sun 17/4/22	Wed 15/6/22	813														
315	Construction of U channel and catchpit		s Thu 16/6/22	Sun 26/2/23	814,817FS-65 days,818F														
316	Time Risk Allowance		s Mon 27/2/23	Mon 13/3/23	815														
317	Modification of existing surface drain at slope toe (PMI 032)		s Fri 19/8/22	Fri 19/8/22															
				1										1					

		Updated on 1	Feb 20)24
	May 20	24		
28	May 202 8/4 5/5 12/5	19/5	26/5	1
		10/0		T
				30/
				30/
	14/5	5		
ļ				
	12/5			
	2014			
	30/4			
			1/6	
ļ				
2	9/4			
)/4 🎽	13/5			
ļ				
ļ				
ļ				
ļ				
ļ				
ļ				
	•			


	al Nama	Dung 4	Chart	Finish	Development of		B Mor	ths Rolling F	rogramme	(February	to April 2)24)		VOIKS		A ===== 0.00	04					Marcialog		
D Ta	sk Name	Duration	Start	Finish	Predecessors		25/2	3/3		March 20 0/3	24 17/3	24/3		31/3	7/4	April 202 14		21/4	28/4	A 5	5/5	May 2024 12/5	19/5	26/5
18	Modification of existing surface drain at slope toe (PMI 050)	0 day	s Wed 28/9/22	Wed 28/9/22	817		23/2	3/3		0/3	17/3	24/3	'	51/5	1/4	14	+/4	21/4	20/4	+ 5/	13	12/5	19/5	20/3
19	Interface RS-1 and return od Site	293 day	s Tue 14/3/23	Sun 31/12/23	816	-																		
20	Resumption of modification of existing drain at slope toe (late return from	90 day	s Mon 1/1/24	Sat 30/3/24	819								<u>30/</u> 30/	3										
	RS-1)		0.04/0/04			_																		
21	Design and construction for a rain shelter (under PMI)	-	s Sun 31/3/24	Wed 29/5/24	820	_						31/	3											
22	Backfilling and compaction of road materials		s Thu 30/5/24	Fri 28/6/24	821	_																		30/5
23	Installation of E1 kerbs		s Sat 29/6/24	Sun 28/7/24	822	_																		
24	Construction of porous pavement footpath		s Mon 29/7/24	Tue 27/8/24	823	_																		
325	Installation of street furniture, traffic signs, bollards and road markings		s Wed 28/8/24	Mon 30/9/24	824	_																		
826	Landscaping works		s Thu 8/8/24	Mon 30/9/24	823FS+10 days,825FF	_																		
327	Irrigation system		s Tue 16/5/23	Sun 12/5/24																		•		
828	Contractor's design		s Tue 16/5/23	Wed 2/8/23																				
329	Approval of WWO542		s Mon 18/12/23	Fri 26/1/24	828																			
330	Approval of Form WWO 046		s Sat 27/1/24	Tue 27/2/24	829		27	//2																
331	Underground water supply for irrigation - Submission		s Wed 28/2/24	Fri 12/4/24	830	28/2	2									12/4								
832	Irrigation system	-	s Sat 13/4/24	Sun 12/5/24	831										13/4							12/5		
333	Lighting system	-	s Fri 30/9/22	Wed 14/8/24			-																	
834	Contractor's design	45 day	s Fri 30/9/22	Sun 13/11/22																				
835	Application for electricity power supply	352 day	s Mon 14/11/22	Tue 31/10/23	834	1																		
836	Lighting design	300 day	s Mon 14/11/22	Sat 9/9/23																				
837	LCSD's approval of lighting of ighting system	31 day	s Sun 1/10/23	Tue 31/10/23	836																			
838	Underground cable ducts and draw pits	113 day	s Tue 9/1/24	Tue 30/4/24	837		-																	
839	Design and fabrication for lamp post holding down bolt	67 day	s Tue 9/1/24	Fri 15/3/24						15/	3													
840	Construction of lamp post footing	46 day	s Sat 16/3/24	Tue 30/4/24	839	-				16/3 📩									-?	30/4				
841	Lighting system	45 day	s Sat 1/6/24	Mon 15/7/24	840,750SS	-																		1
842	Energization	15 day	s Tue 16/7/24	Tue 30/7/24	841	-																		
843	Testing and Commissioning of lighting	15 day	s Wed 31/7/24	Wed 14/8/24	842	-																		
844	Portion 10	1159 day	s Fri 30/7/21	Mon 30/9/24			-												<u>+</u>					
845	Provision of site access [on starting date as per Contract]	7 day	s Fri 30/7/21	Thu 5/8/21	93SS	-																		
846	Slope inspection & assessment work	50 day	s Fri 6/8/21	Fri 24/9/21	845	-																		
847	Mobilization, access arrangements, logistic plan & Site Clearance	52 day	s Sat 25/9/21	Mon 15/11/21	846	-																		
848	Preparation & submission of MS, Temp works, associated plans & docs		s Tue 16/11/21	Wed 22/12/21	847	-																		
849	Time Risk Allowance		s Thu 23/12/21	Fri 7/1/22	848	-																		
850	Main access blocked by C1at hiking trail		s Mon 3/7/23	Sat 30/12/23		-																		
851	Engineer's AIP of MS, Temp.works, plans & associated docs		s Sat 8/1/22	Fri 28/1/22	849	-																		
852	Demolition and removal of disused water pipe and sprinkler system		s Sat 29/1/22	Thu 7/7/22	851	-																		
853	Repair of cracks at drainage channel and concrete berm		s Thu 1/9/22	Wed 31/7/24	852	-																		
854	Reinstatement of joint sealant at drainage channel		s Fri 16/9/22	Thu 15/8/24	852	-																		
855	Installation of display sign for slope registration		s Fri 30/7/21	Sun 26/9/21	002	-																		
856	Slope Works at Feature No. 11NE-D/C947 (420m)		s Sun 31/12/23	Thu 4/4/24		-																		
					850	-																		
857	Removal of damaged wire mesh Construction of new wire mesh		s Sun 31/12/23 s Tue 30/1/24	Mon 29/1/24 Fri 29/3/24	857								29/3											
858					895		1/2		7/2				23/3											
859	Filling of void with cement soil		s Fri 1/3/24	Thu 7/3/24		-	1/3	8/3	_		0.	12												
860	Reinstatement of concrete berm		s Fri 8/3/24	Thu 21/3/24	859	-		8/3			2		20/2											
861	Installation of hand railings		s Fri 22/3/24	Thu 28/3/24	860	-					22/3 🏧	00/2	28/3											
862	Repainting of handrailing		s Fri 29/3/24	Thu 4/4/24	861	_						29/3 🞽		4/4										
863	Slope Works at Feature No. 11NE-D/C976 (185m)		s Fri 22/3/24	Sun 2/6/24	000	_					aa					44/4								
864	Construction of concrete berm		s Fri 22/3/24	Thu 11/4/24	860	_					22/3 🎽					11/4								
865	Installation of hand railings		s Fri 12/4/24	Thu 18/4/24	864	_									12/4		18/4							
866	Repainting of existing steel maintenance staircase		s Fri 19/4/24	Thu 25/4/24	865	_										19/	/4 📩	2		•·-				
867	Removal of existing handrailing and steel landing plates and re-construction	7 day	s Fri 26/4/24	Thu 2/5/24	866													26/4 📩		2/5				
868	Construction of wire mesh	65 dav	s Sat 30/3/24	Sun 2/6/24	858	-						30/3												
869	Slope Works at Feature No. 11NE-D/C977 (300m)		s Fri 12/4/24	Sat 31/8/24		-																		
870	Construction of 450 mm U-channel (~175m)		s Sat 4/5/24	Sat 1/6/24		-														4/5				
871	Construction of wire mesh		s Mon 3/6/24	Sat 31/8/24	868	-																		
872	Construction of concrete berm		s Fri 12/4/24	Thu 25/4/24	864	-									12/4			2	5/4					
114		14 Udy		110 2017/24	001										• 21-4			Z						

	aak Nama	Dungtion	Cto-t	Finish	Development o	3	Mont	ths Rollin	ng Prog	gramme	e (Febru	ary to A	pril 202	4)			 	Δ	10004		
ר DI	ask Name	Duration	Start	Finish	Predecessors		25/2		3/3	.	March 10/3	2024	3	24/3		31/3	7/4	Apri	1 2024 14/4		21/4
73	Construction of handrailing	7 days	s Sun 26/5/24	Sat 1/6/24					0,0			,	•	2.70		01/0	 .,		, .	1	
74	Repainting of handrailing	7 days	s Sun 26/5/24	Sat 1/6/24																	
75	Slope Works at Feature No. 11NE-D/C986 (190m)	158 days	s Fri 26/4/24	Mon 30/9/24																	
76	Filling of void with cement soil	7 days	s Fri 26/4/24	Thu 2/5/24	872																26/4
77	Construction of concrete berm	14 days	s Fri 3/5/24	Thu 16/5/24	876																
78	Installation of hand railings	6 days	s Fri 26/7/24	Wed 31/7/24																	
79	Construction of wire mesh	30 days	s Sun 1/9/24	Mon 30/9/24	871																
80	Slope Works at Feature No. 11NE-D/C1026 (60m)	318 days	s Fri 18/8/23	Sun 30/6/24													 				
81	Filling of void with cement soil	30 days	s Wed 1/11/23	Thu 30/11/23																	
382	Installation of non-biodegradable erosion control mat		s Fri 1/12/23	Sat 30/12/23	881											_					
383	Hydroseeding		s Mon 1/4/24	Sun 30/6/24	882										1/4						
384	Repainting of handrailing		s Fri 18/8/23	Wed 15/11/23																	
385	Slope Works at Feature No. 11NE-D/C987 (90m)		s Fri 8/7/22	Sun 30/6/24		_									_						
386	Construction of concrete berm		s Mon 1/1/24	Tue 30/1/24	881	_															
887	Installation of hand railings		s Thu 8/2/24	Wed 14/2/24	886	_															
888	Installation of non-biodegradable erosion control mat	·	s Fri 8/7/22	Sat 6/8/22	852																
889	Hydroseeding		s Mon 1/4/24	Sun 30/6/24	888	_									1/4						
890	Repainting of handrailing	· · · ·	s Fri 18/8/23	Wed 15/11/23													 				
891	Slope Works at Feature No. 11NE-D/C871 (260m)		Fri 8/7/22	Mon 30/9/24		_												-			
892	Construction of lockable gate	-	s Tue 17/9/24	Mon 30/9/24		_															
893	Removal of existing damaged hand railings	,	Wed 10/5/23	Tue 23/5/23		_															
894	Installation of hand railings	·	s Fri 8/7/22	Mon 5/9/22	000	_		29/2													
895	Reinstatement of concrete berm		s Wed 31/1/24	Thu 29/2/24 Wed 15/11/23	886	_		29/2													
896	Repainting of handrailing Slope Works at Feature No. 11NE-D/C979 (45m)	· · · · ·	s Fri 18/8/23	Thu 6/6/24		_															
897	Construction of concrete berm		s Fri 18/8/23 s Fri 17/5/24	Thu 30/5/24	877	_															
898 899	Installation of hand railings		s Fri 31/5/24	Thu 50/5/24 Thu 6/6/24	898	_															
900	Repainting of handrailing	-	s Fri 18/8/23	Wed 15/11/23	050	_															
900	Slope Works at Feature No. 11NE-D/C988 (370m)		s Fri 31/5/24	Thu 20/6/24		_															
901	Construction of concrete berm	· · · ·	s Fri 31/5/24	Thu 13/6/24	898	_															
903	Installation of hand railings		s Fri 14/6/24	Thu 10/6/24	902	_															
904	Slope Works at Feature No. 11NE-D/C1003 (265m)	·	Fri 14/6/24	Thu 11/7/24	002	_															
905	Construction of concrete berm	-	s Fri 14/6/24	Thu 4/7/24	902	_															
906	Installation of hand railings		s Fri 5/7/24	Thu 11/7/24	905	_															
907	Slope Works at Feature No. 11NE-D/FR657 (63m)		5 Thu 25/1/24	Thu 1/8/24													 				
908	Filling of void with cement soil	-	s Fri 5/7/24	Thu 11/7/24	905	-															
909	Construction of concrete berm	,	s Fri 12/7/24	Thu 25/7/24	908	-															
910	Installation of hand railings		s Fri 26/7/24	Thu 1/8/24	909	_															
911	Repainting of handrailing		s Thu 25/1/24	Wed 12/6/24	909FF	-											 				
912	Slope Works at Feature No. 11NE-D/C1006 (60m)		s Fri 26/7/24	Tue 10/9/24		-															
913	Construction of concrete berm (~30m)		s Fri 26/7/24	Thu 8/8/24	909	_															
914	Installation of hand railings (~30m)		s Fri 9/8/24	Thu 15/8/24	913	_															
915	Repainting of handrailing	7 days	s Wed 4/9/24	Tue 10/9/24																	
916	Slope Works at Feature No. 11NE-D/C980 (55m)	378 days	Fri 18/8/23	Thu 29/8/24													 				
917	Construction of concrete berm	14 days	s Fri 9/8/24	Thu 22/8/24	913																
918	Installation of hand railings	7 days	s Fri 23/8/24	Thu 29/8/24	917																
919	Repainting of handrailing	90 days	s Fri 18/8/23	Wed 15/11/23																	
920	Slope Works at Feature No. 11NE-D/C174 (70m)	14 days	s Fri 23/8/24	Thu 5/9/24																	
921	Reinstatement of sprayed concrete	14 days	s Fri 23/8/24	Thu 5/9/24	917																
922	Slope Works at Feature No. 11NE-D/C688 (167m)	7 days	s Fri 6/9/24	Thu 12/9/24																	
923	Constructiion of tree rings x9	7 days	s Fri 6/9/24	Thu 12/9/24	924FF																
924	Reinstatement of sprayed concrete	7 days	s Fri 6/9/24	Thu 12/9/24	921																
925	Slope Works at Feature No. 11NE-D/C978 (350m)	16 days	s Fri 13/9/24	Sat 28/9/24																	
926	Construction of concrete berm	8 days	s Fri 13/9/24	Fri 20/9/24	924																
927	Installation of hand railings	8 days	s Sat 21/9/24	Sat 28/9/24	926																
928	Repairing of existing steel maintenance staircase	8 days	s Mon 16/9/24	Mon 23/9/24	926FF																




					Development of	31	Month	s Rolling Prog	gramme	(February	to April	2024)	nusou						 		 		
ID T	ask Name	Duration	Start	Finish	Predecessors	2	5/2	3/3		March 202 0/3	24 17/3	24/	3	31/3	7/4	April 20	024 4/4	21/4	28/4	5/5	ay 2024 2/5	19/5	26/5
29	Slope Works at Feature No. 11NE-D/C1004 (375m)	7 day	s Tue 24/9/24	Mon 30/9/24		Ī															 		
30	Repainting of handrailing	7 day	s Tue 24/9/24	Mon 30/9/24	928																		
31	Slope Works at Feature No. 11NE-D/C998 (409m)	760 day	s Mon 14/2/22	Thu 14/3/24			-			-													
32	Construction of concrete maintenance staircase	19 day	/s Mon 14/2/22	Fri 4/3/22																			
33	Handrailing	14 day	rs Fri 1/3/24	Thu 14/3/24		1.	1/3 🚃			14/3													
34	Section of Works 5AI - Establishment Works for all Landscape Softworks	365 day	s Tue 1/10/24	Tue 30/9/25																			
	in Section 5A of the Works	0.4-	- Tue 4/40/04	T	04455 4 4-11	_																	
35	Commencement of Establishment Work for Section 5A		rs Tue 1/10/24	Tue 1/10/24	844FF+1 day	_																	
36	Establishment Work Duration for Section 5A		/s Tue 1/10/24	Tue 30/9/25	935SS-1 day	_																	
57	Completion of Works in Section 5A	-	rs Tue 30/9/25	Tue 30/9/25	936	_																	
38	Section of Works 5B - Portion 11		s Sun 27/2/22	Mon 30/9/24		_																	
89	Portion 11		s Sun 27/2/22	Mon 30/9/24		_																	
10	Provision of site access [212 days after starting date as per Contract]		s Sun 27/2/22	Sun 27/2/22	104SS																		
1	Portion 9 delay (Handover site to other Contractor)		s Tue 14/3/23	Sun 31/12/23	940,819SS																		
2	Provision of site access and stockpile area for works at Portion 9		/s Mon 1/1/24	Mon 30/9/24	941,820SS																		
3	Road marking & miscellaneous work	-	/s Sun 1/9/24	Mon 30/9/24	826FF,942FF																		
4	Section of Works 6 - Portion 7	-	s Tue 29/11/22	Mon 26/2/24																			
5	Portion 7	-	s Tue 29/11/22	Mon 26/2/24		_ 																	
6	Access date [487 days after starting date as per Contract]	0 day	rs Tue 29/11/22	Tue 29/11/22	110SS																		
7	Deferred possession (PMI 58)	90 day	rs Tue 29/11/22	Sun 26/2/23	946																		
8	Provision of site access	7 day	s Mon 27/2/23	Sun 5/3/23	947																		
9	Mobilization& Site Clearance	60 day	rs Mon 6/3/23	Thu 4/5/23	948	-																	
0	Time Risk Allowance	15 day	/s Fri 5/5/23	Fri 19/5/23	949	-																	
51	Excavation/backfilling and compaction of material	30 day	/s Fri 1/12/23	Sat 30/12/23	949,950	-																	
52	Construction of U-channels with cover and catchpits	30 day	rs Sun 31/12/23	Mon 29/1/24	951	-																	
3	Road Paving work and associates street furniture	28 day	rs Tue 30/1/24	Mon 26/2/24	952		26/2																
4	Soft landscaping works	30 day	rs Sun 28/1/24	Mon 26/2/24	953FF		26/2																
55	Irrigation system		s Sat 16/9/23	Tue 6/2/24																			
56	Contractor's design		vs Sat 16/9/23	Mon 30/10/23		-																	
57	Approval of WWO542		vs Wed 1/11/23	Thu 30/11/23	956	-																	
8	Approval of Form WWO 046		/s Fri 1/12/23	Thu 21/12/23	957	-																	
59	Underground water supply for irrigation		/s Fri 22/12/23	Sun 31/12/23	958	-																	
50	Irrigation system		/s Sun 28/1/24	Tue 6/2/24	954SS	-																	
50 51	Section of Works 6A - Establishment Works for all Landscape Softworks		s Tue 27/2/24	Tue 25/2/25																	 		
	in Section 6 of the Works	000 day	0 100 21/2/24																				
62	Commencement of Establishment Work for Section 6	0 day	rs Tue 27/2/24	Tue 27/2/24	963SS	i 🙌 🗌	27/2																
3	Establishment Work Duration for Section 6	365 day	rs Tue 27/2/24	Tue 25/2/25	954	1/2 👗																	
64	Completion of Works in Section 6	0 day	rs Tue 25/2/25	Tue 25/2/25	963FF																		
5	Section of Works 7A - Portions 13a, 14 (DELETED)	479 day	s Fri 30/7/21	Sun 20/11/22		-																	
39	Section of Works 7AI - Establishment Works for all Landscape Softworks	365 day	s Fri 30/7/21	Fri 29/7/22																			
	in Section 7A of the Works (DELETED)	A :	- E-: 20/7/04	E-: 20 E/24		_																	
0	Commencement of Establishment Work for Section 7A		/s Fri 30/7/21	Fri 30/7/21		_																	
1	Establishment Work Duration for Section 7A		/s Fri 30/7/21	Fri 29/7/22	004	_																	
2	Completion of Works in Section 7A		rs Fri 29/7/22	Fri 29/7/22	991	_									 				 +		 		 ر
3	Section of Works 7B - Portions 13b, 15		s Sat 26/2/22	Thu 24/10/24		_															 		_
4	Portion 13b & 15		s Sat 26/2/22	Thu 24/10/24		_													 +		 		-
5	Provision of site access [212 days after starting date as per Contract]		s Sun 27/2/22	Sat 5/3/22	133																		
96	Deferred possession		/s Sat 26/2/22	Mon 18/4/22	133SS																		
7	Mobilization& Site Clearance		rs Tue 19/4/22	Mon 9/5/22	996																		
8	Time Risk Allowance		rs Tue 10/5/22	Tue 24/5/22	997,367																		
9	Portion 13b	884 day	s Wed 25/5/22	Thu 24/10/24	998									***					 +		 		-
0	Elevated walkway	884 day	s Wed 25/5/22	Thu 24/10/24															 ++		 		_
)1	Modification of existing retaining wall RWA10 (PMI 033)	60 day	vs Wed 25/5/22	Sat 23/7/22	997,367																		
)2	Modification of existing retaining wall RWA9 & 10	447 day	s Sun 24/7/22	Fri 13/10/23	997,367,998,1001																		
)3	Wall RWA10	447 day	s Sun 24/7/22	Fri 13/10/23																			
)4	Excavation	100 day	rs Sun 24/7/22	Mon 31/10/22	1001	1																	
05	Cutting away existing coping by wire sawing machine	75 day	rs Tue 1/11/22	Sat 14/1/23	1004	-																	
	· · · · · · ·			1	1														 <u>. </u>		 		
	Task Critical Task	Mil	astano 🔺	Sumr	non/	Progres													 		 		—

ID	Task Name	Duration Start	Finish	Predecessors			Amme (February to A March 2024	. ,		April 2024	
1006	Hacking away existing wall stem by hydraulic breaker	45 days Sun 15/1/23	Tue 28/2/23	1005	25/2	3/3	10/3 17	24/3	31/3 7	7/4 14/4	21/4
1007	(existing vertical bar to be retained for further connection) Construction of new RC wall stem	86 days Mon 17/7/23	Tue 10/10/23	1006	_						
1008	Backfilling	4 days Tue 10/10/23	Fri 13/10/23		-						
1009	Wall RWA9	165 days Thu 16/3/23	Sun 27/8/23		-						
1010	Excavation	15 days Thu 16/3/23	Thu 30/3/23	1006FS+15 days	-						
1011	Hacking away existing wall stem by hydraulic breaker (existing vertical bar to be retained for further connection)	60 days Fri 31/3/23	Mon 29/5/23	1010							
1012	Construction of new RC wall stem	75 days Sat 10/6/23	Wed 23/8/23	1011							
1013	Backfilling	4 days Thu 24/8/23	Sun 27/8/23	1012							
1014	Bearing	252 days Thu 16/3/23	Wed 22/11/23								
1015	Material submission for appproval	30 days Thu 16/3/23	Fri 14/4/23								
1016	Fabrication	106 days Sat 15/4/23	Sat 29/7/23	1015							
1017	Testing	29 days Sun 30/7/23	Sun 27/8/23	1016							
1018	Installation	7 days Wed 1/11/23	Tue 7/11/23	1017,1008,1013							
1019	Grouting to bearing bases and curing	15 days Wed 8/11/23	Wed 22/11/23	1018							
1020	Precast beams	247 days Wed 7/6/23	Thu 8/2/24		_						
1021	Submission for approval	78 days Wed 7/6/23	Wed 23/8/23		_						
1022	Fabrication	58 days Wed 4/10/23	Thu 30/11/23	1021	_						
1023	Post-tensioning and grouting	59 days Tue 31/10/23	Thu 28/12/23	1022FS-31 days	_						
1024	Capping ends	3 days Fri 29/12/23	Sun 31/12/23	1023	_						
1025	Installation	10 days Mon 15/1/24	Wed 24/1/24	1024,1019	_						
1026	Grouting to bearing tops and curing	15 days Thu 25/1/24	Thu 8/2/24	1025	_						
1027	Fabrication of permanent formwork	76 days Fri 9/2/24	Wed 24/4/24	1026 1027							24/4
1028	Installation of permanent formwork Casting of in-situ tie beams	31 days Thu 25/4/24 26 days Sun 26/5/24	Sat 25/5/24 Thu 20/6/24	1026,1028	_						25/4
1029	Casting of in-situ tie beams	16 days Fri 21/6/24	Sat 6/7/24	1029	_						
1030 1031	Finishing and landscaping works	110 days Sun 7/7/24	Thu 24/10/24	1029	_						
1031	Covered Walkway under PMQP 004	386 days Thu 5/10/23	Thu 24/10/24	1029,1030	_						
1032	Awaiting finished level from PM due to interfacing party	138 days Thu 5/10/23	Mon 19/2/24		-						
1033	Contractor Design	84 days Tue 20/2/24	Mon 13/5/24		_						
1034	Submission	50 days Tue 20/2/24	Tue 9/4/24	1033	_					9/4	
1035	Approval	34 days Wed 10/4/24	Mon 13/5/24	1035	_				10/4	3 74	
1030	Construction	164 days Tue 14/5/24	Thu 24/10/24	1055	-				10/4		
1037	Footing	44 days Tue 14/5/24	Wed 26/6/24	1036	_						
1030	Superstructure	120 days Thu 27/6/24	Thu 24/10/24	1038	-						
1039	Lighting system	60 days Tue 14/5/24	Fri 12/7/24	1038SS	-						
1040	Additional works under PMQP 004	732 days Mon 24/10/22	Thu 24/10/24	100000	_						
1041	Issuance of PMQP 004	0 days Mon 24/10/22	Mon 24/10/22		-						
1042	Hoarding and gate around Site G2	153 days Wed 1/3/23	Mon 31/7/23	1042	-						
1044	Greywater drainage pipes and manholes at Portion 12	60 days Thu 1/2/24	Sun 31/3/24						31/3		
1045	Revised slope works including U-channel & catchpit	732 days Mon 24/10/22	Thu 24/10/24		_						
1046	Late handover of site by others	195 days Mon 24/10/22	Sat 6/5/23	1042SS	-						
1047	Installation of monitoring instruments	14 days Sun 17/12/23	Sat 30/12/23	1046	-						
1048	Slope B3	238 days Fri 1/3/24	Thu 24/10/24		-						
1049	Works area handed over by others	0 days Fri 1/3/24	Fri 1/3/24	1047	┥ 、	1/3					
1050	Excavatoin of slope B3	30 days Fri 1/3/24	Sat 30/3/24	1049	1/3				30/3		
1051	Construction of slope B3	208 days Sun 31/3/24	Thu 24/10/24	1050	-			31/3			
1052	Slope B4	274 days Tue 2/1/24	Tue 1/10/24					- 6			
1053	Excavatoin of slope B4	40 days Tue 2/1/24	Sat 10/2/24		-						
1054	Construction of slope B4	234 days Sun 11/2/24	Tue 1/10/24	1053	-	1					
1055	Revised access road including roundabout, drainage, sewerage and water mains	184 days Wed 1/3/23	Thu 31/8/23								
1056	Drainage, sewerage and water mains	184 days Wed 1/3/23	Thu 31/8/23								
1057	Concrete pavement at roundabout	61 days Thu 1/6/23	Mon 31/7/23	1056FS-71 days							
1058	Watermains connection, sewerage pipes and manholes connection	683 days Mon 12/12/22	Thu 24/10/24		1						
1059	footpath	540 days Mon 12/12/22	Mon 3/6/24								



ID	Fask Name	Duration Start	Finish	Predecessors					(Februa March 2	2024							April 202			1
1060	Implementation of TTA	1 day Mon 12/12/22	Mon 12/12/22	1042	25/2		3/3	1	0/3	17/3	3	24/3		31/3	7	/4	14/	4	21/4	
1061	UU detection	7 days Tue 13/12/22	Mon 19/12/22	1060																
1062	Trial pit	14 days Tue 20/12/22	Mon 2/1/23	1061																
1063	HYD condition letter and WSD's approval	90 days Sat 1/7/23	Thu 28/9/23																	
1064	Change design by Highways Department Lighting	67 days Fri 29/9/23	Mon 4/12/23	1063																
1065	TTA design review and revise	50 days Tue 5/12/23	Tue 23/1/24	1064																
1066	Implementation of TTA	1 day Wed 24/1/24	Wed 24/1/24	1065																
1067	UU detection	3 days Thu 25/1/24	Sat 27/1/24	1066																
1068	Trial pit	7 days Sun 28/1/24	Sat 3/2/24	1067	<u> </u>															
1069	Completion of handover of existing watermain to WSD, subject to C1(Since commencement of G2)	0 days Fri 1/3/24	Fri 1/3/24	1068	410	1/3								0						
1070	UU protection, relocation of hydrant	30 days Fri 1/3/24	Sat 30/3/24	1069	1/3								30/	3						
1071	Cable for relocation of lamp post (Stage 1)	14 days Sun 4/2/24	Sat 17/2/24	1068								24					13/4			
1072	Cable for relocation of lamp post (Stage 2) Relocation of Lamp post	14 days Sun 31/3/24 30 days Wed 21/2/24	Sat 13/4/24 Thu 21/3/24	1070							- 24/2	31/	/3 🎽				13/4			
1073	UU installation	30 days Fri 22/3/24	Sat 20/4/24	1073						22/3	21/3								20/4	
1074 1075	Construction of waternain, sewerage pipe and manhole	30 days Fil 22/3/24	Mon 20/5/24	1073						22/3								21/4	20/4	
1075	Reinstatement	14 days Tue 21/5/24	Mon 3/6/24	1074														21/4		
1076	Portion 15	143 days Tue 4/6/24	Thu 24/10/24	10/5																
1077	Implementation of TTA	1 day Tue 4/6/24	Tue 4/6/24	1076																
1079	UU Detection	7 days Wed 5/6/24	Tue 11/6/24	1078																
1080	Trial pit	14 days Wed 12/6/24	Tue 25/6/24	1079																
1081	Construction	90 days Wed 26/6/24	Mon 23/9/24	1080																
1082	Reinstatement	31 days Tue 24/9/24	Thu 24/10/24	1081																
1083	Irrigation system	393 days Fri 19/5/23	Fri 14/6/24																	
1084	Contractor's design	76 days Fri 19/5/23	Wed 2/8/23																	
1085	Approval of WWO542	30 days Thu 3/8/23	Fri 1/9/23	1084																
1086	Approval of Form WWO 046	21 days Sat 2/9/23	Fri 22/9/23	1085																
1087	Underground water supply for irrigation	60 days Sat 23/9/23	Tue 21/11/23	1086																
1088	Irrigation system	45 days Wed 1/5/24	Fri 14/6/24	1095SS,1087																
1089	Lighting system	669 days Fri 30/9/22	Mon 29/7/24																	
1090	Contractor's design	45 days Fri 30/9/22	Sun 13/11/22																	
1091	Application for electricity power supply	362 days Mon 14/11/22	Fri 10/11/23	1090																
1092	Lighting design	300 days Mon 14/11/22	Sat 9/9/23	1000																
1093	LCSD's approval of lighting of ighting system	31 days Sun 1/10/23	Tue 31/10/23	1092																
1094	Installation including ducting and draw pit	90 days Wed 1/11/23	Mon 29/1/24	1093 1094										-						
1095	Installation of lighting Energization	60 days Wed 1/5/24 15 days Sun 30/6/24	Sat 29/6/24 Sun 14/7/24	1094																
1096 1097	Testing and Commissioning	15 days Mon 15/7/24	Mon 29/7/24	1095																
1097	Soil placement, woodland greening work and soft landscape works	120 days Tue 4/6/24	Tue 1/10/24	1050 1054FF																
1099	Section of Works 7BI - Establishment Works for all Landscape Softworks in Section 7B of the Works	365 days Fri 25/10/24	Fri 24/10/25																	
1100	Commencement of Establishment Work for Section 7B	0 days Fri 25/10/24	Fri 25/10/24	1082FS+1 day																
1101	Establishment Work Duration for Section 7B	365 days Fri 25/10/24	Fri 24/10/25	1100SS-1 day																
1102	Completion of Works in Section 7B	0 days Fri 24/10/25	Fri 24/10/25	1101																
1103	Section of Works 8 - Portion 16	685 days Thu 16/6/22	Tue 30/4/24																	
1104	Portion 16	685 days Thu 16/6/22	Tue 30/4/24																	
1105	Site access date [321 days after starting date as per Contract]	0 days Thu 16/6/22	Thu 16/6/22	149SS																
1106	Time Risk Allowance	24 days Thu 16/6/22	Sat 9/7/22	1105																
1107	Late handover of site by others	350 days Thu 16/6/22	Wed 31/5/23	1106																
1108	Mobilization& Site Clearance	4 days Thu 1/6/23	Sun 4/6/23	1107																
1109	Removal of existing rock slope	45 days Mon 5/6/23	Wed 19/7/23	1108																
1110	Construction of fill slope A7	90 days Thu 20/7/23	Tue 17/10/23	1109																
1111	Construction of fill slope A8	80 days Sun 30/7/23	Tue 17/10/23	1110FF																
1112	Construction of slope surface drainage system	45 days Wed 18/10/23	Fri 1/12/23	1110																
1113	Hydroseeding Chain link fence	30 days Sat 2/12/23	Sun 31/12/23	1112 1112FF																
1114		30 days Sat 2/12/23	Sun 31/12/23	1112FF																



						3 Moi	nths Rollin	uarry Site ng Progra	imme (F	ebruary to	o April 20	24)						
ID	Task Name	Duration	Start	Finish	Predecessors	25/2		3/3	M 10/3	larch 2024 3	17/3	24/3	31/3	7	A 7/4	April 2024 14/4		21/4
115	Thrust boring of additional pipe from S201D to MHT1	179 days	Thu 5/10/23	Sun 31/3/24									31/3					
116	Construction of staircase at Slope A6 and concrete pavement (under PMI)		Mon 29/1/24	Thu 29/2/24	1113		29/2											
117	Additional stormwater drainage pipe (PMN 092)		Fri 1/3/24	Tue 30/4/24	1116	1/3												
118	Section of Works 8A - Establishment Works for all Landscape Softworks in Section 8 of the Works	365 days	Mon 1/1/24	Mon 30/12/24														
119	Commencement of Establishment Work for Section 8	0 days	Mon 1/1/24	Mon 1/1/24	1120SS	-												
120	Establishment Work Duration for Section 8	365 days	Mon 1/1/24	Mon 30/12/24	1113													
121	Completion of Works in Section 8	0 days	Mon 30/12/24	Mon 30/12/24	1120FF	-												
122	Section of Works 9 - Portion 17	•	Sun 27/2/22	Wed 30/10/24														
123	Portion 17	-	Sun 27/2/22	Wed 30/10/24		_												
124	Provision of site access [212 days after starting date as per Contract]		Sun 27/2/22	Sun 27/2/22	160SS	_												
125	Deferred possession		Sun 27/2/22	Mon 28/3/22	1124	_												
126	Slope inspection & assessment work & Tree Survey		Tue 29/3/22	Wed 20/4/22	1125	_												
127	Mobilization, access & Site Clearance	· · · · · · · · · · · · · · · · · · ·	Thu 21/4/22	Thu 5/5/22	1126	_												
128 129	Time Risk Allowance Access blocked by C1 at hiking trail		Fri 6/5/22 Mon 3/7/23	Thu 19/5/22 Sat 30/12/23	1126,1127	_												
129	Demolition and removal of disused water pipe and sprinkler system		Fri 20/5/22	Sat 30/12/23 Fri 8/7/22	1128	_												
130 131	Repair of cracks at drainage channel and concrete berm		Thu 1/9/22	Wed 16/10/24	1120	_												
131	Reinstatemnt of joint sealant at drainage channel		Fri 16/9/22	Wed 10/10/24 Wed 30/10/24		-												
132	Installation of display sign for slope registration		Tue 2/7/24	Fri 30/8/24		-												
134	Reinstatement of eroded soil berm due to inclement weather		Thu 7/9/23	Fri 12/1/24		-												
	(PMI 117)	· · · ·				_												
135	Slope Works at Feature No. 11NE-D/C948 (310m)		Sun 31/12/23	Wed 14/8/24	4407	_												
136	Construction of concrete berm	· · · · · · · · · · · · · · · · · · ·	Thu 25/7/24	Wed 7/8/24	1197	_												
137	Repainting of existing steel maintenance staircase Construction of wire mesh		Thu 8/8/24 Sun 31/12/23	Wed 14/8/24 Tue 19/3/24	1136	_					19/3							
138 139	Slope Works at Feature No. 11NE-D/C949 (603m)	· · · · · · · · · · · · · · · · · · ·	Wed 20/3/24	Wed 11/9/24	1129	-					19/3							
140	Filling of voids with concrete	-	Thu 8/8/24	Wed 21/8/24	1136	_												
140	Construction of concrete berm	· · · · · · · · · · · · · · · · · · ·	Thu 22/8/24	Wed 2//0/24	1140	-												
142	Installation of hand railings		Thu 5/9/24	Wed 11/9/24	1141	-												
143	Construction of wire mesh	-	Wed 20/3/24	Fri 7/6/24	1138	_				20/3	_							
144	Slope Works at Feature No. 11NE-D/C981 (390m)		Sat 8/6/24	Wed 25/9/24		_												
145	Construction of concrete berm	14 days	Thu 5/9/24	Wed 18/9/24	1141	_												
146	Installation of hand railings	7 days	Thu 19/9/24	Wed 25/9/24	1145	_												
147	Construction of wire mesh	80 days	Sat 8/6/24	Mon 26/8/24	1143	-												
148	Slope Works at Feature No. 11NE-B/C1013 (340m)	65 days	Tue 27/8/24	Wed 30/10/24														
149	Construction of wire mesh	65 days	Tue 27/8/24	Wed 30/10/24	1147	_												
150	Construction of concrete berm	14 days	Thu 19/9/24	Wed 2/10/24	1145													
151	Installation of hand railings	7 days	Thu 3/10/24	Wed 9/10/24	1150													
152	Construction of concrete maintenance staircase with hand railings		Thu 3/10/24	Wed 30/10/24	1150													
153	Slope Works at Feature No. 11NE-B/C902 (360m)	-	Thu 1/2/24	Wed 10/4/24		_									-			
154	Filling of void with cement soil		Thu 1/2/24	Wed 14/2/24	4454	_	00/0											
55	Filling of void with concrete		Thu 15/2/24	Wed 28/2/24	1154		28/2			40/0								
156	Construction of concrete berm		Thu 29/2/24	Wed 13/3/24	1155	29/2 🞽			_	13/3								
157	Installation of hand railings		Thu 14/3/24	Wed 20/3/24 Wed 10/4/24	1156 1157	_			14/3		20/3				40/4	1		
158	Repainting of existing steel maintenance staircase Slope Works at Feature No. 11NE-B/C224 (40m)		Thu 28/3/24 Thu 14/3/24	Wed 10/4/24 Wed 27/3/24	1157	_			_			20/3			······································			
159 160	Reinstatement of sprayed concrete		Thu 14/3/24	Wed 27/3/24 Wed 27/3/24	1156	-			14/3			27	13					
160	Slope Works at Feature No. 11NE-B/C225 (60m)		Thu 28/3/24	Sun 7/7/24		-												
162	Reinstatement of sprayed concrete		Thu 28/3/24	Wed 10/4/24	1160	-						28/3			<u> </u>			
163	Reinstatement of damaged granite stone planter wall and granoite		Thu 11/4/24	Wed 24/4/24	1162	-								11/4				
	stone facing	-				_											-	
164	Demolition and removal of existing damaged U-channel		Thu 25/4/24	Wed 8/5/24	1163	_											25	5/4
165	Construction of 225 mm U channel (60m)		Thu 9/5/24	Sun 7/7/24	1164	_												
166	Slope Works at Feature No. 11NE-B/C1014 (90m)	-	Thu 11/4/24	Wed 24/4/24	1160	_												
167	Repair/Construction of concrete berm		Thu 11/4/24	Wed 24/4/24	1162	_								11/4	+			-
168	Slope Works at Feature No. 11NE-D/C983 (215m)	21 days	Thu 25/4/24	Wed 15/5/24														
	1																	

						Update	d on 1	Feb 20)24
				May 20)24				
2	28/4	5/5		May 20 12/5		19/5		26/5	
	30/4								
		9/5	8/5						
		JIJ 🔤							
	1			•					

	T - I. Now -	Duration	Otent	Ein is h	Decide control		s Rolling F	Tografi			· ·	024)			 	A	204	
ID	Task Name	Duration	Start	Finish	Predecessors	25/2	3/3		Marc 10/3	h 2024	i 17/3	2	4/3	31/3	7/4	April 2	024 4/4	21/
1169	Construction of concrete berm	14 day	s Thu 25/4/24	Wed 8/5/24	1167	25/2	5/5		10/5	_	1775	2	4/3	51/5	 1/4		4/4	25/4
1170	Installation of hand railings	7 day	s Thu 9/5/24	Wed 15/5/24	1169													
1171	Slope Works at Feature No. 11NE-D/C982 (230m)	21 day	s Thu 9/5/24	Wed 29/5/24														
1172	Repair/Construction of concrete berm	14 day	s Thu 9/5/24	Wed 22/5/24	1169													
1173	Installation of hand railings	7 day	s Thu 23/5/24	Wed 29/5/24	1172													
1174	Slope Works at Feature No. 11NE-B/C901 (290m)	391 day	s Fri 2/6/23	Wed 26/6/24										<u> </u>	 			
1175	Installation of non-biodegradable erosion control mat	90 day	s Fri 2/6/23	Wed 30/8/23										_				
1176	Hydroseeding	70 day	s Mon 1/4/24	Sun 9/6/24	1175								1/4					
1177	Installation of hand railings	36 day	s Thu 7/9/23	Thu 12/10/23														
1178	Repainting of handrailing	20 day	s Sun 22/10/23	Fri 10/11/23														
1179	Filling of void with concrete		s Thu 23/5/24	Wed 5/6/24	1172													
1180	Reinstatement of concrete berm	-	s Thu 6/6/24	Wed 19/6/24	1179	-												
1181	Construction of lockable gate	-	s Thu 20/6/24	Wed 26/6/24	1180	_												
1182	Slope Works at Feature No. 11NE-B/C900 (335m)	723 day	s Sat 9/7/22	Sun 30/6/24										<u> </u>	 			
1183	Installation of non-biodegradable erosion control mat	-	s Sun 12/2/23	Sun 30/4/23														
1184	Hydroseeding		s Mon 1/4/24	Sun 30/6/24	1183	-							1/4	i †				
1185	Installation of hand railings	60 day	s Sat 9/7/22	Tue 6/9/22		-												
1186	Reinstatement of concrete berm		s Thu 20/6/24	Wed 26/6/24	1180	-												
1187	Repainting of handrailing	30 day	sWed 10/5/23	Thu 8/6/23														
1188	Slope Works at Feature No. 11NE-B/C899 (280m)	388 day	s Mon 19/6/23	Wed 10/7/24											 			
1189	Filling of voids with concrete	7 day	s Thu 27/6/24	Wed 3/7/24	1186	-												
1190	Construction of concrete berm	7 day	s Thu 4/7/24	Wed 10/7/24	1189	-												
1191	Installation of hand railings	60 day	s Mon 19/6/23	Thu 17/8/23		-												
1192	Repainting of handrailing	30 day	s Thu 6/7/23	Fri 4/8/23		-												
1193	Slope Works at Feature No. 11NE-D/C872 (250m)	747 day	s Sat 9/7/22	Wed 24/7/24											 			
1194	Installation of hand railings	60 day	s Sat 9/7/22	Tue 6/9/22		-												
1195	Repainting of handrailing	30 day	s Sun 2/4/23	Mon 1/5/23														
1196	Filling of void with concrete	7 day	s Thu 11/7/24	Wed 17/7/24	1190	_												
1197	Reinstatement of concrete berm		s Thu 18/7/24	Wed 24/7/24	1196													
1198	Section of Works 9A - Establishment Works for all Landscape Softworks in Section 9 of the Works	365 day	s Thu 31/10/24	Thu 30/10/25														
1199	Commencement of Establishment Work for Section 9	0 day	s Thu 31/10/24	Thu 31/10/24	1200SS													
1200	Establishment Work Duration for Section 9	365 day	s Thu 31/10/24	Thu 30/10/25	1149													
1201	Completion of Works in Section 9	0 day	s Thu 30/10/25	Thu 30/10/25	1200FF													
1202	Section of Works 10 - All Tree Protection and Preservation Works	1202 day	s Fri 30/7/21	Tue 12/11/24										+	 			
1203	Commencement of All Tree Protection and Preservation Work	0 day	s Fri 30/7/21	Fri 30/7/21														
1204	All Tree Protection and Preservation Work	1202 day	s Fri 30/7/21	Tue 12/11/24	1203													
1205	Completion of All Tree Protection and Preservation Work	0 day	s Tue 12/11/24	Tue 12/11/24	1204	1												

Based on Revised Programme dated 26 Jan 2024

Task Milestone 🔶

Summary Progress Page 22 /22

			Updated	on 1 Feb 2
28/4	5/5	May 2024 12/5	19/5	26/5
		15/5		
	9/5		22	
			23/5	:
			23/5	



Contract 5 (NE/2019/02)


Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2024\February 2024\R0691v1.docx

Major Activities in Coming 3 Months

3 Months Rolling Programme (Feb 24 - May 24) Month Feb 24 Mar 24 Apr 24 May 24 Activity 11 - 16 18 - 23 25 - 30 19 - 24 26 - 2 8 - 13 15-20 22-27 29-4 6 - 11 13 - 18 20 - 25 Date 4-9 1-6 1.0 Portion 1 1.1 E&M Installation 1.2 Roofing Installation 1.3 Removal of scaffolding 1.4 Escalator misc work and T&C (PC2 - PC3) 1.5 Floor finishing work (PC2 - PC3) 1.6 PMMA balustrade installation (PC2 - PC3) 1.7 M.J. Installation (PC1 - PC2) 1.8 Floor finishing (PC1 - PC2) 1.9 Escalator misc work and T&C (PC1 - PC2) 1.10 PMMA balustrade installation (PC1 - PC2) 1.11 Submit LE5 and obtain Use Permit 2.0 Portion 2 2.1 Removal of scaffolding (PC2 - PC3) 2.2 Escalator misc work and T&C (PC2 - PC3) 2.3 Floor finishing work (PC2 - PC3) 2.4 PMMA balustrade installation (PC2 - PC3) 2.5 Roofing Installation (PC1 - PC2) 2.6 Removal of scaffolding (PC1 - PC2) 2.7 M.J. Installation (PC1 - PC2) 2.8 Floor finishing work (PC1 - PC2) 2.9 PMMA balustrade installation (PC1 - PC2) 2.10 Escalator misc work and T&C (PC1 - PC2) 2.11 Submit LE5 and obtain Use Permit

Major Activities in Coming 3 Months

3 Months Rolling Programme (Feb 24 - May 24)



Major Activities in Coming 3 Months

3 Months Rolling Programme (Feb 24 - May 24)

Activity Month	Feb 2	4		Mar 24	1				Apr 24			May 24	4	
I	Date 19 - 24	26 - 2	4 - 9	11 - 16	18 - 23	25 - 30	1-6	8 - 13	15 - 20		29 - 4	6 - 11	13 - 18	20 - 25
4.0 Portion 4				1								ĺ		
4.1 Finishing Works														
4.2 Fabrication of lourve		777	4111		m	m	an	and						
4.3 Installation of S.S. lourve														
4.4 Delivery of 1st & 2nd batch of lift material														
4.5 Installation of Guide Rails at LT-1 & LT-2														
4.6 Lift-car Installation at LT-1														
4.7 Fabrication of Glass Glazing & Heat Soak Test				7777	m	m	m	m	m	m				
4.8 Installation of Glass Glazing at LT-2														
4.9 Lift-car Installation at LT-2													1	
4.9 Rock mapping at E10-F2		-												
4.10 Construction of footing E10-F2				4										
4.11 Construction the 1st pour of pier E10-P1														
4.12 Construction the 2nd pour of pier E10-P1					-									
4.13 Construction the 3rd pour of pier & pier head at E10-P1														
4.14 Fabrication of steel bridge in sections & delivery to site														
4.15 Assessbling the steel bridge					1			Î.						
4.16 Lifting the steel bridge from lift tower to E10-F2														
4.17 Lifting & assmebling of steel bridge from E10-F2 to E10-F3										3				
4.18 Construction of base slab & planter wall at E10 steel bridge														





Appendix D


Monitoring Locations for Impact Monitoring





Monitoring Locations for Contract 1 (NE/2016/01)


















Monitoring Locations for Contract 3 (NE/2017/03)



inted by : 6/3/ ename : \\HK


2012





Appendix E

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory



Location :	Oi '	Tat Hou	ise				Date of C	Calibration:	28-Dec-23			
Location I		AMS 5	100			1	Next Calibra		28 Dec 25 28-Feb-24			
Model:TISCH High Volume Air Sampler TE-5170 Technician: Martin												
						COND	ITIONS					
				1			1	~				
	Sea		Pressure	. ,		1024			ted Pressure (n			768
		Temp	berature	(°C)		17.8	l	Ĩ	Femperature (K	()		291
				(CAL	IBRATI	ON ORIFICI	E				
				Make->	TIS	CH]	Q	std Slope ->		2.10	19 <u>77</u>
				Model->				Qstd	Intercept ->		-0.03	782
				Serial # ->	406	4						
							RATION					
						UALIDI						
Plate	H20 (L)H	120 (R)	H20	Qstd		Ι	IC		LINEA	١R		
No.	(in)	(in)	(in)	(m3/min)	(0	chart)	corrected		REGRESS			
18	6.3	6.3	12.6	1.730	-	54	54.95		Slope =	46.293		_
13	5.2	5.2	10.4	1.573	l	46	46.81		-	-25.6418		
10	4.2	4.2	8.4	1.416	l	38	38.67	С	orr. coeff. =	0.9950	С	
7	2.6	2.6	5.2	1.118	I	28	28.49					
5	1.8	1.8	3.6	0.933		16	16.28					
Calculatio	ons :					60 (FLOW	RATE CHART	•		
Qstd = 1/n		0(Pa/Ps	td)(Tstd	/Ta))-b]		60.0]
IC = I[Sqr											1	
						50.0	0				/	
Qstd = stat												
IC = correction		-	es			<u>ව</u> 40.0				\square		
I = actual	_					() 40.0						
m = calibrb = calibra			t			lodse				`		
	-	-		oration (deg	γ K	art re 30.0	00		•/			1
	-		-	ation (mm]		Actual chart resp 5.05 5.07						
	*		2	`		20.0 Actin	00		/			-
For subse	-			-		-			•			
1/m((I)[S	1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)											
	1 1											
m = sample		mt.										
b = sample I = chart re		pı				0.0	0.000	0.500	1.000	1.500	2.0	
T = chart T Tav = dail	-	temner	ature						Flow Rate (m3/m			
Pav = dail		-			L]
	5 2	1										

Location : Hau Tat House							Date of C	Calibration:	28-Dec-23	
Location I	ID :	AMS 6				Ν	Vext Calibra	ation Date:	28-Feb-24	
Model:TI	SCH Hig	h Volum	e Air Sa	mpler TE-5	170		Т	Cechnician:	Martin	
				*		ONDIT	IONS			
	Se	ea Level I	Pressure	(hPa)		1024		Correc	ted Pressure (r	nm Hg) 768
			perature			17.8			Femperature (F	
		Temp	Crature			17.0				X) <u>2</u>)1
				С	ALIB	RATIO				
					mac	17.7	l		. 1. 01	2 10077
				Make->					std Slope ->	2.10977
				Model->				Qstd	Intercept ->	-0.03782
				Serial # ->	4064					
					С	ALIBR	ATION			
Plate	H20 (L)	H2O (R)	H20	Qstd		Ι	IC		LINEA	R
No.	(in)	(in)	(in)	(m3/min)	(cl	nart)	corrected		REGRESS	
18	6.2	6.2	12.4	1.716		53	53.93		Slope =	44.8604
13	5.3	5.3	10.6	1.588		45	46.00	Intercept = -23.8774		
10	3.6	3.6	7.2	1.312		35	35.62	С	orr. coeff. =	0.9985
7	2.4	2.4	4.8	1.075		24	24.42	Ũ		017702
5	1.5	1.5	3	0.853		14	14.25			
	1.0	1.5	5	0.055		17	17.20			
Calculatio	ons :							FLOW	RATE CHART	
Qstd = 1/1	m[Sqrt(H	20(Pa/Ps	td)(Tstd	/Ta))-b]		60.0	0			
IC = I[Squ	rt(Pa/Pstc	l)(Tstd/T	a)]							
Qstd = sta	andard flo	ow rate				50.0	0			
IC = correction			es							
I = actual						<u>9</u> 40.0	0			
m = calibr		-				Actual chart response (IC) 0.07 0.08 0.07 0.08 0.07 0.08 0.07 0.08 0.08 0.08 0.08 0.08 0.08 0.09 0.	0			/
b = calibr	-	-	t			suoc			7	
	-	-		oration (deg	r K	se 30.0	0			
	-		-	ation (mm I		Jart				
$1 \operatorname{stu} - \operatorname{act}$	uai piess	uie uuim	ig canora		lg /	alct			*	
						20.0	0			
For subsequent calculation of sampler flow:						4				
1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)									•	
						10.0	0			
m = samp										
b = samp		ept								
I = chart r	-					0.0	0	0.500	1.000	1.500 2.000
Tav = dai	ly averag	e temper	ature				0.000		Flow Rate (m3/m	
Pav = dail	ly averag	e pressur	e		L					

Location :	Ma Ya	u Tong '	Village			D	ate of C	Calibration:	28-Dec-23		
Location I		AMS 7				Nex		ation Date:	28-Feb-24		
Model:TIS	Model:TISCH High Volume Air Sampler TE-5170							Cechnician:	Martin		
					CON	NDITIO	NS				
	Se	a Level I Temp	Pressure perature	, ,) <u>24</u> 7.8			ted Pressure Temperature		768 291
				(ALIBRA		ORIFICE	E			
Make-> TISCH Qstd Slope -> 2.10977 Model-> TE-5025A Qstd Intercept -> -0.03782 Serial # -> 4064											
					CAL	IBRAT	ON				
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι		IC		LINE	AR	
No.	(in)	(in)	(in)	(m3/min)	(chart)) co	rrected		REGRES		
18	6.3	6.3	12.6	1.730	54	-	54.95		Slope =	43.0263	
13	5.2	5.2	10.4	1.573	47		17.83		Intercept = -20.3066		
10	4.2	4.2	8.4	1.416	38		38.67	C	corr. coeff. =	0.9968	
7	2.9	2.9	5.8	1.180	30						
5	1.7	1.7	3.4	0.907	19		.9.33				
Calculatio	ns:										
Qstd = 1/r	-	20(Pa/Ps	td)(Tstd	/Ta))-b]				FL O	W RATE CHA	RT	
IC = I[Sqr	·			· · · ·		60.00	, 🗌			<u></u>	
	cted char chart resp ator Qstd ator Qstd l tempera	t respond ponse l slope intercep ature dur	t ing calit	pration (deg ation (mm)	· · .	Actual chart response (IC) 00.05 00.05 00.05)				
For subsequent calculation of sampler flow:						20.00 yctua)				
1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)											
m = samp b = samp		ept				10.00)				
I = chart r	-					0.00	0.000	0.500	1.000	1.500	2.000
Tav = dail									ard Flow Rate (m		
Pav = dail	y average	e pressur	e		(L						

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER HK2311530
CLIENT	: ACTION-UNITED ENVIRONMENTAL	
	SERVICES & CONSULTING	
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1
	TAI LIN PAI ROAD, KWAI CHUNG, N.T.	DATE RECEIVED : 23-MAR-2023
		DATE OF ISSUE : 30-MAR-2023
PROJECT	:	NO. OF SAMPLES : 1
		CLIENT ORDER :

General Comments

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the • item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

- Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified.
- Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Richard Juny.		
Richard Fung	Managing Director	

This report supersedes any previous report(s) with the same work order number.

All pages of this report have been checked and approved for release.
ALS Technichem (HK) Pty_Ltd

Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2311530

11/2311330

¹ 1 2 ACTION-UNITED ENVIRONMENTAL SERVICES & CONSULTING 2 ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2311530-001	S/N: 3Y6502	AIR	23-Mar-2023	S/N: 3Y6502

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6502
Equipment Ref:	EQ113

Standard Equipment:

Verification Date:

Standard Equipment:	Higher Volume Sampler (TSP)
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018 & HVS 019
Last Calibration Date:	27 February 2023 & 10 January 2023

Equipment Verification Results:

6 & 9 March 2023

Date	Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in ug/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/min)
6-Mar-23	2hr01mins	09:35 ~ 11:36	20	1022.4	82.5	4537	37.6
6-Mar-23	2hr01mins	11:43 ~ 13:44	20	1022.4	29.5	2117	17.5
6-Mar-23	2hr11mins	13:45 ~ 15:56	20	1022.4	30.4	2306	17.6
9-Mar-23*	61mins	11:03 ~ 12:04	22.5	1017.7	144	4408	72.7
9-Mar-23*	61mins	12:06 ~ 13:07	22.5	1017.7	116	3761	61.5


(*) Suspended particle was added into calibration room of HVS019 for high concentration test.

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) 655 (CPM)

Linear Regression of Y or X

Slope (K-factor): Correlation Coefficient (R)

2.0108 (µg/m³)/CPM 0.9939 20 March 2023



Remarks:

Date of Issue

1. **Strong** Correlation (R>0.8)

2. Factor 2.0108 (µg/m³)/CPM should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

Operator :	Fai So	Signature :	Ja	Date :	20 March 2023
QC Reviewer :	Ben Tam	Signature : _		Date :	20 March 2023

Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH	orrected Pressure (mm Hg)768Temperature (K)291Qstd Slope ->2.10977Qstd Intercept ->-0.03782		
Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH Model-> 5025A	Temperature (K) 291 Qstd Slope -> 2.10977		
Make-> TISCH Model-> 5025A			
Model-> 5025A			
	Expiry Date-> 15-Dec-23		
CALIBRATION			
PlateH20 (L)H2O (R)H20QstdIICNo.(in)(in)(m3/min)(chart)corrected	LINEAR REGRESSION		
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	Slope = 32.9819 Intercept = 0.0741 Corr. coeff. = 0.9968		
Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response	FLOW RATE CHART		

Location : Gold King Industrial Building, F Location ID : Calibration Room(HVS 019)						wai Ch	ung		bration: 10-Jan-23 n Date: 9-Apr-23		
						COND	ITIONS				
	Se	a Level I Temp	Pressure erature	. ,	1	018.8 18.2		Corrected Pressure (mn Temperature (K)	n Hg) 764.1 291		
					CALI	BRATI	ON ORIFIC	E			
			Calibrat	Make-> Model-> ion Date->	502	CH 25A ec-22		Qstd Slope -> Qstd Intercept -> Expiry Date->	2.10977 -0.03782 15-Dec-23		
					C	CALIBI	RATION		-		
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)		I art)	IC corrected	LINEAR REGRESSI			
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$					4 4 3	hart) corrected 55 55.79 48 48.69 44 44.63 36 36.52 28 28.40		Intercept =	Intercept = 1.9499		
Pstd = actu For subse 1/m((I)[S m = sampl b = sampl I = chart re	n[Sqrt(H t(Pa/Pstc ndard flo cted char chart res ator Qstd l temper al press quent ca qrt(298/ er slope er interc esponse	d)(Tstd/T ow rate rt respon- ponse d slope intercep ature durin ure durin alculation Tav)(Pav	a)] es t ing cali g calibr n of sam (/760)]-t	bration (de ation (mm	· ·	.00 .02 .02 .02 .02 .02 .01 .01 .01	00	FLOW RATE CHART	1.500 2.000		
Tav = dail Pav = dail		-				[



RECALIBRATION DUE DATE: December 15, 2024

Certificate of Calibration

			Calibration	Certificati	on Informat	ion		
Cal. Date:	December 15, 2023 Root			meter S/N: 438320		Ta: 295		°K
Operator:	Jim Tisch					Pa: 748.5		mm Hg
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1941			
	[Mal Init	Val Einel	A)/_1				1
	Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime	ΔP (mm Ha)		
	1	1	2	(115)	(min) 1.4590	(mm Hg) 3.2	(in H2O) 2.00	-
	2	3	4	1	1.0360	6.4	4.00	
	3	5	6	1	0.9260	8.0	5.00	
	4	7	8	1	0.8840	8.9	5.50	1
	5	9	10	1	0.7290	12.9	8.00	
			[Data Tabula	tion			1
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)	
	0.9907	0.6790	1.410		0.9957	0.6825	0.8878	
	0.9864	0.9522	1.994		0.9914	0.9570	1.2556	
	0.9843	1.0630	2.230	the second s	0.9893	1.0684	1.4037	
	0.9831	1.1121	2.339		0.9881	1.1178	1.4723	
	0.3778	1.3413 m=	2.821 2.131		0.9828	1.3481	1.7756 1.33479	
	QSTD	b=	-0.035		QA		-0.02217	
	4510	r=	0.999		QA	r=	0.99999	
		****		Calculatio	ns			
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/Ta			ΔVol((Pa-Δl	P)/Pa)	
	Qstd=	Vstd/∆Time			Qa=	Va/∆Time		
			For subsequ	ent flow rate calculations:				
	Qstd=	1/m ((\\ \ \ \ \ \ \ H (Pa (Tstd Pstd (Ta))-b)	Qa=	1/m ((√∆⊢	l(Ta/Pa))-b)	
	Standard	Conditions	1					
Tstd:				[RECALIBRATION			
Pstd:	And the second statement of th	mm Hg			LIS EPA recommands appreciation and the			
AH: calibrate		er reading (in	n H2O)		US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51,			
ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)					Appendix B to Part 50, Reference Method for the			
		perature (°K)			Determination of Suspended Particulate Matter in			
Pa: actual ba		essure (mm			the Atmosphere, 9.2.17, page 30			
o: intercept					cito	- Autrosphe	, J.2.17, page 3	50
m: slope				-				

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER HK2311531
CLIENT	: ACTION-UNITED ENVIRONMENTAL	
	SERVICES & CONSULTING	
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1
	TAI LIN PAI ROAD, KWAI CHUNG, N.T.	DATE RECEIVED : 23-MAR-2023
		DATE OF ISSUE : 30-MAR-2023
PROJECT	:	NO. OF SAMPLES : 1
		CLIENT ORDER

General Comments

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the • item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

- Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified.
- Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Richard Juny.		
Richard Fung	Managing Director	

This report supersedes any previous report(s) with the same work order number.

All pages of this report have been checked and approved for release.
ALS Technichem (HK) Pty_Ltd

Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2311531

: 1 : ACTION-UNITED ENVIRONMENTAL SERVICES & CONSULTING : ----



 ALS Lab
 Client's Sample ID
 Sample
 Sample Date
 External Lab Report No.

 ID
 Type
 ID
 ID
 ID
 ID
 ID

 HK2311531-001
 S/N: 456658
 AIR
 23-Mar-2023
 S/N: 456658

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	456658
Equipment Ref:	EQ115

Standard Equipment:

Verification Date:

Standard Equipment:	Higher Volume Sampler (TSP)
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018 & HVS 019
Last Calibration Date:	27 February 2023 & 10 January 2023

Equipment Verification Results:

6 & 9 March 2023

Date	Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in ug/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/min)
6-Mar-23	2hr01mins	09:35 ~ 11:36	20	1022.4	82.5	4485	37.2
6-Mar-23	2hr01mins	11:43 ~ 13:44	20	1022.4	29.5	2128	17.6
6-Mar-23	2hr11mins	13:45 ~ 15:56	20	1022.4	30.4	2267	17.3
9-Mar-23*	61mins	11:03 ~ 12:04	22.5	1017.7	144	4263	70.3
9-Mar-23*	61mins	12:06 ~ 13:07	22.5	1017.7	116	3667	59.9

(*) Suspended particle was added into calibration room of HVS019 for high concentration test.

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) 702 (CPM)




Slope (K-factor): Correlation Coefficient (R)

Date of Issue

0.9944 20 March 2023

2.0937 (µg/m³)/CPM



Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 2.0937 (µg/m³)/CPM should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

Operator :	Fai So	Signature :	Ja	Date :	20 March 2023
QC Reviewer :	Ben Tam	Signature : _		Date :	20 March 2023

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH	orrected Pressure (mm Hg)768Temperature (K)291Qstd Slope ->2.10977Qstd Intercept ->-0.03782
Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH Model-> 5025A	Temperature (K) 291 Qstd Slope -> 2.10977
Make-> TISCH Model-> 5025A	
Model-> 5025A	
	Expiry Date-> 15-Dec-23
CALIBRATION	
PlateH20 (L)H2O (R)H20QstdIICNo.(in)(in)(m3/min)(chart)corrected	LINEAR REGRESSION
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	Slope = 32.9819 Intercept = 0.0741 Corr. coeff. = 0.9968
Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response	FLOW RATE CHART

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room(HVS 019)								Date of Calibration: 10-Jan-23 Next Calibration Date: 9-Apr-23
						COND	ITIONS	
Sea Level Pressure (hPa)1018.8Corrected Pressure (mm Hg)764.1Temperature (°C)18.2Temperature (K)291								
					CALI	BRATI	ON ORIFIC	CE
Make-> TIS Model-> 502 Calibration Date-> 15-D								Qstd Slope -> 2.10977 Qstd Intercept -> -0.03782 Expiry Date-> 15-Dec-23
					C	CALIB	RATION	
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)		[art)	IC corrected	LINEAR REGRESSION
18 13 10 8 5	6 4.9 3.9 2.4 1.5	6 4.9 3.9 2.4 1.5	12.0 9.8 7.8 4.8 3.0	1.683 1.523 1.361 1.071 0.851	5 4 4 3	5 8	55.79 48.69 44.63 36.52 28.40	Slope = 31.4802 Intercept = 1.9499 Corr. coeff. = 0.9967
Pstd = actu For subse 1/m((I)[S m = sampl b = sampl I = chart re	n[Sqrt(H t(Pa/Pstc ndard flo cted cha chart res ator Qstd tor Qstd l temper ual press quent ca qrt(298/ er slope er interc esponse	d)(Tstd/T ow rate rt respon ponse d slope intercep ature durin ure durin alculation Tav)(Pav	a)] es t ting cali g calibr n of san t/760)]-t	bration (de ation (mm apler flow:		00 90 90 90 90 90 90 90 90 90 90 90 90 9	0.00 0.00 0.00 0.00 0.00 0.000	FLOW RATE CHART
Tav = dail Pav = dail						<u> </u>		



RECALIBRATION DUE DATE: December 15, 2024

Certificate of Calibration

			Calibration	Certificati	on Informat	ion		
Cal. Date:	December 15, 2023 Rootsi			meter S/N:	S/N: 438320 Ta: 295			°K
Operator:	Jim Tisch					Pa: 748.5		mm Hg
Calibration	tion Model #: TE-5025A Cali				1941			-
								1
	Run	Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ		
	1 Kun	(m3) 1	(m3) 2	(m3)	(min) 1.4590	(mm Hg) 3.2	(in H2O)	
	2	3	4	1	1.4390	6.4	2.00	
	3	5	6	1	0.9260	8.0	5.00	
	4	7	8	1	0.8840	8.9	5.50	1
	5	9	10	1	0.7290	12.9	8.00	
				Data Tabula	tion]
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	√∆H(Ta/Pa)	
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)	
	0.9907	0.6790	1.410	06	0.9957	0.6825	0.8878	
	0.9864	0.9522	1.994		0.9914	0.9570	1.2556	
	0.9843	1.0630	2.230	And the second se	0.9893	1.0684	1.4037	
	0.9831	1.1121	2.339		0.9881	1.1178	1.4723	
	0.9778	1.3413	2.82		0.9828	1.3481	1.7756	
	ΟςΤΟ	m= b=	2.131				1.33479	
	QSTD	r=	0.999		QA	b= r=	-0.02217 0.99999	
						1	0.0000	
	Vstd=	$\Lambda Vol((Pa-\Lambda P)$	/Pstd)(Tstd/Ta	Calculations Γa) Va= ΔVol((Pa-ΔP)/Pa)				
	Constant of the owner owne	Vstd/ATime	/1300/1300/18	Qa= Va/ΔTime				
			For subsequ	ent flow ra	te calculatio	Normality of the Owner Contractory of the Party of the Owner Contractory of the Owner		
	Qstd=	1/m ((\\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	Pa <u>Tstd</u> Pstd Ta))-b)		1/m ((√ΔH	l(Ta/Pa))-b)	
	Standard	Conditions						
Tstd:	298.15					RECA	LIBRATION	
Pstd:	And the state of t	mm Hg						
		(ey	- 1120)				nnual recalibratio	
	and the second se	er reading (in eter reading	,				Regulations Part 5	
		perature (°K)					Reference Meth	
		essure (mm					ended Particulate	
o: intercept					the	e Atmosphe	re, 9.2.17, page 3	50
m: slope				L				

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

: MR BEN TAM	WORK ORDER HK2311532
ACTION-UNITED ENVIRONMENTAL	
SERVICES & CONSULTING	
: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1
TAI LIN PAI ROAD. KWAI CHUNG. N.T.	DATE RECEIVED : 23-MAR-2023
	DATE OF ISSUE : 30-MAR-2023
:	NO. OF SAMPLES : 1
	CLIENT ORDER
	 ACTION-UNITED ENVIRONMENTAL SERVICES & CONSULTING RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T.

General Comments

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the • item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

- Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified.
- Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Kirland Jong .		
Richard Fung	Managing Director	

This report supersedes any previous report(s) with the same work order number.

All pages of this report have been checked and approved for release.
ALS Technichem (HK) Pty_Ltd

Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2311532

: 1 : ACTION-UNITED ENVIRONMENTAL SERVICES & CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2311532-001	S/N: 456659	AIR	23-Mar-2023	S/N: 456659

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	456659
Equipment Ref:	EQ116

Standard Equipment:

Verification Date:

Standard Equipment:	Higher Volume Sampler (TSP)
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018 & HVS 019
Last Calibration Date:	27 February 2023 & 10 January 2023

Equipment Verification Results:

6 & 9 March 2023


Date	Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in ug/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/min)
6-Mar-23	2hr01mins	09:35 ~ 11:36	20	1022.4	82.5	4624	38.3
6-Mar-23	2hr01mins	11:43 ~ 13:44	20	1022.4	29.5	2204	18.2
6-Mar-23	2hr11mins	13:45 ~ 15:56	20	1022.4	30.4	2457	18.8
9-Mar-23*	61mins	11:03 ~ 12:04	22.5	1017.7	144	4357	71.9
9-Mar-23*	61mins	12:06 ~ 13:07	22.5	1017.7	116	3881	63.4

(*) Suspended particle was added into calibration room of HVS019 for high concentration test.

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) 726 (CPM)

Linear Regression of Y or X

Slope (K-factor):2.0325 (µg/m³)/CPMCorrelation Coefficient (R)0.9917Date of Issue20 March 2023



Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 2.0325 (µg/m³)/CPM should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

Operator :	Fai So	Signature :	Ja	Date :	20 March 2023
QC Reviewer :	Ben Tam	Signature :	-	_ Date :	20 March 2023

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH	orrected Pressure (mm Hg)768Temperature (K)291Qstd Slope ->2.10977Qstd Intercept ->-0.03782	
Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH Model-> 5025A	Temperature (K) 291 Qstd Slope -> 2.10977	
Make-> TISCH Model-> 5025A		
Model-> 5025A		
	Expiry Date-> 15-Dec-23	
CALIBRATION		
PlateH20 (L)H2O (R)H20QstdIICNo.(in)(in)(m3/min)(chart)corrected	LINEAR REGRESSION	
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	Slope = 32.9819 Intercept = 0.0741 Corr. coeff. = 0.9968	
Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response	FLOW RATE CHART	

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room(HVS 019)						Date of Calibration: 10-Jan-23 Next Calibration Date: 9-Apr-23		
						COND	ITIONS	
	Sea Level Pressure (hPa)							Corrected Pressure (mm Hg) 764.1 Temperature (K) 291
					CALI	BRATI	ON ORIFIC	CE
Make-> TIS Model-> 502 Calibration Date-> 15-De						25A		Qstd Slope ->2.10977Qstd Intercept ->-0.03782Expiry Date->15-Dec-23
					C	CALIB	RATION	
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)		[art)	IC corrected	LINEAR REGRESSION
18 13 10 8	6 4.9 3.9 2.4	6 4.9 3.9 2.4	12.0 9.8 7.8 4.8	1.683 1.523 1.361 1.071	5 4 4 3	55 55.79 48 48.69 44 44.63 36 36.52		Slope = 31.4802 Intercept = 1.9499 Corr. coeff. = 0.9967
51.51.53.00.85128Calculations :Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]Qstd = standard flow rateIC = corrected chart responesI = actual chart responsem = calibrator Qstd slopeb = calibrator Qstd slopeb = calibrator Qstd interceptTa = actual temperature during calibration (deg K)Pstd = actual pressure during calibration (mm Hg)For subsequent calculation of sampler flow:1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)m = sampler slopeb = sampler interceptI = chart response					00 90 90 90 90 90 90 90 90 90 90 90 90 9	0.00 0.00 0.00 0.00 0.00 0.000	FLOW RATE CHART	
Tav = dail Pav = dail						<u> </u>		



RECALIBRATION DUE DATE: December 15, 2024

Certificate of Calibration

			Calibration	Certificati	on Informat	ion		
Cal. Date:	December 15, 2023 Roots			meter S/N:	438320	Ta:	Ta: 295	
Operator:	Jim Tisch					Pa: 748.5		mm Hg
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1941			-
								1
	Run	Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ		
	1 Kun	(m3) 1	(m3) 2	(m3)	(min) 1.4590	(mm Hg) 3.2	(in H2O)	
	2	3	4	1	1.4390	6.4	2.00	
	3	5	6	1	0.9260	8.0	5.00	
	4	7	8	1	0.8840	8.9	5.50	1
	5	9	10	1	0.7290	12.9	8.00	
				Data Tabula	tion]
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	√∆H(Ta/Pa)	
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)	
	0.9907	0.6790	1.4106		0.9957	0.6825	0.8878	
	0.9864	0.9522	1.9949		0.9914	0.9570	1.2556	
	0.9843	1.0630	2.2304		0.9893	1.0684	1.4037	
	0.9831	1.1121	2.3393		0.9881	1.1178	1.4723	
	0.9778	1.3413	2.82		0.9828	1.3481	1.7756	
	ΟςΤΟ	m= b=	2.131				1.33479	
	QSTD	r=	0.999		QA	b= r=	-0.02217 0.99999	
	Vstd=	$\Lambda Vol((Pa-\Lambda P)$	/Pstd)(Tstd/Ta	Calculatio			(D_{2})	
	Constant of the owner owne	Vstd/ATime	/1300/1300/18	,,	Va= ΔVol((Pa-ΔP)/Pa) Qa= Va/ΔTime			
			For subsequ	ent flow ra	te calculatio			
	Qstd=	$\mathbf{Qstd= 1/m} \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) \cdot \mathbf{b} \right)$			$\mathbf{Qa= 1/m}\left(\left(\sqrt{\Delta H(Ta/Pa)}\right) - b\right)$			
	Standard	Conditions						
Tstd:	298.15				RECALIBRATION			
Pstd:	And the state of t	mm Hg						
		(ey	- 1120)				nnual recalibratio	
	and the second se	er reading (in eter reading	,				Regulations Part 5	
		perature (°K)					Reference Meth	
		essure (mm					ended Particulate	
o: intercept	· · · · · · · · · · · · · · · · · · ·				the	e Atmosphe	re, 9.2.17, page 3	50
m: slope				L				

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

CONTACT	: MR BEN TAM	WORK ORDER HK2311533
CLIENT	ACTION-UNITED ENVIRONMENTAL	
	SERVICES & CONSULTING	
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1
	TAI LIN PAI ROAD, KWAI CHUNG, N.T.	DATE RECEIVED : 23-MAR-2023
	······································	DATE OF ISSUE : 30-MAR-2023
PROJECT	:	NO. OF SAMPLES : 1
		CLIENT ORDER

General Comments

Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the • item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

- Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified.
- Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
Richard Juny.		
Richard Fung	Managing Director	

This report supersedes any previous report(s) with the same work order number.

All pages of this report have been checked and approved for release.
ALS Technichem (HK) Pty_Ltd

Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2311533

¹ ACTION-UNITED ENVIRONMENTAL SERVICES & CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2311533-001	S/N: 456660	AIR	23-Mar-2023	S/N: 456660

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	456660
Equipment Ref:	EQ117

Standard Equipment:

Verification Date:

Standard Equipment:	Higher Volume Sampler (TSP)
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018 & HVS 019
Last Calibration Date:	27 February 2023 & 10 January 2023

Equipment Verification Results:

6 & 9 March 2023


Date	Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in ug/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/min)
6-Mar-23	2hr01mins	09:35 ~ 11:36	20	1022.4	82.5	4511	37.4
6-Mar-23	2hr01mins	11:43 ~ 13:44	20	1022.4	29.5	2003	16.5
6-Mar-23	2hr11mins	13:45 ~ 15:56	20	1022.4	30.4	2351	18.0
9-Mar-23*	61mins	11:03 ~ 12:04	22.5	1017.7	144	4277	70.6
9-Mar-23*	61mins	12:06 ~ 13:07	22.5	1017.7	116	3792	62.0

(*) Suspended particle was added into calibration room of HVS019 for high concentration test.

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) 615 (CPM)

Linear Regression of Y or X

Slope (K-factor):2.0404 (µg/m³)/CPMCorrelation Coefficient (R)0.9925Date of Issue20 March 2023



Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 2.0404 (µg/m³)/CPM should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

Operator :	Fai So	Signature :	Ja	Date :	20 March 2023
QC Reviewer :	Ben Tam	Signature :	K	Date :	20 March 2023

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH	orrected Pressure (mm Hg)768Temperature (K)291Qstd Slope ->2.10977Qstd Intercept ->-0.03782	
Temperature (°C) 17.8 CALIBRATION ORIFICE Make-> TISCH Model-> 5025A	Temperature (K) 291 Qstd Slope -> 2.10977	
Make-> TISCH Model-> 5025A		
Model-> 5025A		
	Expiry Date-> 15-Dec-23	
CALIBRATION		
PlateH20 (L)H2O (R)H20QstdIICNo.(in)(in)(m3/min)(chart)corrected	LINEAR REGRESSION	
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	Slope = 32.9819 Intercept = 0.0741 Corr. coeff. = 0.9968	
Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response	FLOW RATE CHART	

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room(HVS 019)					Date of Calibration: 10-Jan-23 Next Calibration Date: 9-Apr-23			
						COND	ITIONS	
Sea Level Pressure (hPa) 1 Temperature (°C)				1	018.8 18.2		Corrected Pressure (mm Hg) 764.1 Temperature (K) 291	
					CALI	BRATI	ON ORIFIC	CE
	Make-> TIS Model-> 502 Calibration Date-> 15-De					25A		Qstd Slope ->2.10977Qstd Intercept ->-0.03782Expiry Date->15-Dec-23
					C	CALIB	RATION	
Plate No.					IC corrected	LINEAR REGRESSION		
18 13 10 8 5	6 4.9 3.9 2.4 1.5	6 4.9 3.9 2.4 1.5	12.0 9.8 7.8 4.8 3.0	1.683 1.523 1.361 1.071 0.851	5 4 4	55 55.79 48 48.69 44 44.63 36 36.52		Slope = 31.4802 Intercept = 1.9499 Corr. coeff. = 0.9967
Pstd = actu For subse 1/m((I)[S m = sampl b = sampl I = chart re	n[Sqrt(H t(Pa/Pstc ndard flo cted cha chart res ator Qstd tor Qstd l temper ual press quent ca qrt(298/ er slope er interc esponse	d)(Tstd/T ow rate rt respon ponse d slope intercep ature durin ure durin alculation Tav)(Pav	a)] es t ting cali g calibr n of san t/760)]-t	bration (de ation (mm apler flow:		00 90 90 90 90 90 90 90 90 90 90 90 90 9	0.00 0.00 0.00 0.00 0.00 0.000	FLOW RATE CHART
Tav = dail Pav = dail						<u> </u>		



RECALIBRATION DUE DATE: December 15, 2024

Certificate of Calibration

			Calibration	Certificati	on Informat	ion			
Cal. Date:	December 15, 2023 Roots			meter S/N:	438320	Ta:	295	°K	
Operator:	Jim Tisch					Pa: 748.5		mm Hg	
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1941			-	
							1		
	Run	Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ			
	1 Kun	(m3) 1	(m3) 2	(m3)	(min) 1.4590	(mm Hg) 3.2	(in H2O)		
	2	3	4	1	1.4390	6.4	2.00		
	3	5	6	1	0.9260	8.0	5.00		
	4	7	8	1	0.8840	8.9	5.50	1	
	5	9	10	1	0.7290	12.9	8.00		
				Data Tabula	tion]	
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	√∆H(Ta/Pa)		
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)		
	0.9907	0.6790	1.4106		0.9957	0.6825	0.8878		
	0.9864	0.9522	1.9949		0.9914	0.9570	1.2556		
	0.9843	1.0630	2.2304		0.9893	1.0684	1.4037		
	0.9831	1.1121	2.3393		0.9881	1.1178	1.4723		
	0.9778	1.3413	2.82		0.9828	1.3481	1.7756		
	ΟςΤΟ	m= b=	2.131				1.33479		
	QSTD	r=	0.999		QA	b= r=	-0.02217 0.99999		
	Vstd=	$\Lambda Vol((Pa-\Lambda P)$	/Pstd)(Tstd/Ta	Calculatio					
	Constant of the owner owne	Vstd/ATime	/1300/1300/16	,,	and the state of t	Va/ATime	Vol((Pa-ΔP)/Pa)		
			For subsequ	ent flow ra		Construction of the Owner Construction of th			
	Qstd=	$\frac{\text{For subsequent flo}}{\text{Qstd= } 1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right) - b\right)}$				$Qa = 1/m \left(\left(\sqrt{\Delta H (Ta/Pa)} \right) - b \right)$			
	Standard	Conditions							
Tstd:	298.15					RECA	LIBRATION		
Pstd:	And the state of t	mm Hg							
		(ey	- 1120)				nnual recalibratio		
	and the second se	er reading (in eter reading	,				Regulations Part 5		
		perature (°K)					Reference Meth		
		essure (mm					ended Particulate		
o: intercept	· · · · · · · · · · · · · · · · · · ·				the	e Atmosphe	re, 9.2.17, page 3	50	
m: slope				L					

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C231630 證書編號

ITEM TESTED / 送檢 Description / 儀器名稱 Manufacturer / 製造商 Model No. / 型號		(Job No. / 序引編號:IC23-0436) Sound Level Meter (EQ018) Rion NL-52	Date of Receipt / 收件日期: 28 February 2023
Serial No. / 編號 Supplied By / 委託者	:	00809405 Action-United Environmental Services ar Unit A, 20/F., Gold King Industrial Build 35-41 Tai Lin Pai Road, Kwai Chung, N.	ling

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}C$ Line Voltage / 電壓 :

Relative Humidity / 相對濕度 : $(50 \pm 25)\%$

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 21 March 2023

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed specified limits.

These limits refer to manufacturer's published tolerances as requested by the customer. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA


Tested By 測試	:	K C Lee Engineer	
Certified By	:	H C Chan	Date of Is
核證		Engineer	簽發日其

ssue

21 March 2023

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

:



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C231630 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C230306
CL281	Multifunction Acoustic Calibrator	AV210017

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

		Applie	d Value	UUT	IEC 61672		
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Limit
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L _A	А	Fast	94.00	1	93.9	+ 1 1

6.1.2 Linearity

	UU"	Γ Setting		Applie	d Value	UUT
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	L _A	А	Fast	94.00	1	93.9 (Ref.)
				104.00		104.0
TC (1(72 C)	1 7 1 1			114.00		113.9

IEC 61672 Class 1 Limit : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applie	d Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Limit (dB)
30 - 130	L_A	А	Fast	94.00	1	93.9	Ref.
			Slow			93.9	± 0.3

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior



輝創工程有限公司 Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C231630 證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT		Appl	ied Value	UUT	. IEC 61672	
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Limit
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L _A	А	Fast	94.00	63 Hz	67.1	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.5
					250 Hz	85.2	-8.6 ± 1.4
					500 Hz	90.7	-3.2 ± 1.4
					1 kHz	93.9	Ref.
					2 kHz	95.2	$+1.2 \pm 1.6$
					4 kHz	94.9	$+1.0\pm1.6$
					8 kHz	92.9	-1.1 (+2.1 ; -3.1)
					16 kHz	86.0	-6.6 (+3.5 ; -17.0)

6.3.2 C-Weighting

		Appli	ed Value	UUT	IEC 61672		
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Limit
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L _C	С	Fast	94.00	63 Hz	93.1	-0.8 ± 1.5
					125 Hz	93.7	-0.2 ± 1.5
					250 Hz	93.9	0.0 ± 1.4
					500 Hz	94.0	0.0 ± 1.4
					1 kHz	93.9	Ref.
					2 kHz	93.8	-0.2 ± 1.6
					4 kHz	93.1	-0.8 ± 1.6
					8 kHz	91.0	-3.0 (+2.1 ; -3.1)
					16 kHz	84.0	-8.5 (+3.5 ; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate of Calibration 校正證書

Certificate No. : C231630 證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 16463

- Mfr's Limit : IEC 61672 Class 1

			*
- Uncertainties of Applied Value :	94 dB :	63 Hz - 125 Hz	: ± 0.35 dB
		250 Hz - 500 Hz	$\pm 0.30 \text{ dB}$
		1 kHz	$\pm 0.20 \text{ dB}$
		2 kHz - 4 kHz	$\pm 0.35 \text{ dB}$
		8 kHz	$\pm 0.45 \text{ dB}$
		16 kHz	$\pm 0.70 \text{ dB}$
	104 dB :	1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB :	1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C231631 證書編號

ITEM TESTED / 送檢項	(Job No. / 序引編號: IC23-0436) Date of Receipt / 收件日期: 28 February 2023							
Description / 儀器名稱 :	Sound Level Meter (EQ067)							
Manufacturer / 製造商 :	Rion							
Model No. / 型號 :	NL-31							
Serial No. / 編號 :	00410221							
Supplied By / 委託者 :	Action-United Environmental Services and Consulting							
	Unit A, 20/F., Gold King Industrial Building,							
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.							
TEST CONDITIONS / 測試條件								

Temperature / 溫度 : $(23 \pm 2)^{\circ}C$ Line Voltage / 電壓 :

Relative Humidity / 相對濕度 : $(50 \pm 25)\%$

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 21 March 2023 :

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed specified limits.

These limits refer to manufacturer's published tolerances as requested by the customer.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試	:	K C Lee Engineer			
Certified By 核證	:	Chun Un Chan H C Chan Engineer	Date of Issue 簽發日期	:	21 March 2023

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



e).

Certificate of Calibration 校正證書

Certificate No. : C231631 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID CL280 CL281

Description 40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator

Certificate No. C230360 AV210017

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

	UUT Setting			Applied Value		UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Limit
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 120	L _A	Α	Fast	94.00	1	93.6	± 1.1

6.1.2 Linearity

	UUT Setting				Value	UUT
Range	Mode	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 120	L _A	А	Fast	94.00	1	93.6 (Ref.)
				104.00		103.6
				114.00		113.6

IEC 61672 Class 1 Limit : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

	UU	T Setting		Applied Value		UUT	IEC 61672 Class 1
Range	Mode	Frequency	Time	Level	Freq.	Reading	Limit
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 120	L _A	А	Fast	94.00	1	93.6	Ref.
			Slow			93.6	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



23

輝創工程有限公司 Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C231631 證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

A-weighting	A-weighting Applied Value UUT IEC 61672 Class 1								
	UUT Setting				Applied Value		IEC 61672 Class 1		
Range	Mode	Frequency	Time	Level	Freq.	Reading	Limit		
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)		
30 - 120	L _A	A	Fast	94.00	63 Hz	67.3	-26.2 ± 1.5		
					125 Hz	77.4	-16.1 ± 1.5		
					250 Hz	84.9	-8.6 ± 1.4		
					500 Hz	90.3	-3.2 ± 1.4		
					1 kHz	93.6	Ref.		
					2 kHz	94.8	$+1.2 \pm 1.6$		
	5				4 kHz	94.7	$+1.0 \pm 1.6$		
					8 kHz	92.6	-1.1 (+2.1 ; -3.1)		
					16 kHz	87.2	-6.6 (+3.5 ; -17.0)		

6.3.2 C-Weighting

	UUT Setting			Applied Value		UUT	IEC 61672 Class 1	
Rar	ge	Mode	Frequency	Time	Level	Freq.	Reading	Limit
(dl	0		Weighting	Weighting	(dB)		(dB)	(dB)
30 -		L _C	C	Fast	94.00	63 Hz	92.6	-0.8 ± 1.5
		C				125 Hz	93.3	-0.2 ± 1.5
						250 Hz	93.5	0.0 ± 1.4
						500 Hz	93.6	0.0 ± 1.4
1						1 kHz	93.6	Ref.
						2 kHz	93.5	-0.2 ± 1.6
						4 kHz	92.9	-0.8 ± 1.6
						8 kHz	90.7	-3.0 (+2.1 ; -3.1)
						16 kHz	85.3	-8.5 (+3.5 ; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本質驗所書面批准。



Certificate of Calibration 校正證書

Certificate No. : C231631 證書編號

Remarks : - UUT Microphone Model No. : UC-53A & S/N : 322551

- Mfr's Limit : IEC 61672 Class 1	
104 dB	$\begin{array}{rrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrr$
114 UD	$: 1 \text{ kHz}$ $: \pm 0.10 \text{ dB} (\text{Ref. 94 dB})$

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

.....

Certificate No. : C235367 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號: IC23-1813) Date of Receipt / 收件日期: 31 August 2023
Description / 儀器名稱 :	Sound Level Calibrator (EQ085)
Manufacturer / 製造商 :	Rion
Model No. / 型號 :	NC-73
Serial No. / 編號 :	10655561
Supplied By / 委託者 :	Action-United Environmental Services and Consulting
	Unit A, 20/F., Gold King Industrial Building,
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50±25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 13 September 2023

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed specified limits.

These limits refer to manufacturer's published or user's specified tolerances as requested by the customer. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

- Hottinger Brüel & Kjær Calibration Laboratory, Denmark

- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試	:	K C Lee Engineer			
Certified By 核證	:	K K Wong Engineer	Date of Issue 簽發日期	:	17 September 2023

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C235367 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A Description Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier

<u>Certificate No.</u> C233799 CDK2302738 C221750

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.00	± 0.5	± 0.20

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	User's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	0.951	1 kHz ± 6 %	± 1

Remarks : - The user's specified acceptance criteria (user's spec.) is a customer pre-defined operating tolerance of the UUT, suitable for one's own intended use.


- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C236946 證書編號

ITEM TESTED / 送檢項目		(Job No. / 序引編號: IC23-2369) Date of Receipt / 收件日期: 23 November 2023
Description / 儀器名稱	:	Sound Calibrator (EQ086)
Manufacturer / 製造商	:	Rion
Model No. / 型號	:	NC-74
Serial No. / 編號	:	34657230
Supplied By / 委託者	:	Action-United Environmental Services and Consulting
		Unit A, 20/F., Gold King Industrial Building,
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.
	,	

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50±25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 3 December 2023

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed specified limits.

These limits refer to manufacturer's published tolerances as requested by the customer.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Hottinger Brüel & Kjær Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

HT Wong				
	H T Wong			

Assistant Engineer

K C Lee Engineer

Certified By 核證

Date of Issue 簽發日期

÷

4 December 2023

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C236946 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C233799
CL281	Multifunction Acoustic Calibrator	CDK2302738
TST150A	Measuring Amplifier	C221750

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

Sound Berenneedide			
UUT	Measured Value	Mfr's Limit	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.10	± 0.3	± 0.20

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Limit	(Hz)
1	1.002	1 kHz ± 1 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C236948 證書編號

ITEM TESTED / 送檢項目		(Job No. / 序引編號: IC23-2369) Date of Receipt / 收件日期: 23 November 2023
Description / 儀器名稱	:	Sound Calibrator (EQ087)
Manufacturer / 製造商	:	Rion
Model No. / 型號	:	NC-74
Serial No. / 編號	:	34657231
Supplied By / 委託者	:	Action-United Environmental Services and Consulting
		Unit A, 20/F., Gold King Industrial Building,
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50±25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 3 December 2023

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed specified limits.

These limits refer to manufacturer's published tolerances as requested by the customer.


The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Hottinger Brüel & Kjær Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試	:H T Wong Assistant Engineer			
Certified By 核證	: K C Lee Engineer	Date of Issue 簽發日期	:	4 December 2023

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C236948 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

<u>Equipment ID</u>	Description	<u>Certificate No.</u>
CL130	Universal Counter	C233799
CL281	Multifunction Acoustic Calibrator	CDK2302738
TST150A	Measuring Amplifier	C221750

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

Γ	UUT	Measured Value	Mfr's Limit	Uncertainty of Measured Value
	Nominal Value	(dB)	(dB)	(dB)
	94 dB, 1 kHz	94.10	± 0.3	± 0.20

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Limit	(Hz)
1	1.001	1 kHz ± 1 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



RECALIBRATION DUE DATE: December 15, 2024

Certificate of Calibration

			Calibration	Certificati	on Informat	ion		
Cal. Date:	December	15, 2023	Roots	meter S/N:	438320	Ta:	295	°K
Operator:	Jim Tisch					Pa: 748.5		mm Hg
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1941			-
								1
	Run	Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ		
	1 Kun	(m3) 1	(m3) 2	(m3)	(min) 1.4590	(mm Hg) 3.2	(in H2O)	
	2	3	4	1	1.4390	6.4	2.00	
	3	5	6	1	0.9260	8.0	5.00	
	4	7	8	1	0.8840	8.9	5.50	1
	5	9	10	1	0.7290	12.9	8.00	
				Data Tabula	tion]
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	√∆H(Ta/Pa)	
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)	
	0.9907	0.6790	1.410	06	0.9957	0.6825	0.8878	
	0.9864	0.9522	1.994		0.9914	0.9570	1.2556	
	0.9843	1.0630	2.230	And the second se	0.9893	1.0684	1.4037	
	0.9831	1.1121	2.339		0.9881	1.1178	1.4723	
	0.9778	1.3413	2.82		0.9828	1.3481	1.7756	
	ΟςΤΟ	m= b=	2.131				1.33479	
	QSTD	r=	0.999		QA	b= r=	-0.02217 0.99999	
	Vstd=	$\Lambda Vol((Pa-\Lambda P)$	/Pstd)(Tstd/Ta	Calculatio		ΔVol((Pa-Δl)/Da)	
	Constant of the owner owne	Vstd/ATime	/1300/1300/18	,,	and the same statement of the	Va/ATime	-)/rd)	
			For subsequ	ent flow ra	te calculations:			
	Qstd=	1/m ((\\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	Pa <u>Tstd</u> Pstd Ta))-b)		1/m ((√ΔH	l(Ta/Pa))-b)	
	Standard	Conditions						
Tstd:	298.15					RECA	LIBRATION	
Pstd:	And the state of t	mm Hg						
		(ey	- 1120)				nnual recalibratio	
	and the second se	er reading (in eter reading	,				Regulations Part 5	
		perature (°K)					Reference Meth	
		essure (mm					ended Particulate	
o: intercept	· · · · · · · · · · · · · · · · · · ·				the	e Atmosphe	re, 9.2.17, page 3	50
m: slope				L				

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F, Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

is accredited by the Hong Kong Accreditation Service (HKAS) to ISO/IEC 17025:2017 for performing specific laboratory activities as listed in the scope of accreditation within the test category of 獲香港認可處根據ISO/IEC 17025:2017認可 進行載於認可範圍內下述測試類別中的指定實驗所活動

Environmental Testing

環境測試

 This accreditation to ISO/IEC 17025:2017 demonstrates technical competence for a defined scope and
the implementation of a management system relevant to laboratory operation
(see joint IAF-ILAC-ISO Communiqué).

 此項 ISO/IEC 17025:2017 的認可資格證明此實驗所具備指定範疇內所須的技術能力並
實施一套與實驗所運作相關的管理體系
(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of HKAS is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

SHUM Wai-leung, Executive Administrator 執行幹事 沈偉良 Issue Date : 28 February 2020 簽發日期 : 二零二零年二月二十八日

Registration Number : HOKLAS 066 註冊號碼 :



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

L001934



Appendix F

Event and Action Plan

Event / Action Plan for construction dust

E		Action		
Event	ET	IEC	ER	Contractor
Action Level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER and Contractor; Repeat measurement to confirm finding; and Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method; and Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	1. Notify Contractor.	 Identify source, investigate the causes of exceedance and propose remedial measures; Rectify any unacceptable practice and implement remedial measures; and Amend working methods agreed with ER if appropriate.
Action Level exceedance for two or more consecutive samples	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER and Contractor; Advise the ER and Contractor on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC, ER and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET and ER on the effectiveness of the proposed remedial measures; and Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; and Supervise and ensure remedial measures properly implemented. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate.
Limit Level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor, IEC and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; and Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET, ER and Contractor on possible remedial measures; Advise the ER and ET on the effectiveness of the proposed remedial measures; and Supervise implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; and Supervise and ensure remedial measures properly implemented. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate.
Limit Level exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC, Contractor and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise and ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Identify source, investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to ER with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Event and Action Plan for Construction Noise

Event	Action			
Event	ET	IEC	ER	Contractor
Action Level Exceedance	 Notify IEC, ER and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; and Increase monitoring frequency to check mitigation effectiveness. 	 Review the analysed results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; and Ensure remedial measures are properly implemented. 	 Submit noise mitigation proposals to IEC and ER; and Implement noise mitigation proposals.
Limit Level Exceedance	 Identify source; Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; and Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Appendix G

Impact Monitoring Schedule



Impact Monitoring Schedule for the Reporting Period

	0	NOISE MONITORING	AIR QUALITY	MONITORING
	Date	(0700 – 1900)	1-HOUR TSP	24-HOUR TSP
Thu	1-Feb-24	✓	\checkmark	
Fri	2-Feb-24			√
Sat	3-Feb-24			
Sun	4-Feb-24			
Mon	5-Feb-24			
Tue	6-Feb-24			
Wed	7-Feb-24	\checkmark	√	
Thu	8-Feb-24			√
Fri	9-Feb-24		\checkmark	
Sat	10-Feb-24			
Sun	11-Feb-24			
Mon	12-Feb-24			
Tue	13-Feb-24			
Wed	14-Feb-24			√
Thu	15-Feb-24	\checkmark	\checkmark	
Fri	16-Feb-24			
Sat	17-Feb-24			
Sun	18-Feb-24			
Mon	19-Feb-24			
Tue	20-Feb-24			√
Wed	21-Feb-24	\checkmark	\checkmark	
Thu	22-Feb-24			
Fri	23-Feb-24			
Sat	24-Feb-24			
Sun	25-Feb-24			
Mon	26-Feb-24			✓
Tue	27-Feb-24	✓	\checkmark	
Wed	28-Feb-24			
Thu	29-Feb-24			

✓	Monitoring Day
	Sunday or Public Holiday



Impact Monitoring Schedule for next Reporting Period

	0	NOISE MONITORING	AIR QUALITY	MONITORING
	Date	(0700 – 1900)	1-HOUR TSP	24-HOUR TSP
Fri	1-Mar-24			
Sat	2-Mar-24			\checkmark
Sun	3-Mar-24			
Mon	4-Mar-24	\checkmark	\checkmark	
Tue	5-Mar-24			
Wed	6-Mar-24			
Thu	7-Mar-24			
Fri	8-Mar-24			\checkmark
Sat	9-Mar-24		\checkmark	
Sun	10-Mar-24			
Mon	11-Mar-24			
Tue	12-Mar-24			
Wed	13-Mar-24			
Thu	14-Mar-24			✓
Fri	15-Mar-24	\checkmark	\checkmark	
Sat	16-Mar-24			
Sun	17-Mar-24			
Mon	18-Mar-24			
Tue	19-Mar-24			
Wed	20-Mar-24			\checkmark
Thu	21-Mar-24	✓	\checkmark	
Fri	22-Mar-24			
Sat	23-Mar-24			
Sun Mon	24-Mar-24 25-Mar-24			√
Tue	23-Mar-24 26-Mar-24			
Wed	27-Mar-24	\checkmark	✓	
Thu	28-Mar-24			✓
Fri	29-Mar-24			
Sat	30-Mar-24			
Sun	31-Mar-24			

√	Monitoring Day
	Sunday or Public Holiday



Appendix H

Database of Monitoring Result



24-HOUR TSP MONITORING RESULT DATABASE

24-hour TSP Monitoring Data for ANIS1a DATE NUMBER LLAPSED TIME CHART READING AVG PRESS FLOW RATE OLINE COLLECTED COLLECTED COLLECTED 2-rde-24 29939 2007/36 2707/36 2707/36 1440 AI				13504			4 -110	JUNI	51 1010111		SULI DATABA	BE				
DATE VIMBER NU	24-hour TS	P Monitorir	ng Data fo	r AMS1a					-			-				
DATE NUMBER ITTAL FINAL (min) MIN <max avg<="" th=""> (°C) (h)Pa (min) (MIR) (MIR)</max>		SAMPI F	EI 4	APSED TIM	Æ						STANDARD					
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$	DATE															
8-Feb-24 20009 27071.96 27095.96 1440 41 41 13 1018.8 1.51 2170 2.7695 2.8186 0.0491 23 14-Feb-24 20102 27095.96 27119.96 144.04 14 141 18 1002.2 1.49 2149 2.779 2.8726 0.0936 444 26-Feb-24 20103 27119.96 1440 41 41 18 1021.7 1.50 2158 2.7626 2.8103 0.0477 22 26-Feb-24 20200 27143.96 27167.96 1440 41 41 19 1022 1.50 2156 2.7789 2.8235 0.0446 21 24-bur TSP Monitoring Data for AMS-5 EAMPLE INTIAL FINAL (min) MIN MAX AVG (°C) (hep) (min) 1.41 41 41 41 42 2039 2.7912 2.816 0.0516 26 2-Feb-24 20005 1516.03 154000 39					· /											
14Feb-24 20102 27095.96 27119.96 12416 121 124.97 124.97 124.97 124.97 124.97 124.97 124.97 124.97 124.97 124.91 121.93 131.93 139.93					-											
20-Feb-24 2010 27119.96 27143.96 1440 41 41 18 1021.7 1.50 2158 2.7626 2.8103 0.0477 22 26-Feb-24 20200 27143.96 2716.7.96 1440 41 41 19 1022 1.50 2156 2.7789 2.8235 0.0447 21 24-hour TSP Monitoring Data for AMS-5 TITTIAL FINAL (min) MIN MAX AVG C/C (hPa) (m/min) (std m') INITIAL FINAL (g) (8-Feb-24														0.0491	
26-Feb-24 20200 27143.96 27167.96 1440 41 41 19 1022 1.50 2156 2.7789 2.8235 0.0446 21 24-hour TSP Monitoring Data for AMS-5 ELAPSED TIME CHART READING AVG TEMP AVG (b) AVG (m'/min) STANDARD (m'/min) AIR VOLUME (g) DUST WEIGHT (COLLECTED (g/m') 24-hr TSP (g/g/m') 2-Feb-24 20005 15117.03 15141.03 1440.00 39 39.0 21.7 1017.6 1.40 2020 2.7800 2.8316 0.0516 26 8-Feb-24 20007 15141.03 1518.0.03 1440.00 39 39.0 21.7 1017.6 1.40 2020 2.7800 2.8316 0.0516 26 20-Feb-24 20007 1518.03 1518.00 1544.00 39 39.0 21.7 1010.2 1.40 2023 2.7947 2.8116 0.0169 8 20-Feb-24 20103 1523.03 1440.00 39 39.0 18.2 1021.1 <td>14-Feb-24</td> <td>20102</td> <td>27095.96</td> <td>27119.96</td> <td>1440</td> <td>41</td> <td>41</td> <td>41</td> <td>21</td> <td>1020.2</td> <td>1.49</td> <td>2149</td> <td>2.779</td> <td>2.8726</td> <td>0.0936</td> <td>44</td>	14-Feb-24	20102	27095.96	27119.96	1440	41	41	41	21	1020.2	1.49	2149	2.779	2.8726	0.0936	44
24-hour TSP Monitoring Data for AMS-5 DATE SAMPLE NUMBER ELAPSED TIME CHART READING AVG AIR PRESS STANDARD (hPa) (hPa) STANDARD (hPa) (hPa) STANDARD (hPa) STANDARD (hPa) STANDARD (hPa) (hPa) STANDARD (hPa) (hPa) STANDARD (hPa) (hPa) STANDARD (hPa) (hPa) STANDARD (hPa) (hPa) STANDARD (hPa) (hPa) (hPa) <th< td=""><td>20-Feb-24</td><td>20103</td><td>27119.96</td><td>27143.96</td><td>1440</td><td>41</td><td>41</td><td>41</td><td>18</td><td>1021.7</td><td>1.50</td><td>2158</td><td>2.7626</td><td>2.8103</td><td>0.0477</td><td>22</td></th<>	20-Feb-24	20103	27119.96	27143.96	1440	41	41	41	18	1021.7	1.50	2158	2.7626	2.8103	0.0477	22
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$	26-Feb-24	20200	27143.96	27167.96	1440	41	41	41	19	1022	1.50	2156	2.7789	2.8235	0.0446	21
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$	24-hour TS	P Monitorir	ıg Data fo	r AMS-5						-			•			
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$		SAMDIE	ELA		/F	(CHAR	Γ				AIR	FILTER V	VEIGHT	DUST WEIGHT	
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$	DATE	NUMBER					EADIN	IG								
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $																
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $																
20-Feb-24 20012 15189.03 15213.03 1440.00 39 39 39.0 23.9 1014.7 1.40 2014 2.7966 2.8541 0.0575 29 26-Feb-24 20133 15213.03 15237.03 1440.00 39 39 39.0 18.2 1021.1 1.41 2030 2.7674 2.9219 0.1545 76 24-hour TSP Monitoring Data for AMS-6 DATE SAMPLE NUMBER ELAPSED TIME CHART READING AVG TEMP STANDARD PRESS AIR FLOW RATE VOLUME VOLUME DUST WEIGHT COLLECTED CULECTED (µµm ³) 2-Feb-24 20006 20204.10 20252.10 1440.00 40 40.0 21.7 1017.6 1.43 2060 2.8113 2.8550 0.0437 21 4-Feb-24 20008 20228.10 1240.00 40 40.0 21 1020.2 1.43 2064 2.8036 2.8606 0.0570 28 20-Feb-24 2011 20276.10 20300.10 0204.10																
26-Feb-24 20133 15213.03 15237.03 1440.00 39 39 39.0 18.2 1021.1 1.41 2030 2.7674 2.9219 0.1545 76 24-hour TSP Monitoring Data for AMS-6 DATE SAMPLE NUMBER ELAPSED TIME CHART EADING AVG AIR PRESS STANDARD VOLUME OUST WEIGHT COLLECTED 24-hr TSP 2-Feb-24 20006 20204.10 20228.10 1440.00 40 40.0 21.7 1017.6 1.43 2060 2.8113 2.8550 0.0437 21 2-Feb-24 20006 2028.10 20252.10 1440.00 40 40.0 21 1020.2 1.43 2064 2.8068 0.0072 3 14-Feb-24 20010 20252.10 2040.0 40 40.0 21 1020.2 1.43 2064 2.8066 0.0347 17 26-Feb-24 2011 20276.10 2030.10 1440.00 40 40.0<	14-Feb-24	20009	15165.03	15189.03	1440.00					1020.2	1.40	2023	2.7947	2.8116	0.0169	
24-hour TSP Monitoring Data for AMS-6 DATE SAMPLE NUMBER ELAPSED TIME CHART READING AVG TEMP AVG AIR PRESS STANDARD FLOW RATE VOLUME GUST WEIGHT COLLECTED C4-hr TSP 24-hor SAMPLE NUMBER ELAPSED TIME CHART READING AVG TEMP STANDARD PRESS AIR VOLUME GUST WEIGHT COLLECTED C4-hr TSP 2-Feb-24 20008 20228.10 1440.00 40 40.0 21 102.2 1.43 2066 2.8108 0.0437 21 20252.10 20276.10 1440.00 40 40.0 23.9 2.666 0.0570 28 20276.10 20300.10 1440.00 40 40.0 21.021.1 1.43 2066	20-Feb-24	20012	15189.03	15213.03	1440.00			39.0	23.9	1014.7	1.40	2014	2.7966	2.8541	0.0575	
DATE SAMPLE NUMBER ELAPSED TIME CHART READING AVG TEMP AVG TEMP STANDARD PRESS STANDARD FLOW RATE AIR VOLUME FILTER WEIGHT (g) DUST WEIGHT COLLECTED 24-hr TSP (µµ/m³) 2-Feb-24 20006 20204.10 2028.10 1440.00 40 40.0 21.7 1017.6 1.43 2060 2.8113 2.8550 0.0437 21 8-Feb-24 20008 20228.10 20252.10 1440.00 40 40.0 21 1017.6 1.43 2060 2.8113 2.8550 0.0437 21 14-Feb-24 20010 20252.10 120276.10 1440.00 40 40.0 23.9 1014.7 1.43 2064 2.8066 0.0570 28 20-Feb-24 20111 20276.10 20300.10 1440.00 40 40.0 18.2 1021.1 1.44 2070 2.7566 2.8448 0.0882 43 24-hor STANDARD MINE MINE KMC TEMAP AVG AIR STANDARD	26-Feb-24			1440.00	39	39	39.0	18.2	1021.1	1.41	2030	2.7674	2.9219	0.1545	76	
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$	24-hour TS	P Monitorir	ng Data fo	r AMS-6												
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$					Œ	(CHAR	Г	AVG	AVG AIR	STANDARD	AIR	FILTER V	VEIGHT	DUST WEIGHT	24-hr
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$	DATE	NUMBER			/IE	R	EADIN	IG	TEMP	PRESS	FLOW RATE		(g)	COLLECTED	TSP
8-Feb-24 20008 20228.10 20252.10 1440.00 40 40.0 13 1018.8 1.44 2081 2.7996 2.8068 0.0072 3 14-Feb-24 20010 20252.10 20276.10 1440.00 40 40.0 21 1020.2 1.43 2064 2.8036 2.8066 0.0570 28 20-Feb-24 20011 20276.10 20300.10 1440.00 40 40.0 23.9 1014.7 1.43 2054 2.8066 0.0347 17 26-Feb-24 20134 20300.10 20324.10 1440.00 40 40.0 18.2 1021.1 1.44 2070 2.7566 2.8448 0.0882 43 24-hour TSP Monitoring Data for AMS-7 DATE SAMPLE ELAPSED TIME CHART AVG AVG TEMP PRESS FLOW RATE VOLUME CULECTED CULECTED CULECTED (µg/m³) 2-Feb-24 29938 14987.32 15011.32 1440.00 41 41.0 21.7 1017.6 1.43 2104 2.7678																
14-Feb-24 20010 20252.10 20276.10 1440.00 40 40.0 21 1020.2 1.43 2064 2.8036 2.8606 0.0570 28 20-Feb-24 20011 20276.10 20300.10 1440.00 40 40.0 23.9 1014.7 1.43 2054 2.8036 2.8066 0.0347 17 26-Feb-24 20134 20300.10 20324.10 1440.00 40 40.0 18.2 1021.1 1.44 2070 2.7859 2.8206 0.0347 17 26-Feb-24 20134 20300.10 20324.10 1440.00 40 40.0 18.2 1021.1 1.44 2070 2.7566 2.8448 0.0882 43 24-hour TSP DATE SAMPLE NUMBER ELAPSED TIME CHART READING AVG TEMP AVG RESS STANDARD FLOW RATE AIR VOLUME FILTER WEIGHT (g) DUST WEIGHT COLLECTED 24-hr TSP 2-Feb-24 29938 14987.32 15011.32 MIN MAX AVG (°C) (hPa) (m³/min) (std m³) INITIAL FINAL (g)	2-Feb-24	20006	20204.10	20228.10	1440.00	40		40.0	21.7	1017.6	1.43	2060	2.8113	2.8550	0.0437	21
20-Feb-24 20011 20276.10 20300.10 1440.00 40 40.0 23.9 1014.7 1.43 2054 2.7859 2.8206 0.0347 17 26-Feb-24 20134 20300.10 20324.10 1440.00 40 40.0 18.2 1021.1 1.44 2070 2.7566 2.8448 0.0882 43 24-hour TSP Monitoring Data for AMS-7 DATE SAMPLE ELAPSED TIME CHART AVG TEMP PRESS FLOW RATE VOLUME (g) (µg/m³) 2-Feb-24 29938 14987.32 15011.32 1440.00 41 41 41.0 21.7 1017.6 1.43 2104 2.7678 2.9219 0.1541 73 8-Feb-24 20109 15011.32 15035.32 1440.00 41 41 41.0 21 1020.2 1.43 2066 2.7634 2.8266 0.0632 31 20-Feb-24 20201 15059.32 15083.32 1440.00 41 41.0 21 1020.2 1.43 2066 2.7634 2.8266 <td>8-Feb-24</td> <td>20008</td> <td>20228.10</td> <td>20252.10</td> <td>1440.00</td> <td>40</td> <td>40</td> <td>40.0</td> <td>13</td> <td>1018.8</td> <td>1.44</td> <td>2081</td> <td>2.7996</td> <td>2.8068</td> <td>0.0072</td> <td>3</td>	8-Feb-24	20008	20228.10	20252.10	1440.00	40	40	40.0	13	1018.8	1.44	2081	2.7996	2.8068	0.0072	3
26-Feb-24 20134 20300.10 20324.10 1440.00 40 40.0 18.2 1021.1 1.44 2070 2.7566 2.8448 0.0882 43 24-hour TSP Monitoring Data for XMS-7 DATE SAMPLE NUMBER ELAPSED TIME CHART READING AVG TEMP STANDARD PRESS AIR VOLUME VOLUME CULECTED VOLUME CULECTED (g) DUST WEIGHT COLLECTED 24-hr TSP (µg/m ³) 2-Feb-24 29938 14987.32 15011.32 1440.00 41 41.0 21.7 1017.6 1.43 2104 2.7678 2.9219 0.1541 73 8-Feb-24 20101 15035.32 1505.32 1440.00 41 41.0 21 1020.2 1.43 2066 2.7634 2.8266 0.0632 31 20-Feb-24 20201 15059.32 15083.32 1440.00 41 41.0 23.9 1014.7 1.43 2073 2.7793 2.8473 0.0680 33	14-Feb-24	20010	20252.10	20276.10	1440.00	40	40	40.0	21	1020.2	1.43	2064	2.8036	2.8606	0.0570	28
24-hour TSP Monitoring Data for AMS-7 DATE SAMPLE NUMBER ELAPSED TIME CHART READING AVG AIR TEMP STANDARD PRESS AIR VOLUME FILTER WEIGHT VOLUME COLLECTED (g) COLLECTED COLLECTED CHART TSP (µg/m ³) 2-Feb-24 29938 14987.32 15011.32 1440.00 41 41 0 21.7 1017.6 1.43 2104 2.7678 2.9219 0.1541 73 8-Feb-24 20109 15011.32 15035.32 1440.00 41 41 0 21 1020.2 1.43 2066 2.7634 2.8266 0.0632 31 20-Feb-24 20201 15059.32 1440.00 41 41.0 23.9 1014.7 1.43 2073 2.7793 2.8473 0.0680 33	20-Feb-24	20011	20276.10	20300.10	1440.00	40	40	40.0	23.9	1014.7	1.43	2054	2.7859	2.8206	0.0347	17
$\begin{array}{ c c c c c c c c c c c c c c c c c c c$	26-Feb-24	20134	20300.10	20324.10	1440.00	40	40	40.0	18.2	1021.1	1.44	2070	2.7566	2.8448	0.0882	43
$\begin{array}{ c c c c c c c c c c c c c c c c c c c$	24-hour TS	P Monitorir	ng Data fo	r AMS-7			•		•	•		•				
$ \begin{array}{ c c c c c c c c c c c c c c c c c c c$					(T)	(CHAR	Г	AVG	AVG AIR	STANDARD	AIR	FILTER V	VEIGHT	DUST WEIGHT	24-hr
2-Feb-24 29938 14987.32 15011.32 1440.00 41 41.0 21.7 1017.6 1.43 2104 2.7678 2.9219 0.1541 73 8-Feb-24 20109 15011.32 15035.32 1440.00 41 41.0 13 1018.8 1.45 2056 2.7596 2.8153 0.0557 27 14-Feb-24 20101 15035.32 15059.32 1440.00 41 41.0 21 1020.2 1.43 2066 2.7634 2.8266 0.0632 31 20-Feb-24 20201 15059.32 15083.32 1440.00 41 41.0 23.9 1014.7 1.43 2073 2.7793 2.8473 0.0680 33	DATE		ELAPSED TIME	ΛE						FLOW RATE						
8-Feb-24 20109 15011.32 15035.32 1440.00 41 41 41.0 13 1018.8 1.45 2056 2.7596 2.8153 0.0557 27 14-Feb-24 20101 15035.32 15059.32 1440.00 41 41 41.0 21 1020.2 1.43 2066 2.7634 2.8266 0.0632 31 20-Feb-24 20201 15059.32 15083.32 1440.00 41 41.0 23.9 1014.7 1.43 2073 2.7793 2.8473 0.0680 33			INITIAL FINAL (min)		MIN					(m^3/min)		INITIAL	FINAL			
14-Feb-24 20101 15035.32 15059.32 1440.00 41 41.0 21 1020.2 1.43 2066 2.7634 2.8266 0.0632 31 20-Feb-24 20201 15059.32 15083.32 1440.00 41 41.0 23.9 1014.7 1.43 2073 2.7793 2.8473 0.0680 33	2-Feb-24	29938	14987.32	15011.32	1440.00	41	41	41.0	21.7	1017.6	1.43	2104	2.7678	2.9219	0.1541	73
20-Feb-24 20201 15059.32 15083.32 1440.00 41 41.0 23.9 1014.7 1.43 2073 2.7793 2.8473 0.0680 33	8-Feb-24	20109	15011.32	15035.32	1440.00	41	41	41.0		1018.8	1.45	2056	2.7596	2.8153	0.0557	27
	14-Feb-24	20101	15035.32	15059.32	1440.00	41	41	41.0	21	1020.2	1.43	2066	2.7634	2.8266	0.0632	31
26-Feb-24 20202 15083 32 15107 32 1440 00 41 41 41 0 18 2 10211 144 2059 2 7743 2 8800 0 1057 51	20-Feb-24	20201	15059.32	15083.32	1440.00	41	41	41.0	23.9	1014.7	1.43	2073	2.7793	2.8473	0.0680	33
$\frac{2010021}{20202} \frac{20202}{1000000} \frac{1010102111}{100000} \frac{11}{10000} \frac{11}{10000} \frac{11}{10000} \frac{11}{100000} \frac{11}{100000} \frac{11}{100000} \frac{11}{100000} \frac{11}{100000} \frac{11}{100000} \frac{11}{100000} \frac{11}{100000} \frac{11}{100000} \frac{11}{1000000} \frac{11}{10000000} \frac{11}{10000000} \frac{11}{1000000} \frac{11}{10000000} \frac{11}{10000000} \frac{11}{100000000} \frac{11}{100000000} \frac{11}{100000000} \frac{11}{1000000000} \frac{11}{1000000000000000000000000000000000$	26-Feb-24	20202	15083.32	15107.32	1440.00	41	41	41.0	18.2	1021.1	1.44	2059	2.7743	2.8800	0.1057	51



NOISE MONITORING RESULT DATABASE FOR CONTRACT 1

	· M																				
Noise Meas	ise Measurement Results (dB) of NMS1																				
	Start	1s	t Leq (5	min)	2nd	Leq (51	nin)	3rd	Leq (51	nin)	4th	Leq (51	nin)	5th	Leq (51	min)	6th	Leq (5	min)	Leq30	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	min,	Level
	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	
1-Feb-24	13:00	70.6	75.1	60.8	71.2	76.1	61.9	70.0	73.6	61.4	68.2	71.9	59.2	71.7	77.2	58.9	72.7	77.7	57.2	71	70
7-Feb-24	13:05	71.2	75.8	56.3	70.3	75.0	58.7	70.7	75.1	56.8	72.4	77.0	55.8	69.9	74.1	58.8	69.8	73.2	59.9	71	70
15-Feb-24	13:10	66.7	72.4	52.3	70.2	75.2	57.3	70.0	74.8	51.9	68.1	72.4	53.9	67.0	71.5	52.7	68.1	71.8	54.6	69	70
21-Feb-24	13:00	67.7	72.7	54.1	69.9	75	59	73.7	77.7	62.3	70	74.9	56.6	71	74.8	58.8	68.5	72.5	58.7	71	70
27-Feb-24	9:03	70.9	75	58.3	70.4	75.2	58.8	71.2	75.1	62.2	72.3	76.2	63	71.3	75.2	62.3	70.8	74.7	64.1	71	70

Noise Meas	uremen	ıt Resul	ts (dB)	of NMS2																	
	Start	1st	t Leq (5	min)	2nd	Leq (51	nin)	3rd	Leq (5)	min)	4th	Leq (51	min)	5th	Leq (5)	min)	6th	Leq (5)	min)	Leq30	Limit
Date	Start Time	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq,	L10, dB(A)	L90, dB(A)	Leq,		L90, dB(A)	Leq,	L10, dB(A)	L90, dB(A)	Leq,	L10, dB(A)	L90, dB(A)	Leq,		L90, dB(A)	min, dB(A)	Level dB(A)
				~ ()	~ /	/	~ /				~ /	· · · /					~ /			~ /	
1-Feb-24	10:30	50.9	52.3	49.5	55.6	56.3	50.0	55.0	55.7	54.2	55.4	56.3	54.5	56.2	57.3	55.1	55.9	56.9	54.8	55	70
7-Feb-24	10:35	52.5	55.1	49.2	51.0	52.0	50.0	53.8	56.6	49.9	51.1	52.0	49.5	58.3	53.1	49.4	51.8	52.7	49.2	54	70
15-Feb-24	10:40	62.8	63.6	61.9	63.9	65.2	62.5	64.1	65.0	63.1	65.8	66.9	63.9	65.8	66.8	63.5	65.6	66.8	64.1	65	70
21-Feb-24	10:30	57.8	59.1	56.2	57.8	59	56.4	57.5	58.7	56	57.6	58.7	56.2	57.5	58.9	56.1	57.2	58.4	55.8	58	70
27-Feb-24	10:19	58.9	60.6	56.1	58.8	61	56.5	62.6	63.1	56.8	57.3	58.6	55.7	57.7	59.3	55.3	57.3	58.7	55.5	59	70

Noise Measurement Results (dB) of N	NMS3
-------------------------------------	------

	Start	1st	Leq (5n	nin)	2nd	Leq (51	min)	3rd	Leq (5)	nin)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (5r	nin)	I	Limit
Date Time	Start Time	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	,	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)		L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90,	Leq30min, dB(A)	Level dB(A)
1-Feb-24	14:30	76.7	80.5	59.7	59.3	61.6	56.0	58.5	61.0	55.8	58.8	60.8	55.5	58.4	60.7	55.3	59.4	61.4	56.8	69	75
7-Feb-24	11:00	67.5	70.1	55.8	61.0	62.4	55.3	61.5	64.9	56.7	61.4	64.6	57.6	76.5	69.3	49.3	60.1	57.2	43.8	70	75
15-Feb-24	11:20	54.2	55.7	49.5	54.6	55.9	49.7	58.5	57.9	50.2	56.7	60.3	50.1	55.5	59.3	51.1	56.4	59.2	52.7	56	75
21-Feb-24	13:00	59.2	60.1	53.0	58.7	62.3	53.8	57.1	60.6	53.0	54.8	57.6	51.2	56.1	59.0	52.7	57.3	60.2	53.3	57	75
27-Feb-24	8:30	66.4	69.3	62.7	65.6	67.9	62.3	66.1	68.7	60.2	62.8	65.3	53.1	64.8	68.0	59.8	61.3	65.1	53.7	65	75

Noise Meas	Noise Measurement Results (dB) of NMS4a																				
	Start	1st	Leq (5n	nin)	2nd	Leq (5	min)	3rd	Leq (5	min)	4th	Leq (51	min)	5th	Leq (51	nin)	6th	Leq (5	min)	Leq30m	Limit
Date	Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	in,	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)
1-Feb-24	9:00	60.9	61.9	60.0	60.8	61.8	59.7	60.8	61.7	59.5	61.2	62.0	60.2	61.2	62.8	60.5	60.7	61.9	59.3	61	75
7-Feb-24	9:05	65.5	67.3	63.6	67.5	69.6	64.6	66.0	67.5	64.2	65.1	66.0	64.0	66.8	67.1	64.1	65.6	67.0	62.2	66	75
15-Feb-24	9:10	59.8	62.4	56.5	61.6	63.0	57.3	58.6	59.6	56.4	57.6	58.4	56.1	60.0	60.4	57.2	60.3	60.9	57.7	60	75
21-Feb-24	9:00	63.1	65	61	65.9	68.6	61.4	64.8	67.1	61.5	64.5	66.6	62.1	63.6	65	62	64.3	65.9	62.4	64	75

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2024\February 2024\R0691v1.docx



-27 E ₂ -24 -11 -20 -41 -2 -42 1 -50 1 -4			
27-Feb-24 11:20 61.3 63.1 59.1 6	0.7 62.4 58.7 61.4	62.8 59.2 61.9 63.5 60	62.7 64.5 60.4 62.5 63.8 60.3 62 75
	02.1 20.7 01.1	02.0 09.2 01.9 05.5 00	

Noise Measu	oise Measurement Results (dB) of NMS5																				
	Start	1st	Leq (51	nin)	2nd	Leq (5)	min)	3rd	Leq (5)	min)	4th	Leq (5r	nin)	5th	Leq (51	nin)	6th	Leq (5)	min)	Leq30min,	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	$d\mathbf{R}(\mathbf{A})$	Level
	TIME	dB(A)	dB(A)	dB(A)	uD(II)	dB(A)															
1-Feb-24	9:50	56.1	57.5	54.5	56.6	57.6	54.9	56.7	58.1	55.0	56.6	57.8	55.1	56.0	57.5	50.6	55.9	56.9	54.8	56	75
7-Feb-24	9:55	56.4	57.9	54.9	56.1	56.9	54.6	57.0	58.1	55.7	56.0	57.0	55.1	55.9	56.8	54.6	57.3	58.9	55.3	56	75
15-Feb-24	10:00	61.9	64.2	57.8	62.6	63.6	61.5	62.1	62.9	61.1	63.3	64.1	62.3	64.0	64.5	62.6	64.0	65.0	63.0	63	75
21-Feb-24	9:50	60.5	62.4	58.2	60.3	61.1	59.3	60	61.4	58.2	59.1	60	58	59.2	60.1	58.1	58.6	59.7	57.4	60	75
27-Feb-24	13:10	65.8	67.6	63.2	65.3	67.2	63.7	64.9	67.4	63.3	64.6	66.5	62.2	63.5	64.9	61.8	64.4	65.8	62.1.	65	75

Noise Meas	ureme	nt Resu	lts (dB)	of NM	S6																
	Start	1st	Leq (5n	nin)	2nd	Leq (5)	min)	3rd	Leq (5)	min)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (51	nin)	Lag20min	Limit
Date	Start Time	Leq, dB(A)			Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)		L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)		L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq30min, dB(A)	Level dB(A)
1-Feb-24	15:30	72.1	72.6	54.7	64.6	66.3	61.7	63.4	65.6	60.4	57.7	59.8	53.5	63.9	67.3	55.3	66.3	67.6	63.4	67	75
7-Feb-24	8:45	77.1	81.0	54.5	64.4	65.5	53.8	72.7	67.9	58.6	64.6	67.0	61.2	64.0	66.3	60.6	64.2	65.9	61.4	71	75
15-Feb-24	10:40	53.2	54.0	51.3	53.3	54.7	51.0	54.8	55.3	51.0	52.5	53.7	51.2	53.0	54.4	50.3	53.5	54.4	50.1	53	75
21-Feb-24	10:45	56.5	58.9	53.1	56	57.9	53.1	55.2	57.6	51.6	54.4	56.5	51.5	57	58.9	53.8	57.7	58.5	55	56	75
27-Feb-24	9:20	61.5	64.2	57.9	59.8	61.6	57.3	60.2	62	57.5	60.2	62.4	56.9	59.1	61.5	55.8	60.1	62.1	57	60	75

Noise Meas	uremer	nt Resul	lts (dB)	of NMS	57																
	Start	1st	Leq (5r	nin)	2nd	Leq (5	min)	3rd	Leq (5	min)	4th	Leq (51	nin)	5th	Leq (51	nin)	6th	Leq (5r	nin)	Leg30min,	Limit
Date	Time		L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	dB(A)	Level
	1 mie	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
1-Feb-24	16:20	62.5	62.7	43.4	63.4	65.4	60.0	64.7	66.5	62.0	66.6	69.0	62.5	63.0	66.1	57.5	51.7	53.3	49.4	64	75
7-Feb-24	9:30	63.4	66.8	54.9	65.2	67.6	62.3	63.2	65.7	59.9	61.8	64.5	54.6	56.3	58.1	54.2	66.1	69.0	52.9	64	75
15-Feb-24	9:58	62.2	64.8	55.8	61.9	63.7	58.2	62.1	63.8	57.2	63.7	67.5	57.5	63.7	68.5	53.8	61.2	64.2	55.5	63	75
21-Feb-24	10:00	58.6	61.5	53.4	56.1	58.3	53.2	56.2	58.8	51.9	59.8	57.3	51	54.5	55.9	52.2	54.4	56.2	51.8	57	75
27-Feb-24	10:15	64.3	66.7	60.4	64.3	66.3	60.2	64	66.2	61	65.9	68.5	62.1	64	66.3	60.8	63.4	65.1	60.7	64	75

Noise Measu	ıremen	t Resul	ts (dB)	of NMS	8																
	Start	1st	Leq (5n	nin)	2nd	Leq (5	min)	3rd	Leq (5	min)	4th	Leq (51	min)	5th	Leq (51	nin)	6th	Leq (51	nin)	Log20min	Limit
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)	Level
	Time	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	uD(A)	dB(A)
1-Feb-24	13:18	62.8	65.6	56.5	65.0	66.5	58.5	63.0	66.1	54.2	59.5	62.5	50.7	61.4	61.3	51.5	57.4	60.3	51.0	62	75
7-Feb-24	8:30	59.7	62.6	50.8	59.3	62.3	54.2	81.1	61.8	52.1	57.5	60.4	52.1	57.7	61.1	50.9	57.1	60.3	50.8	73	75
15-Feb-24	13:25	60.9	64.2	53.3	60.7	63.6	53.2	57.9	60.7	51.7	61.1	64.3	56.9	59.0	63.8	51.7	57.9	61.7	52.1	60	75

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2024\February 2024\R0691v1.docx



21-Feb-24	9:00	62.9	66.6	53.2	54.6	57.2	48.6	53.2	55.6	48.1	54.1	55.9	47.6	57.7	58	51.2	53	55.6	49.6	58	75
27-Feb-24	11:00	62.7	62.8	53.9	61	62.9	54.3	65.3	69.1	53.3	65.2	68.4	54.8	60.3	62.6	55.3	62.3	64	54	63	75

NOISE MONITORING RESULT DATABASE FOR CONTRACT 3

Noise Measu	uremen	nt Resul	lts (dB)	of CN3																	
	Start	1st	Leq (5n	nin)	2nd	Leq (5	min)	3rd	Leq (5	min)	4th	Leq (51	nin)	5th	Leq (51	min)	6th	Leq (51	nin)	Lag20min	Limit
Date	Start Time	Leq,		L90, dB(A)	Leq, dB(A)		L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)		L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90,	Leq30min, dB(A)	Level dB(A)
1-Feb-24	11:20	62.9	65.4	60.1	62.6	64.4	60.6	62.6	64.0	61.3	62.2	63.5	60.9	64.0	67.0	59.7	61.1	62.9	59.3	63	75
7-Feb-24	11:25	59.4	63.2	53.6	60.5	64.2	54.7	58.6	62.7	52.0	60.4	62.8	56.0	58.0	60.8	52.7	55.3	56.6	52.0	59	75
15-Feb-24	11:30	58.8	62.9	49.7	61.9	66.3	50.8	56.1	59.2	49.0	58.6	62.6	46.6	58.7	62.6	47.9	57.9	61.0	47.4	59	75
21-Feb-24	11:20	65.2	66.4	63.9	69.4	73.7	63.9	69.3	73.5	64.3	67.4	69.6	64.3	66.8	69.9	64	66.5	70.2	63.9	68	75
27-Feb-24	9:39	65	66.8	62.3	64	66.2	61.1	64.5	66.7	60.9	63.8	66.3	54.9	63.1	65.7	57.2	64	66.5	60.2	64	75




Appendix I


Graphical Plots for Monitoring Result


 $Z: \label{eq:loss} Z: \label{eq:loss} Z: \label{eq:loss} Loss \label{eq:loss} Z: \label{eq:loss} Loss \label{eq:$




Air Quality – 1-hour TSP









Δι


















Air Quality – 24-hour TSP







CEDD Service Contract No. EDO 12/2023 Environmental Team for Development of Anderson Road Quarry Site - Site Formation and Associated Infrastructure Works




Monthly Environmental Monitoring & Audit Report (February 2024)










Noise









AUES






















Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2024\February 2024\R0691v1.docx



Appendix J

Meteorological Data



			Total	Kwun Tong Station	Kai Ta	k Station	King's Park Station
Date		Weather	Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Wind Direction	Mean Relative Humidity (%)
1-Feb-24	Thu	Warm in the afternoon. Light winds.	0.2	22.2	8.7	S/SE	86.5
2-Feb-24	Fri	Sunny periods. Coastal fog patches in the morning.	Trace	Maintena nce	11.2	S/SE	81.7
3-Feb-24	Sat	occasionally fresh with one or two light rain patches later.	Trace	19.1	12.5	SE	83.2
4-Feb-24	Sun	Moderate northeasterly winds.	Trace	19.7	8.7	SE	92.2
5-Feb-24	Mon	Mainly cloudy with one or two rain patches and coastal fog.	Trace	20.4	6.7	E/SE	84.2
6-Feb-24	Tue	Mainly cloudy with one or two rain patches tonight	0.6	17.7	17	E/SE	82.5
7-Feb-24	Wed	Cloudy with a few rain patches.	Trace	15.4	9.2	E/SE	92.2
8-Feb-24	Thu	It will be cold. Cloudy with a few rain patches.	2.2	12.1	9.2	N/NW	85.2
9-Feb-24	Fri	Mainly cloudy with one or two light rain patches.	0.6	12.5	9	N/NW	77.5
10-Feb-24	Sat	It will be cold.Moderate north to northeasterly winds.	0.5	14.2	7.5	N/NW	68
11-Feb-24	Sun	It will be cold. Cloudy with a few rain patches.	0	17.2	8.7	SE	53.5
12-Feb-24	Mon	Rather warm during the day. Light winds.	0	17.8	9.8	SE	67
13-Feb-24	Tue	Light to moderate easterly winds.	0	18.8	11	SE	65.7
14-Feb-24	Wed	Mainly fine. Warm during the day.	0	21.4	9	S/SE	74.5
15-Feb-24	Thu	Light to moderate easterly winds.	0	Maintena nce	7	W/SW	68.5
16-Feb-24	Fri	Mainly fine. Warm during the day.	Trace	19.8	11.2	E/SE	72
17-Feb-24	Sat	Light to moderate southeasterly winds.	Trace	18.2	11.2	E/SE	80
18-Feb-24	Sun	Sunny intervals in the afternoon.	0	22.1	10	S/SE	84
19-Feb-24	Mon	Mainly cloudy. Foggy in the morning and at night.	0	22.5	8.7	S/SE	85.7
20-Feb-24	Tue	Sunny periods. Warm during the day.	0	24.1	10	SE	85
21-Feb-24	Wed	Coastal fog and one or two light rain patches at night.	0	24.5	9.5	SE	77.5
22-Feb-24	Thu	Foggy with one or two rain patches in the morning and at night.	0	23.8	10.2	S/SE	84.5
23-Feb-24	Fri	Slightly cooler and mainly cloudy with one or two light rain patches.	Trace	19.7	10.7	SE	87.5
24-Feb-24	Sat	Light to moderate east to southeasterly winds.	Trace	18.5	9.2	NW	73
25-Feb-24	Sun	Mainly cloudy. Bright periods in the afternoon.	0	18.7	6.2	W/SW	67.2
26-Feb-24	Mon	Cool with one or two light rain patches tonight.	Trace	17.6	9.2	E/SE	73.7
27-Feb-24	Tue	Mainly cloudy. Sunny intervals in the afternoon.	Trace	16	12	E/SE	71
28-Feb-24	Wed	Mainly cloudy. Moderate to fresh easterly winds.	Trace	17.2	15.5	E/SE	82.5
29-Feb-24	Thu	Mainly cloudy. Bright periods in the afternoon.	Trace	16.9	12.2	SE	85



Appendix K

Waste Flow Table

Contract No.: NE/2017/03

Development of Anderson Road Quarry Site - Road Improvement Works and Pedestrian Connectivity Facilities Works Phase 2A

	1	Actual Quar	ntities of Inert C&I	D Materials Genera	ted Monthly			Actual Quantities	of C&D Wastes (Generated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract (see Note 6)	Reused in other Projects (see Note 6)	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste (see Note 5)	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	2.305	0.000	0.000	0.401	1.904	0.000	0.000	0.000	0.000	0.000	0.030
Feb	1.356	0.000	0.000	0.241	1.115	0.000	0.001	0.090	0.004	0.000	0.024
Mar											
Apr											
May											
Jun											
Sub-total											
Jul											
Aug											
Sep											
Oct											
Nov											
Dec Total	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000

Monthly Summary Waste Flow Table for <u>2024 (year)</u>

Notes:

(1) The performance targets are given in PS Clause 1.129 (4).

(2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material and waste will be collected by recycler for recycling.

(4) Use the conversion factor, density of general refuse (1 t/m^3) and inert C&D materials (2 t/m^3) .

(5) Use the conversion factor for chemical waste (0.88 kg/L).

(6) Assume a dump truck delivers 7.5 m^3 material in 1 trip.

Contract No.: ED/2020/02

APPENDIX 2

	Actual (Quantities of	Inert C&D	Materials G	enerated M	onthly	Actual Q	uantities of	C&D Waste	s Generated	l Monthly
Month	Total Quantity of Materials Generated	Hard Rock, Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)**	(in '000 m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m ³)*
Jan	0.765	0.000	0.000	0.000	0.765	0.000	0.000	0.000	0.000	0.000	0.007
Feb	0.281	0.000	0.000	0.000	0.281	0.000	0.000	0.000	0.000	0.000	0.048
Mar	#0.281	0.000	0.000	0.000	#0.281	0.000	0.000	0.000	0.000	0.000	#0.048
Apr											
May											
June											
July											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	1.046	0.000	0.000	0.000	1.046	0.000	0.000	0.000	0.000	0.000	0.055

Monthly Summary Waste Flow Table for 2024

Notes: * Conversion factor for general refuse, 1 tonne = $2m^3$

** Conversion factor for general fill, 2 tonne = $1m^3$

Estimation for next month

Wing Lee – Univic Joint Venture	Rev. No.	35
ED/2019/02 - Environmental Management Plan	Internet Dista	20 E.L 2024
Appendices - Appendix 13	Issue Date	29-Feb-2024

Name of Department : <u>CEDD</u>

Contract No. : ______ED/2019/02

Monthly Summary Waste Flow Table for 2024 (year)

;				<u> </u>	2						
		Annual Quanti	ties of Inert Ca	&D Materials G	enerated Mon	thly	Annu	al Quantities of	C&D Material	s Generated N	Ionthly
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemicals Waste	Others, e.g. general refuse
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 m ³)
Jan	0.076	0.074	0.002	0	0.074	0	0	0	0	0	0.069
Feb	0.026	0.024	0.002	0	0.024	0	0	0	0	0	0.084
Mar											
Apr											
May											
June											
Sub-total	0.102	0.098	0.004	0	0.098	0	0	0	0	0	0.153
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	0.102	0.098	0.004	0	0.098	0	0	0	0	0	0.153

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.



Appendix L

Implementation Schedule for Environmental Mitigation Measures

EM&A		Objectives of the Recommended	Who to	Location of the		Imple	ementation S	Status	
Ref.	Recommended Mitigation Measures	Measures & Main Concern to Address	implement the measures?	measure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	Dust Impact (Contraction I								
S4.7.2 to S4.7.5	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road is proposed to achieve dust removal efficiency of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.75 L/m^2 to achieve the respective dust removal efficiencies.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	V	V
S4.7.6	The Contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction ion Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	V	V	V	V	V
S4.7.6	 Following dust suppression measures should also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wet ted with water and cleared from the surface of roads; A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction ion site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vchicle; Where practicable, vchicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; When there are open excavation and reinstatement 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	@	@	@	@	@



		Objectives of the	XX/1			Imple	ementation S	Status	
EM&A Ref.	Recommended Mitigation Measures	Recommended Measures & Main	Who to implement the	Location of the					
Kei.		Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	works, hoarding of not less than 2.4m high should								
	be provided as far as practicable along the site boundary with provision for public crossing. Good								
	site practice shall also be adopted by the Contractor								
	to ensure the conditions of the hoardings are								
	properly maintained throughout the construction ion period.								
	• The port ion of any road leading only to								
	construction ion site that is within 30m of a vehicle								
	entrance or exit should be kept clear of dusty materials;								
	• Surfaces where any pneumatic or power-driven								
	drilling, cutting, polishing or other mechanical								
	breaking operation takes place should be sprayed								
	with water or a dust suppression chemical								
	continuously;								
	 Any area that involves demolition activities should be sprayed with water or a dust suppression 								
	chemical immediately prior to, during and								
	immediately after the activities so as to maintain the								
	entire surface wet;								
	• Where a scaffolding is erected around the perimeter								
	of a building under construction, effective dust								
	screens, sheeting or netting should be provided to								
	enclose the scaffolding from the ground floor level of the building, or a canopy should be provided								
	from the first floor level up to the highest level of								
	the scaffolding;								
	• Any skip hoist for material transport should be								
	totally enclosed by impervious sheeting;								
	• Every stock of more than 20 bags of cement or dry								
	pulverised fuel ash (PFA) should be covered								
	entirely by impervious sheeting or placed in an area								
	sheltered on the top and the 3 sides;Cement or dry PFA delivered in bulk should be								
	stored in a closed silo fit ted with an audible high								
	level alarm which is interlocked with the material								
	filling line and no overfilling is allowed; and								
	• Exposed earth should be properly treated by								
	compact ion, turfing, hydroseeding, vegetation								
	planting or sealing with latex, vinyl, bitumen,								



EM&A	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure		Imple	Implementation Status				
Ref.					Contract 1	Contract 2	Contract 3	Contract	Contract 5		
	shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.										
S4.7.7	Implement regular dust monitoring under EM&A programme during the Construction phase.	Control construction airborne noise	Selected Representative dust monitoring station	All construction sites where practicable	V	N/A	V	N/A	N/A		
	Noise Impact (Contraction	Phase)	•			•		•			
S5.6.9	 Implement the following good site management practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction ion programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direct ion, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction ion equipment should be properly fit ted and maintained during the construction ion works; mobile plant should be sited as far away from NSRs as possible and practicable; and material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction ion airborne noise	Contractor	All construction sites where practicable	@	V	V	@	@		
S5.6.11 to S5.6.13	Use of "Quiet" Plant and Working Methods.	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	V	N/A	N/A	N/A	N/A		
S5.6.14	Install temporary site hoarding (approx 2.5m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction ion noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	V	V	V	V	V		
S5.6.15 to S5.6.18	Install movable noise barriers, full enclosure and acoustic mat, screen the noisy plants including air compressor and generator.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction ion sites where practicable	V	V	N/A	V	N/A		
S5.6.19	Sequencing operation of construction plants equipment.	Operate sequentially	Contractor	All construction	V	V	N/A	N/A	N/A		

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2024\February 2024\R0691v1.docx



		Objectives of the	Who to implement the measures?	Location of the measure	Implementation Status					
EM&A Ref.	Recommended Mitigation Measures	Recommended Measures & Main Concern to Address				1				
				lifeusure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5	
		within the same work site to reduce the construction airborne noise		ion sites where practicable						
S5.6.34	Implement temporary noise barrier along Road L4.	Further reduce the construction ion airborne noise	Contractor	Road L4 of ARQ	N/A	N/A	N/A	N/A	N/A	
\$5.6.35	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected Representative Noise monitoring stations	V	N/A	V	N/A	N/A	
В	Water Quality Impact (Cor	traction Phase)						-		
S6.6.3	 <u>Construction Runoff</u> In accordance with the Practice Note for Professional Persons on Construction ion Site Drainage, Environmental Protect ion Department , 1994 (ProPECC PN 1/94), best management practices should be implemented as far as practicable as below: At the start of site establishment , perimeter cut -off drains to direct off-site water around the site should be constructed with internal drainage works. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. Diversion of natural stormwater should be provided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimize polluted runoff. Sediment at ion tanks with sufficient capacity, constructed from preformed individual cells of approximately 6 to 8 m³ capacities, are recommended as a general mitigation measure which can be used for set t ling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped. 	Control construction runoff	Contractor	All construction sites	@	@	@	@	V	



	Recommended Mitigation Measures	Objectives of the	Who to	Location of the measure	Implementation Status					
EM&A Ref.		Recommended Measures & Main Concern to Address	implement the measures?		Contract	Contract 2	Contract 3	Contract 4	Contract 5	
	 The dikes or embankments for flood protect ion should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a silt /sediment t rap. The silt /sediment t raps should be incorporated in the permanent drainage channels to enhance deposit ion rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of the sand/silt traps should be undertaken by the contractor prior to the commencement of construction ion. Construction works should be programmed to minimize surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sect ions wherever practicable. Water pumped out from trenches or foundation excavation should be discharged into storm drains via silt removal facilities. All open stockpiles of construction ion materials (for example, aggregates, sand and fill material) of should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to 									



	Recommended Mitigation Measures	Recommended Measures & Main imp	Who to	Location of the measure	Implementation Status					
EM&A Ref.			implement the measures?		Contract 1	Contract 2	Contract 3	Contract 4	Contract 5	
	 prevent the washing away of construction ion materials, soil, silt or debris into any drainage system. Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction ion materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. Precautions to be taken at any time of year when rainstorms are likely, act ions to be taken when a rainstorm is imminent or forecasted, and act ions to be taken during or after rainstorms are summarized in Appendix A2 of <i>ProPECC PN 1/94</i>. Particular attention should be paid to the control of silty surface runoff during storm events. All vehicles and plant should be cleaned before leaving a construction ion site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The sect ion of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient back all toward the wheel-wash bay 					2	3	4	5	
	 to prevent vehicle tracking of soil and silty water to public roads and rains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. Construction ion solid waste, debris and rubbish on site should be collected, handled and disposed of 									



	Recommended Mitigation Measures	Objectives of the	Who to implement the measures?	Location of the measure	Implementation Status					
EM&A Ref.		Recommended Measures & Main Concern to Address			Contract	Contract 2	Contract 3	Contract 4	Contract 5	
	 All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bun ds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby. Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Not ices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the rivers. 									
S6.6.6 and 6.6.7	 Sewage from Workforce Portable chemical toilets should be provided for handling the construction sewage generated by the workforce. Assume that the capacity of the chemical toilets would be 0.4m3 and suck up twice a day under normal practices, around 45 chemical toilets would be required for the whole site at peak hour. And it should be noted that under normal construction periods, less chemical toilets would be needed. In addition, the total number of the chemical toilets would be subject to later detailed design, the capacity of the chemical toilets, and contractor's site practices. Nevertheless, a licensed contractor should be employed to provide appropriate and adequate portable toilets to cater around 37.5 m3/day sewage and be responsible for appropriate disposal and maintenance. Since portable chemical toilets will be provided, no adverse water quality impact from the workforce sewage is anticipated. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction ion phase of the Project . Regular environmental audit on the construction ion site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. It is anticipated that sewage generation during the construction phase of the Project would not cause 	Handling of site sewage	Contractor	All construction sites	V	V	V	V	V	



	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status					
EM&A Ref.					Contract	Contract 2	Contract 3	Contract 4	Contract 5	
	water quality impact after undertaking all required measure									
S6.6.8 and 6.6.9	<u>Accidental Spillage</u> To prevent accidental spillage of chemicals, proper storage and handling facilities should be provided. All the tanks, containers and storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and storm drains. The Contractor is required to register as a chemical waste producer if chemical wastes would be generated from the construction ion activities. Storage of chemical waste arising from the construction ion activities should be well managed with suitable labels an d warnings while disposal of those chemical wastes should be comply with the requirement states in Waste Disposal Ordinance (Cap 354) as well as Waste Disposal (Chemical Waste) (General) Regulations.	Prevention of accidental spillage	Contractor	All construction sites	@	V	V	V	V	
\$6.6.11- \$6.6.14	Groundwater from Contaminated Area The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater discharge. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliancy to the TM-DSS and the existence of prohibited substance should be confirmed after further SI. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with TMDSS or properly recharged into the ground. If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. Petroleum Carbon Ranges (PCRs)). All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be	Minimize contaminated groundwater impacts	Contractor	All construction sites	N/A	N/A	N/A	N/A	N/A	



EM&A	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the	Location of the		Implementation Status				
Ref.			measures?	measure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5	
	discharged into the foul sewers.									
	If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Sect ion 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the select ion of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement . Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as PCRs should be removed as necessary by installing the									
	petrol interceptor. Waste Management (Contr	paction Phase)				<u> </u>			<u> </u>	
\$8.5.2	 <u>Good Site Practice</u> The following good site practices are recommended throughout the construction ion activities: nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collect ion and effective disposal to an appropriate facility, of all wastes generated at the site; training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; provision of sufficient waste disposal points and regular collect ion for disposal; appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in 	Minimize waste generation during construction		All construction sites	V	@	V	@	V	
	 enclosed containers; regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 									

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2024\February 2024\R0691v1.docx



EM&A	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concern to Address	Who to implement the measures?	Location of the measure	Implementation Status					
Ref.					Contract	Contract 2	Contract 3	Contract 4	Contract 5	
	(WMP) as part of the Environmental Management Plan (EMP) in accordance with the <i>ETWB TC(W) No. 19/2005</i> for construction ion phase. The EMP should be submit ted to the Engineer for approval. Mitigation measures proposed in the EIA Report and the EM&A Manual should be adopted.	generation during construction		sites						
S8.5.3	 Waste Reduction Measures Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction: segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling o materials and their proper disposal; proper storage and site practices to minimize the potential for damage and contamination of construction ion materials; plan and stock construction ion materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste; sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable port ions (i.e. soil, broken concrete, metal etc.); provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 	Reduce waste generation	Contractor	All construction sites where practicable	V	V	V	V	V	
S8.5.5	Storage of Waste The following recommendation should be implemented to minimize the impacts: • waste such as soil should be handled and stored well to ensure secure containment; • stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; • different locations should be designated to stockpile each material to enhance reuse;	Minimize waste impacts from storage	Contractor Contractor	All construction sites	V	V	V	V	V	
S8.5.6	<u>Collection and Transportation of Waste</u> The following recommendation should be implemented to minimize the impacts:	Minimize waste impacts from storage	Contractor	All construction sites	V	@	V	@	@	



EM&A	Recommended Mitigation Measures	Objectives of the Recommended	Who to implement the	Location of the		Imple	ementation S	Status	
Ref.	Recommended writigation wreasures	Measures & Main Concern to Address		measure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	 remove waste in timely manner; employ the trucks with cover or enclosed containers for waste transportation; obtain relevant waste disposal permits from the appropriate authorities; and disposal of waste should be done at licensed waste disposal facilities. 								
S8.5.8	 Excavated and C&D Material Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: maintain temporary stockpiles and reuse excavated fill material for backfilling; carry out on-site sorting; make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; implement a recording system for the amount of waste generated, recycled and disposed of for checking; The recommended C&D materials handling should include: On-site sorting of C&D materials Reuse of C&D materials Use of Standard Formwork and Planning of Construction Materials purchasing 	Minimize waste impacts from excavated and C&D materials	Contractor	All construction sites	V	V	V	V	V
S8.5.15	Provision of wheel wash facilities <u>Contaminated Soil</u> As a precaution, it is recommended that standard good site practice should be implemented during the construction phase to minimize any potential exposure to contaminated soils or groundwater. The details of mitigation measures to minimize the potential environmental implications arising from the handling of contaminated materials refer to Land Contamination Section.	Remediate contaminated soil	Contractor	All construction sites where applicable	V	V	N/A	N/A	N/A

EM&A	Recommended Mitigation Measures	Objectives of the Recommended	Who to implement the	Location of the		Imple	ementation S	Status	
Ref.		Measures & Main Concern to Address	measures?	measure	Contract 1	Contract 2	Contract 3	Contract 4	Contract 5
	• If chemical wastes are produced at the construction ion site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Cent re, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	waste and ensure proper storage, handling and disposal.		sites					
S8.5.18	 <u>General Waste</u> <u>General Waste</u> <u>General refuse should be stored in enclosed bins</u> separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collect ion and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	@	V	V	V	@
S8.5.19	 Sewage The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, site condition and activities. Regularly collect ion by licensed collectors should be arranged to minimize potential environmental impacts. 	Minimize production of sewage impacts	Contractor	All construction sites	V	V	V	V	V
	Ecology (Contraction Phase								
S. 10.7.2 to 10.7.6	Re-provision of Wooded Area for ecological function at the future Quarry Park.	Compensate for the loss of three woodland patches of a total area of about 1.13ha.	Contractor/ Detailed Design Consultant (qualified botanist / horticulturist / Certified Arborist to supervise the planting).	Northern part of the proposed Quarry Park.	N/A	N/A	N/A	N/A	N/A



		Objectives of the	Who to			Imple	ementation S	Status	
EM&A Ref.	Recommended Mitigation Measures	Recommended Measures & Main Concern to Address	implement the measures?	Location of the measure	Contract	Contract 2	Contract 3	Contract 4	Contract 5
S.10.7.11	 minimised via the following in descending order: reuse, recycling and treatment; Proper locations for discharge out lets of wastewater treatment facilities well away from sensitive receivers will be identified and used; Silt traps will be installed at points where drainage from the site enters local watercourses; Appropriate sanitary facilities for on-site workers will be provided; The site boundary will be clearly marked and any works beyond the boundary strictly prohibited, and Regular water monitoring and site audit will be carried out at suitable points. If the monitoring and audit results show that pollution occurs, adequate measures including temporary cessation of works will be considered. Implement an emergency contingency plan during the construction phase and the plan will include, but not be limited to, the following: Potential emergency situations; Chemicals or hazardous materials used on-site (and 	Minimize impacts on Hydrological condition and water quality of hillside watercourses.	Contractor	All construction sites	N/A	N/A	N/A	N/A	N/A
	 their location); Emergency response team; Emergency response procedures; List of emergency telephone hot lines; Locations and types of emergency response equipment, and Training plan and testing for effectiveness. 								
	Landscape and visual (Con			I			_		
S11.14.23, Table 11.9, CM1 [4]	All existing trees to be retained shall be carefully protected during construction.	Avoid disturbance and protection of the existing trees	Detailed Design Consultant /	The whole project area where applicable	V	V	@	V	@
S11.14.23, Table 11.9, CM2 [3]	Tree Transplantation - Should removal of trees be unavoidable due to construction impacts, trees will be transplanted or felled. Detailed transplanting proposal will be submit ted to relevant government departments for approval in accordance with LAO GN No. 7/2007, ETWB TCW No. 29/2004 and 10/2013. Final locations of transplanted trees shall be agreed prior to commencement of the work.	Minimize landscape impact and retention of landscape resources	Detailed Design Consultant /	Onsite where possible. Otherwise consider offsite locations	*	N/A	N/A	V	V

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2024\February 2024\R0691v1.docx

EM&A	Recommended Mitigation Measures	Aitigation Measures Objectives of the Recommended Measures & Main Uncertain Control of the Measure Alternative Alt				Implementation Status			
Ref.		Concern to Address	measures?	measure	Contract	Contract	Contract	Contract	Contract 5
\$11.14.23,	Control of operation night -time glare with well-planned	Minimize glare	Contractor/	The whole	V V	Z V	3	4 V	N/A
Table 11.9,	lighting operation system to minimize potential glare	impact to	CEDD	project area	v	v	u	v	14/28
CM3 [4]	impact to adjacent VSRs	adjacent VSRs	CLDD	where					
- L J	I J	5		applicable					
S11.14.23,	Erection of decorative screen hoarding.	Minimize visual	Contractor/	The whole	N/A	N/A	N/A	N/A	N/A
Table		impact	CEDD	project area					
11.9, CM		_		where					
[4]				applicable					
S11.14.23,	Minimise disturbance and limitation of run-off -	Minimize visual	Contractor/	The whole	V	V	V	V	N/A
Table	temporary structures and construction works should be	impact	CEDD	project area					
11.9, CM5	planned with care to minimize disturbance to adjacent			where					
[2]	landscape, vegetation, natural stream habitats.			applicable					

Legend: V = implemented; x = not implemented; @= partially implemented; * = pending to be implemented; N/A = not applicable



Appendix M

Complaint Log

 $Z: \label{eq:loss} Z: \label{eq:loss} Z: \label{eq:loss} Loss \label{eq:loss} Z: \label{eq:loss} Loss \label{eq:$



Appendix M1 Cumulative Complaint and Summons/ prosecution

Reporting Month	Number of Complaints in Reporting Month	Number of Summons/ Prosecution in Reporting Month
March 2017	1	0
April 2017	0	0
May 2017	0	0
June 2017	2	0
July 2017	3	0
August 2017	3	0
September 2017	4	0
October 2017	2	0
November 2017	3	0
December 2017	3	0
January 2018	1	0
February 2018	4	0
March 2018	0	0
April 2018	2	0
May 2018	1	0
June 2018	1	0
July 2018	0	0
August 2018	1	0
September 2018	1	0
October 2018	1	0
November 2018	3	0
December 2018	2	0
January 2019	2	0
February 2019	3	0
March 2019	1	0
April 2019	0	0
May 2019	0	0
June 2019	1	0
July 2019	1	0
August 2019	1	0
September 2019	0	0
October 2019	1	0
November 2019	4	0
December 2019	0	0
January 2020	0	0
February 2020	0	0
March 2020	4	0
April 2020	1	0
May 2020	1	0
June 2020	1	0
July 2020	0	0
August 2020	0	0
September 2020	0	0
October 2020	0	0
November 2020	1	0
December 2020	2	0
January 2021	1	0
February 2021	0	0
March 2021	2	0



April 2021	1	0
May 2021	0	0
June 2021		0
July 2021	1	0
*	0	0
August 2021		0
September 2021		0
October 2021	0	
November 2021	0	0
December 2021	0	0
January 2022	0	0
February 2022	0	0
March 2022	1	0
April 2022	1	0
May 2022	3	0
June 2022	2	0
July 2022	0	0
August 2022	2	0
September 2022	1	0
October 2022	1	0
November 2022	0	0
December 2022	0	0
January 2023	0	0
February 2023	0	0
March 2023	0	0
April 2023	0	0
May 2023	1	0
June 2023	0	0
July 2023	1	0
August 2023	0	0
September 2023	0	0
October 2023	0	0
November 2023	0	0
December 2023	0	0
January 2024	1	0
February 2024	0	0
Overall Total	84	0



Appendix M2 Complaint Log

Log ref.	Compiai		Complaint Location		Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	l og rot	Date of Complaint
1	23-Mar- 17	8-Jun-17	On Tat Estate	Reside nt of On Tat Estate	Constructio n noise	SPRO hotline	NA	A resident living in On Tat House reported that some night works with noise and flashing caused nuisance to nearby resident after 11:00 pm on 23 March 2017.	According the incident report conducted by the CWSTVJV, demobilization of crawler crane was undertaken on 23 March 2017 11pm and it is TD requirement to carry out demobilization of heavy machine at nighttime. It is considered this complaint was a single incident and would not be happened again in future.		TCS00864/ 16/300/F00 87
2	28-Jul-1 7	28-Jul-1 7	38/F of Yin Tat House (賢達樓), On Tat Estate	Reside nt of On Tat Estate	Constructio n noise	SPRO hotline	NA	wir. Hsu received a complaint from a resident living in the flat on 38/F of Yin Tat House (賢達 樓), On Tat Estate. The resident complained about the noise level of our works during douttime	Noise monitoring by Contractor was conducted in Yin Tat House, On Tat Estate, at around 2 pm on 28-Jul-2017. Another noise monitoring was carried out by ET (AUES) and representatives of AECOM and JV in the presence of the complainant in her flat at 10 am on 1-Aug-2017 and was witnessed by Mr. Hsu. No exceedance of noise was recorded. The complainant was satisfied about the monitoring results.		TCS00864/ 16/300/F00 60
3	29-Aug- 17		Shing Tat House 24/F	Reside nt of On Tat Estate	Constructio n noise	SPRO hotline	NA	Mr. Hsu Yau Wai (Tel no.9519 5663) reported that he received complaint from a resident (Ms Cheng) living at Shing Tat House 24/F Room 22 about the noise generated from our site	Noise monitoring was carried out by ET		TCS00864/ 16/300/F00 81



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								site.			
4	21-Jun-1 7	29-Aug- 17	Tat Yan House, Po Tot Estate		Constructio n noise	EPD	RE/UUUT	day time construciton noise of breakers (8am to 6pm)	Since these two complaints were forwarded by CEDD to ET on 31 August 2017 which way after the complaint dates. Investigation would be conducted based on the site information by the Contractor of Contract 1 - NE/2016/01		TCS00864/ 16/300/F00 93
5	22-Jun-1 7	29-Aug- 17	Tat Yan House, Po Tot Estate	Reside nt of Po Tat Estate	Dust & Constructio n noise	EPD	EPD (ref	Day time construction noise of breakers (8AM to 6PM). Requested to delay the operating hour of breakers to 10AM or 11AM	(CWSTVJV) as well as the observation during weekly site inspection carried out ET during June 2017. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To eliminate the inconvenience caused to the nearby resident CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.	no comment by IEC on 3 Nov 2017	TCS00864/ 16/300/F00 93
6	15-Jul-1 7	$/\mathbf{U}_{-} \Delta \mathbf{u} \mathbf{\sigma}_{-}$	Tat Y1 House, Po Tot Estate		Constructio n noise	EPD	EPD (ref.N08/ RE/0002 2479-17)	Construction noise	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident and the working hour 08:00 to 18:00 did not breach any legal requirement. To		TCS00864/ 16/300/F00 94



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									eliminate the inconvenience caused to the nearby resident, CWSTVJV was advised to further enhance the noise mitigation measures as appropriately.		
7	28-Jul-1 7			unkno wn	Dust	EPD	EPD (ref.N08/ RE/0002 3986-17)	Poor control on dust emission at Anderson	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of the implementation of dust mitigation measures was considered effective based on the site observation.		TCS00864/ 16/300/F00 97
8	2-Aug-1 7	29-Aug- 17	Chun Tat House, On Tat Estate	Reside nt of On Tat Estate	Constructio n noise	EPD	(rel.N08)	Day time construction noise of breakers (8AM to 6PM)	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in August 2017, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should further enhance the noise mitigation measures as appropriately. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	by IEC on 15 Nov	TCS00864/ 16/300/F00 98



Log ref.	Date of Complai nt	Receive		Compl ainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	l og rof	Date of Complaint
9	19-Sep-1 7	19-Sep-1 7	Sau Mau Ping Estate Sau Nga House	Reside nt of Sau Mau Ping Estate	Constructio n noise	SPRO hotline	NA	38/F. He complained about the noise nuisance recently from August to September especially during night time after 12:00 am, even in Saturdays and Sundays. The noise nuisance caused a great disturbance to him. He made a request to conduct	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. (Photo 1 & 2) During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at both 秀雅 樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.	no comment by IEC on 18 Oct 2017	TCS00864/ 16/300/F00 88
10	21-Sep-1 7		Ping Estate Sau Nga House and	Reside nt of Sau Mau Ping Estate	Constructio n noise	EPD	RE/0003	On 21 September 2017, the same complaint further reported that the noise can be heard at both Sau Yee House and Sau Nga House even in daytime and he strongly requested the Contractor to follow up the case immediately.	ET has conducted an ad-hoc noise measurement for Leq (30min) on the rooftop of 秀雅樓 and 秀義樓 in the afternoon of 22 September 2017. (Photo 1 & 2) During the course of noise measurement, construction activities such as excavation and breaking were conducted in the Quarry Site. The measurement results taken at both 秀雅 樓 and 秀義樓 were 63dB(A) which below the Limit Level under the EM&A Programme.	2017	TCS00864/ 16/300/F00 88

CEDD Service Contract No. EDO 12/2023 Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
11	27-Sep-1 7	13-Oct-1	House, On Tat Estate		Constructio n noise	EPD	EPD (ref.N08/ RE/0002 9489-17)	the afternoon. He requested to shift the operation of the breakers	impact to the nearby resident. According to the impact noise monitoring result obtained in September		TCS00864/ 16/300/F01 06
12	3-Oct-17	13_0	House, On	Reside nt of On Tat Estate	Constructio n noise	EPD	EPD (ref. N08/RE/ 0003240 7-17)	Day time construction noise, the complainant requested using less breaker at one time, erecting taller noise barrier to cover the equipment. In addition, the complainant would like to know the construction schedule whether there will be more breaking activities in near future	However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not	30 Nov 2017	
13	25-Oct-1 7	76 ()ot 1	Tat Kwai House, Po Tot Estate	Reside nt of Po Tat Estate	Dust	EPD	NA	投訴安達臣道地盤的泥 車落泥,令他達貴樓的住 所受到大塵影響,要求跟 進及回覆	Investigation revealed that CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. Nevertheless, based on the observation during site inspection on 31 October 2017, CWSTVJV was advised to enhance the dust mitigation measures particularly during dry season.		TCS00864/ 16/300/F01 00



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref	Date of Complaint
14	6-Nov-1 7	7-Nov-1 7	Chun Tat House, On Tat Estate	nt of	Noise	EPD	NA	07:45 開始傳出機器不停 揼石的噪音(幾乎每日在	to reduce the noise impact to the nearby	comment	TCS00864/ 16/300/F01 09
15	13-Nov- 17	14-Nov- 17	House, On	Lam	light pollution and noise	SPRO hotline	NA	分仍然常開,影響居民正 常睡眠質素,照成一定的 精袖厭力。	To ease the concern by the complaint, CWSTVJV has adjusted the lights to the orientation pointing the ground and that to minimise the nuisance. For the maintenance of noise barrier, CWSTVJV has immediately fixed the noise barrier nearest to On Tai Estate and prolonged the cover area of the noise barrier to reduce the noise impact to the public.		

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt				Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
16	1-Nov-1 7	14-Nov- 17	House, On	Reside nt of Po Tat Estate	Noise	EPD	NA	居住於安達邨誠達樓高 層的投訴人投訴由早上 八時半至下午六時聽到 揼鐵噪音。	barrier at the site boundary near Shing	by IEC on 13 Dec	TCS00864/ 16/300/F01 10
17	25-Aug- 17	26-Oct-1 7	Sau Yee House, Sau Mau Ping Estate		Constructio n Noise	EPD	DE/0002	Night time construction noise of hammering (around 12AM)	As advised by CWSTVJV, there was a CNP (GW-RE0763-17) in force for the subject site for operation of generator and electric submersible water pump for the wastewater treatment plant and it is considered that abovementioned PMEs should not generate significant noise. Moreover, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.		TCS00864/ 16/300/F01 14

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
18	12-Sep-1 7	26-Oct-1	House, On Tat Estate		Constructio n Noise	EPD	EPD (ref. N08/RE/ 0002948 9-17)	Day time construction noise of breakers (8AM to 5PM)	Noise mitigation measures were implemented to reduce the noise impact to the nearby resident. According to the impact noise monitoring result in September 2017, there were no breaches of EM&A requirement. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	by IEC on	TCS00864/ 16/300/F01 17
19	15-Dec-1 7	21-Dec-1 7	Sau Yee House		Constructio n Noise	EPD	NA	House complained suspected construction noise from Anderson Construction Site at restricted hour (7pm to	It is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out after 19:00 at the subject site. Therefore, the complaint about noise nuisance during night time should not be related to the Project.	10 Jan	TCS00864/ 16/300/F01 18
20	20-Dec-1 7		On Tat Estate	Reside nt of On Tat Estate	Dust	EPD		vehicles generated dust problem and arouse air pollution to On Tat Estate. 投訴安達臣道	CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. It is considered that the complaint was an isolated case due to malfunction of water tanker and CWSTVJV has promptly rectified the deficiency. As advised by CWSTVJV, another water tanker will be deployed in mid-January 2018 to enhance the dust suppression measures throughout the construction site.	no comment by IEC on 25 Jan 2018	TCS00864/1 6/300/F0121

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2024\February 2024\R0691v1.docx



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								到場視察。			
21	28-Dec-1 7	10-Jan-1 8		Reside nt of Sau Mau Ping Estate	Constructio n Noise	CE's office	NA	程拓展署管轄的石礦場 不時於非允許時段(即晚 上七時後至翌日早上)發 出疑似打地基的轟轟聲 巨響,最近一次就是今早 (28/12)凌晨五時多再次 聽到石礦場傳來聲響,將 Thomas 先生吵醒,懷疑 有人刻意在無人監管下 施工,更表示曾向環保署 及土木工程署作出投	17 January 2018.It was noted that the complainant's flat is not in direct line of sight to the Anderson Road Quarry Site. The measurement noise result was below the Limit Level under the EM&A Programme. Moroever, it is confirmed by CWSTVJV and checked against the site diary that no construction activities were carried out during restricted hour at the subject site. Therefore, the complaint about noise nuisance during	no comment by IEC on 8 Feb 2018	TCS00864/1 6/300/F0129



Log ref.	Date of Complai nt		Complaint Location	Compl ainant	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
							十二時,或凌晨時份發出 巨響,對附近居民已造成 很大的滋擾,要求相關部 門儘快作出跟進及回覆。			
22	15-Jan-1 8	15-Jan-1 8	Chun Tat	Reside nt of Chun Tat House of On Tat Estate, 40/F	SPRO mobile	NA	construction noise of breaking rock for a long time and strongly requested to know exactly when will be the completion date of the breaking rock part of works opposite to Chun Tat House. She said we should do more on the mitigation measures because our site is very	CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January 2018, there were no breaches of EM&A requirement. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance.	no comment by IEC on 8 Feb 2018	TCS00864/1 6/300/F0130
23	1-Feb-18	2-Feb-18	House of On	Reside nt of On Tai Estate (referre d by Mr. Lam Wai)	SPRO hotline	NA	"智泰對出,白天噪音過 大,可否加裝隔音板 ? 高 層受影響"	the Environmental Team has conducted an ad-hoc noise measurement for Leq(30min) at the corridor of 22/F of Chi Tai House on 2 February 2018 facing the construction site. The measurement noise result was 65dB(A) which below the Limit Level under the EM&A Programme. In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. According to the impact noise monitoring result obtained in January	no comment by IEC on 22 Feb 2018	TCS00864/1 6/300/F0137



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									2018, there were no breaches of EM&A requirement.		
24	1-Feb-18		Shing Tat House of On Tat Estate	Reside nt of Shing Tat House (referre d by Mr. Hsu Yau Wai)	Constructio n Noise	SPRO hotline	NA	Mr. Hsu reported that some disturbing noise was heard after 6:00 pm from the site near Shing Tat House of On Tat Estate.	AECOM has liaised with Mr. Hsu on 2 February 2018 for the complaint matter and he reported to AECOM that the noise was generated until 7:00 pm on 1 February 2018. 3. As advised by Contractor of Contract 1, breaking works at USRT area which opposite to Shing Tat House was only carried out from 8:00 to 18:00. However, rock breaking at System A was extended to 19:00 on 1 February 2018. As noise mitigation measures, noise barriers were erected for the works area. Further to the complaint case, CWSTVJV would seek for other quiet work method such as using drilling machine to reduce noise level and speed up the rock breaking process, so that to reduce the noise intensity level and the duration of exposure.	no comment by IEC on 28 Feb 2018	TCS00864/1 6/300/F0140



Log ref.	Date of Complai nt		Complaint Location		Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
25	28-Feb-1 8	28-Feb-1 8	Shing Tat House of On Tat Estate	Reside nt of Shing Tat House	Constructio n Noise	EPD	NA	安達邨誠達樓居民,投 訴人是返夜班,一年半以 來長期受對出地盤日間 揼石仔噪音滋擾,由於單 位與地盤太近,堅持環保 署跟進及回覆如何處理 及減低噪音,他亦要求知 道何日完工.	Breaking works at Underground Stormwater Retention Tank area which opposite to Shing Tat House was carried out from 8:00 to 18:00. The Contractor has implemented noise mitigation measures to reduce the noise impact to the nearby resident. It was advised that the rock breaking works shall tentatively be completed by end of April and it is believe that the noise impact should be minimized. Since the works were carried out within the non-restricted hours and noise monitoring noise were within acceptable level, it is considered that the works under the project did not breach the Noise Control Ordinance.	by IEC on	TCS00864/ 16/300/F01 43
26	11-Apr-1 8	12-Apr-1 8	Him Tat House of On Tat Estate	Reside nt of Him Tat House	Constructio n Noise	SPRO mobile		Mr. Hui Yau Wai reported that the noise irritation was becoming more severe recently and asked about the completion date of the works close to Him Tat House. The resident suspected that the noise comes from piling works nearby.	noise mitigation measures at works area	by IEC on 7 May	TCS00864/ 16/300/F01 60b



Log ref.	Date of Complai nt			Compl ainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	l og rot	Date of Complaint
									practicable. The implementation of noise mitigation measures will be kept in view in subsequent site inspection.		
27	25-Apr-1 8	7-May-1 8	Junction of Hiu Kwong Street and Hiu Ming Street	name	Constructio n Noise	EPD		This case is considered a Programme.	s an enquiry and no investigation is req	uired under	the EM&A
28	18-May- 18	10	Anderson Road Quarry Site		Constructio n Noise	EPD	NA	投訴人指安達臣道石礦 場地盤(NE/2016/01)在 入夜 19:00 後仍見到有 長臂喉工程車在運作, 及持續產生大噪音及閃 燈,非常擾民。	As advised by CWSTVJV and confirmed by RE/AECOM, there were no construction activities carried out after 19:00 and concreting was completed before 19:00. It is concluded that the retracting process is not a general construction work using Powered Mechanical Equipment and complaint was an isolated case due to misunderstanding of the site operation. To prevent similar incidents in future, CWSTVJV has recommended several mitigation measures.		TCS00864/ 16/300/F01 74b



Log ref.	Compiai	Docoivo	Complaint Location	Compl ainant	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	l og rot	Date of Complaint
29	25-Jun-1 8	19-Jul-1 8		Kwun Tong DC membe r Ms. So Lai-ch un	Waste Managemen t	CEDD		accumulation of dead leaves and branches found at slope (GLA-TNK 2458) near Hiu Yuk Path on 25 June	CW-CMGC-JV has immediately clear the dead leaves and maintain the site cleanliness. Since the construction work has not yet commenced and the dead leaves and overgrown branches were not related project works, it is considered that the complaint is not valid the project.	no comment by IEC on 24 Sep 2018	TCS00864/ 16/300/F01 89b
30	22-Aug- 18			Reside nt of Hong Wah Court	Constructio n Noise	1823 Hotline	NA	山坡上程,但具鐔地鑿石 的噪音嚴重影響藍田康 雅菇*居民,要求有關部	to reduce the inconvenience caused to the nearby resident, Kwan On should properly maintain the noise mitigation measures as appropriate, such as maintain good site practice including intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the	no comment by IEC on 7 Sep 2018	TCS00864/ 16/300/F01 96a



ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ret	Date of Complaint
31	28-Aug- 18	31-Jul-1 9	Anderson Road Quarry Site		Constructio n Noise	EPD	NA	盘,2月26日晚,晚上7 時後,還在落石屎,相片 拍攝時間大概晚上9時 半,一直至晚上十一時五	valid to the Project. Nevertheless,		TCS00864/ 16/300/F01 97a
32	6-Sep-18	7-Sep-18			Constructio n Noise	Verbal	NA	complained that the contractor has conducted the noisy works such as rock excavation beyond the normal hours.	mitigation measures will implemented continuously during slope construction work and the slope construction will be	no comment by IEC on 22 Oct 2018	TCS00864/ 16/300/F02 01

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
33	24-Oct-1 8	25-Oct-1 8	E3		Constructio n Noise	Whatsap p Message	NA	KTDC member, Ms. Ann So, complaining the noise of the breaker at E3	As advised by the Contractor, the acoustic material wrapped on the breaker was worn-out on 24 October 2018 and replacement of new acoustic materials has been installed on the breaker immediately on 25 October 2018. The rock breaking works shall tentatively be completed to the road level in the middle of November 2018 and the mitigation measures will implemented continuously during slope construction work and the slope construction will be carried out within the working hours at Portion 2. It is considered the complaint was an isolate case.	23 Nov	TCS00864/ 16/300/F02 09a
34	12-Nov- 18		Anderson Road Quarry Site	rotorro	Constructio	SPRO Hotline	NA	Mr. Hui reported that he received complaint from a resident living in Ching Tat House about noise nuisance recently. Mr. Hui asked if project team can arrange some noise monitoring to check the noise level at the concerned flat or the same level at Ching Tat House.	The SPRO contacted Mr. Hiu and explained to him about the purpose and benefits of the tunnel to the residents nearby and the expected date of completion of the tunnel will be earlier than 2020. Moreover, the noise mitigation measures had implemented to reduce the noise level effectively and the work progress will be closely updated to nearby stakeholders to enhance communication. Mr. Hiu satisfied with the reply from SPRO and he agreed that the proposed noise monitoring in Ching Tat House was not needed. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no breaches of legislative requirement.	by IEC on	TCS00864/ 16/300/F02 22a



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
35	14-Nov- 18	14-Nov-			Light and Noise	EPD	NA	凌晨1時,地盤仍有大光 燈正射民居和機器移動 聲音,影響附近居民睡眠 及違反環保條例。	remedial action to minimize the nuisance	no comment by IEC on 3 Jan 2019	TCS00864/ 16/300/F02 23a
36	13-Nov- 18	14-Nov-	Road		Noise and dust	1823	NA	Complainant requested to postpone the starting time of construction work at project site and also to solve the problem of construction noise and dust.	construction site is 8am to 6pm and there were no violation of the relevant	no comment by IEC on 18 Feb 2019	TCS00864/ 16/300/F02 24



Log ref.	Date of Complai nt		Complaint Location	Compl ainant	-	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
37	9-Dec-18	12-Dec-1 8	Anderson Road Quarry Site		Constructio n noise	1823	2-49279 07305	the complainant complained that construction noise was generated from project site on Sunday and was affecting the resident at Hau Tat House, On Tat Estate. The complainant requested follow up	In our investigation based on the information provided by CWSTVJV, there was no site activities undertaken at site access road as concerned by the complainant. The construction work carried out on Sunday was fully compliance with the CNP requirement. In response to the complaint, CWSTVJV was reminded to closely monitor the plant use and sequence of night work and do not to violate CNP conditions.	10 Jan 2019	TCS00864/ 16/300/F02 30a
38	19-Dec-1 8	27-Dec-1 8	Anderson Road Quarry Site		Constructio n noise	1823	2 10100		mitigation measures provided by CWSTVJV was inspected. It was observed that noise mitigation measures including temporary noise barrier, acoustic mat and wrapped by acoustic materials are implemented on site. However, CWSTVJV was advised to extend the coverage of noise barrier as far as practicable and fully enclose the concerned works area which has been completed on 15 January 2019. Since the works were carried out within the non-restricted hours, it is considered that	no comment by IEC on 31 Jan 2019	TCS00864/ 16/300/F02 37a

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
39	24-Jan-1 9	0	Anderson Road Quarry Site	Undisc losed	wastewater	Referred from DSD	NA	DSD has referred a case to CEDD on 24 January 2019 regarding suspended illegal discharge of cementitious slurry from construction site of Development of ARQ Site to nearby Public Stormwater Drainage System.	In our investigation, the concerned catchpit and U-channel mainly received the runoff from Po Lam Road as well as the discharge from the Anderson Road Quarry Site. It is suspected that the mud and silt found on the downstream has been accumulated over time particularly by rainstorm as well as routine discharge from construction site. As remedial action, CWSTVJV immediately clean the affected area where accessible. Nevertheless, in order to protection the watercourse at downstream of the construction site, CWSTVJV has some enhancement measures.	by IEC on	TCS00864/ 16/300/F02 48a
40	30-Jan-1 9	0	Road	Undisc losed	noise	SPRO hotline	NA	A public complaint was received by SPRO hotline on 30 January 2019 regarding the construction noise near Ma Yau Tong Village and requested to add noise barrier as soon as possible.	In our investigation, CWSTVJV had provided the noise mitigation measures to minimize the noise impact to the resident nearby. The impact monitoring result obtained at Ma Yau Tong Village revealed that the construction noise were within acceptable level. Since the works were conducted within approved normal hours with implementation of noise and dust mitigation measures, there were no breaches of legislative requirement.	by IEC on	TCS00864/ 16/300/F02 49a
41	15-Feb-1 9	1)-Heb-L	Anderson Road Quarry Site	Undisc losed	noise	1823	2-49480 74127	1823 has referred a case to CEDD on 15 February 2019, which the complainant complained	In response to the complainant,	by IEC on 29 Mar	TCS00864/ 16/300/F02 51a



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								CEDD site near 法源寺 (Ma Yau Tong Village). The complainant requested for the details			
42	21-Feb-1 9	25-Feb-1 9	Anderson Road Quarry Site	Undisc losed	noise	EPD	NA	The resident from Sau Hong House complained that the noise from the Anderson Road Quarry construction site has gotten worse. In addition, sometimes even after midnight there are noise coming from the site. With the echo produces from the environment, this is not helping at all. Really a big disturbance to the residence in the area. The complainant suspecting the sound proof measure has lessen as time goes. Follow action is requested.	In our investigation, CWSTVJV has implemented noise mitigation measures to reduce the noise impact to the nearby resident. However, to eliminate the inconvenience caused to the nearby resident, CWSTVJV should properly maintain the noise mitigation measures as appropriate, such as maintain good site practices such as intermittent use of machine and plant and Sequencing operation of construction plant equipment. Since the works were carried out within the non-restricted hours, it is considered that the works under the project did not breach the Noise Control Ordinance arway by ET	no comment by IEC on 28 Mar 2019	TCS00864/ 16/300/F02 50



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
43	21-Feb-1 9	26-Feb-1	Dood	Undisc losed		received by DEVB and referred to CEDD	NA	A public complaint was received by DEVB and referred to CEDD on 25 February 2019 regarding on the noise generated from the construction works of the Anderson Road Quarry Site affecting a local resident residing at the Anderson Road Squatter Area	Additional acoustic mat has been erected in front of the Squatter Area to minimize the noise impact. Noise mitigation measures such as acoustic barriers erected along the works area and breaker head wrapped with acoustic material were implemented continually. Alterative quiet work method was adopted such as drilling the hard rock before the breaking work to reduce the breaking duration. In our investigation, CWSTVJV had enhanced the noise mitigation measures to ease the complainant's concerns. CWSTVJV will continually implement the noise mitigation measures to reduce to noise impact to the public.	by IEC on	TCS00864/ 16/300/F02 52a
44	1-Mar-1 9	26-Feb-1 9		Undisc losed	noise	CEDD	NA	A complaint is forwarded by CEDD which was received by KTDC member Mr CHENG Keung Fung from the residents of Tsui Yeung House(翠楊樓) about the noise nuisance generated and the working time up to 7:00 pm from the rock excavation of E3 lift tower. Follow up action is requested.	project's details and concerned site was being constructed for the future pedestrian connection facilities. The related stone drilling process is expected to be completed in mid-April to end of April 2019. Mr. Cheng was satisfied with the rapid response from CEDD and the engineering team. In our investigation Kwan On has implemented	by IEC on	TCS00864/ 16/300/F02 64



Log ref.	Date of Complai nt	Docoivo	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									breach the Noise Control Ordinance.		
45	16-Jun-1 9	18-Jun-1	Road	Undisc losed	noise	EPD	NA	EPD referred a case to CEDD on 17 June 2019 regarding the construction noise heard at On Tat Estate on Sunday.	The Contractor explained that general cleaning by water jet was carried out in the construction site on the concerned day. Since the work did not involve the use of Powered Mechanical Equipment (PME), it would not violate the noise control ordinance. The Investigation report is underway by ET.		TCS00864/ 16/300/F03 01a
46	12-Jul-1 9	15-Jul-1	Road	Undisc losed	dust	EPD	NA	On 12 July 2019, a complaint was received by EPD regarding the dust impact to the residents at Po Tat Estate and On Tat Estate due to the dust emission at Anderson Road Quarry site.	In our investigation, CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident and status of implementation of dust mitigation measures was considered effective based on the site observation. Moreover, there was mostly rainy day throughout June and July 2019 in typical rainy season in Hong Kong and the dust impact was considered not significant in	no comment by IEC on 12 August 2019	



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									addition to the dust mitigation measures implemented provided by the Contractor. Nevertheless, the ET will closely monitor the environmental performance and dust mitigation measures in subsequent site inspection. The IR is under reviewed by IEC.		
47	6-Aug-1 9	14-Aug- 19	Work Area Portion 2 E3 (Slope of Hiu Ming Street opposite of Tsui Yeung House)	(北)邨 物業服 務辦事	Noise	1823	NA	the noise generated from construction work at the lift tower site (Slope E3) at Hui Ming Street from the residents of Tsui Yeung House. The complainant expressed that the construction works has been undertaken for 2 years and generated	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. It is concluded that the complaint was valid to the contract. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance.	by IEC on	TCS00864/ 16/300/F03 10a



Log ref.	Compiai		Complaint Location	Compl ainant	-	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
48	15-Oct-1 9	9	Work Area Portion 6 (Tseung Kwan O Tunnel Bus-Bus Interchange Pedestrian Connectivit y Facilities E12)	Mr. Ng	Noise	1823	NA	the noise generated from construction work at Tseung Kwan O Tunnel Bus to Bus Interchange Pedestrian Connectivity Facilities E12. The complainant expressed that the construction noise was generated from breaking work at 8:20 am	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as	no comment by IEC on 13 Nov 2019	TCS00864/ 16/300/F03 26a
49	5-Nov-1 9	11-Nov- 19	Work Area Portion 2&3 (lift tower construction work at Hiu Kwong Street)	NA	Noise	EPD	NA	A public complaint was received by EPD relating to the noise generated from breaking work of lift tower construction work at Hiu Kwong Street (Portion 2&3).	mitigation measures shall be provided to reduce to noise nuisance to the public. As the works were carried out within the non-restricted hours, it is considered that	no comment by IEC on 27 Dec 2019	TCS00864/ 16/300/F03 32a

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
50	7-Nov-1 9		Work Area Portion 6	Mr. Cheng	Noise	EPD	NA	寶達邨居民鄭先生,表 示將軍澳隧道出口工程, 日 間 噪 音 嚴 重 , 8:30-17:00,幾部幾同時 開動,而且無防音欄,之 前是有,現要求環保署 向對方反映改善	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. As the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 27 Dec 2019	TCS00864/ 16/300/F03 33a
51	10-Nov- 19	12-Nov- 19	Underpass	Undisc losed	Noise	EPD	NA	据隧道工程,每天噪音不斷,由 8 至 6,由於欠缺 遮擋,聲音直向 4 至 22 號村屋,將來通車,相信 噪音不只 8-6,現懇請環 保署為本村居民正式評 估,並向政府提出村民困 擾,考慮盡快設置隔音 屏。	with implementation of noise mitigation measures, there were no violation of	no comment by IEC on 30 Dec 2019	TCS00864/ 16/300/F03 37

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Complai	Docoivo	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								隧道的工程地盤每日 8am-6pm 發出噪音,欠 缺遮擋,聲音影響馬游塘 村 4-22 號村屋。希望政 府部門 1.調查地盤有否違規 2.實施減音措施以減低 對附近居民的滋擾			
52	11-Nov- 19	20-Nov- 19	Constructio n site near on Tai Estate Ancillary Facilities Building on On Sau Road	nt of Yung Tai House	Noise	1823	ref. 2-59763 03183	元成,並投計具經常發出 噪音滋擾,要求部門跟 進。 On 22 November 2019, the project hotline received a call from the same complainant reported on the noise nuisance near On Sau Road and On Yan Street. He suggested to speed up	In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. However, in response to the complaint, the Contractor was advised to enhance the performance of the temporary noise barriers such as increase the coverage of the noise barrier. Since the works were conducted within normal working hours with implementation of noise mitigation measures, there were no breaches of legislative requirement.	no comment	TCS00864/ 16/300/F03 38a

Z:\Jobs\2016\TCS00864 (CEDD)\600\EM&A Report Submission\Monthly EM&A Report\2024\February 2024\R0691v1.docx



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								intermittence is suggested in order to speed up the works and to avoid waste of manpower.			
53	5-Mar-2 0	6-Mar-2 0	Road	Reside nt of On Tat Estate	Noise	EPD	NA	低音,希望能加裝隔音設 備,工程不知何時將嘈音 減至最低。1. A public complaint was received by EPD on 5 March 2020 regarding the construction noise generated from the tunnel work of the subject cite	In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. In response to the complaint, CWSTVJV had immediately installed a layer of acoustic mat at boundary of System A. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement.	no comment by IEC on 1 Apr	TCS00864/ 16/300/F03 57a

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
54	4-Mar-2 0	17-Mar- 20	Near Hiu Ming Street Playground (E8)	Undisc losed	Noise	1823	ref. 3-62832 37171	的嘈音,投訴人表示地 盤是在曉明街藍球場旁 邊的位置(投訴人未能告 知確實街號),因此要求 部門盡快回覆及告知有 關情況。 A public complaint was received by 1823 on 4 March 2020 regarding the construction noise. The complainant mentioned that there were	In our investigation, CW-CMGCJV had implemented the noise mitigation measures for the works at upper section of E8 near Hiu Yuk Path and no noise impact was observed and anticipated in Hiu Ming Street based on the site activities and our inspection record. It is considered that the complaint is likely related to another construction site located near Hiu Ming Street Playground and not caused by the works under the Project. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement.	by IEC on 15 Apr 2020	TCS00864/ 16/300/F03 59a
55	23-Mar- 20	23-Mar-	Near Lin Tak Road (E11)	Undisc		Project hotline	NA	藍田居民梁先生反映在 將軍澳道往連德道天橋 的大彎位,其中有一個車 輛出入口每日早上八時 左右不時有泥水從地盤 流出路面,估計泥水是清 洗工程車輛所致,令梁先	In our investigation, the wheel washing facilities at site exit of E11 is one of the dust quality mitigation measures conducted by CW-CMGCJV and corresponding measure was implemented to prevent overflow of wastewater out of the site. In our recent site inspection, no outflow of muddy water from the site was observed and the condition of	by IEC on	TCS00864/ 16/300/F03 60a

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	l na rat	Date of Complaint
								施改姜問題? A public			
56	17-Mar- 20	19-Mar-	Anderson Road Quarry Site	Reside nt of Yan Tat House	Noise	Project hotline	NA	許有為區議員接獲安達 邨仁達樓 2613 室居民反 映,安達臣道石礦場發展 用地工程噪音持續兩 年,要求工程團隊下周派 員到有關單位視察,並採 取可行的噪音緩解措 施。許有為區議員要求陪 同視察。 A public complaint was received by hotline on 17 March 2020 regarding the construction noise generated from the Anderson Road Quarry Site. The complainant mentioned that the	In our investigation, CW-CMGCJV has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. However, to eliminate the inconvenience caused to the nearby residents, CW-CMGCJV was advised to further adopt good practices on mitigating construction noise to reduce the noise impact to the nearby residents. 5. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, CW-CMGCJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	by IEC on	TCS00864/ 16/300/F03 61a

CEDD Service Contract No. EDO 12/2023 Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Compiai	Docoivo	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								generated from the Anderson Road Quarry Site had been continued for two years.			
57	1-Apr-20	20-Apr-2 0	Work Area Portion 2	Undisc losed	Noise	1823	NA	程噪音滋擾了兩年多; 另外投訴人得知完工時 間要到 2021 年,投訴人 不明白為何工程頭尾要 3 年多時間.要求地政總 署直接以電郵回覆工程 長的原因及有沒有措施 解決地盤發出的噪音。 A public complaint was received by 1823 on 1 April 2020 and subsequently transmitted to Environmental Team (ET) on 20 April 2020,	In our investigation, Kwan On has implemented noise mitigation measures to reduce the noise impact to the nearby resident. Nevertheless, since the construction site is close to the residential area, adequate noise mitigation measures shall be provided to reduce to noise nuisance to the public. It is concluded that the complaint was valid to the contract. However, as the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Kwan On was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 7 May 2020	TCS00864/ 16/300/F03 66a



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								and implementation of noise mitigation measures to alleviate the noise impact arising from the construction work. 陳先生住於翠楊樓 17			
58	11-May- 20	-	Work Area Portion 2	Undisc losed	Noise	Project hotline	NA	樓,投訴對面鑽石工程產 生噪音對母親健康構成 影響,現查詢完工日期、 噪音監控標準及措施。 A public complaint was received by Project Hotline on 11 May 2020 regarding the noise generated from rock breaking work from a construction site opposite to Tsui Yeung House, which affecting his mother's health. The complainant enquired about the completion date	In our investigation, Kwan On has enhanced the noise mitigation measures to reduce the noise impact to the nearby resident. Based on the noise measurement result, the construction noise was reduced to acceptable level after the additional noise mitigation measures in place. Nevertheless, Kwan On was reminded to continually implement the noise mitigation measures as far as practicable in the remaining work. The performance of noise mitigation measures will keep in view by ET in subsequent site inspection	no comment by IEC on 28 May 2020	TCS00864/ 16/300/F03 70a

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt		Complaint Location		Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
59	18-Jun-2 0	23-Jun-2 0	Anderson Road Quarry Site, System B	Undisc losed	Noise	EPD	NA	percussive piling, before 7pm under the CNP and hoped that the Contractor could arrange the noisy	In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, the Contractor was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme	no comment by IEC on 17 July 2020	TCS00864/ 16/300/F03 91a
59#	23-Jul-2 0	24-Jul-2 0	Duarry Sife	Undisc losed	Noise	EPD	NA	A public complaint was received by EPD on 23 July 2020 regarding the construction noise generated from the use of PME at Anderson Road	In our investigation, CWSTVJV had restricted the use of PME before 7am. There was no construction work and use of PME during the restricted hours. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of	no comment by IEC on 25 August 2020	TCS00864/ 16/300/F04 01



Log ref.	Date of Complai nt		Complaint Location	Compl ainant	-	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								(restricted hours). He/ she requested relevant department to follow up.	legislative requirement. Nevertheless, as the construction site is close to the residential area, CWSTVJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme		
60	14-Nov- 20		Near Hiu Ming Street Playground (E8)	Undisc losed	Noise	1823	NA		In our investigation, there was no noise impact was observed and anticipated in Hiu Ming Street based on the site activities and our inspection record. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement	no comment by IEC on 4 January 2021	TCS00864/ 16/300/F04 24
61	4-Dec-20	7-Dec-20	Opposite to On Tai Estate – lower portion of Road L4		Dust	EPD	NA	A public complaint was received by EPD on 4 December 2020 regarding the dust impact. The complainant mentioned that the construction site	In our investigation, CWSTVJV has implemented dust mitigation measures to eliminate the inconvenience caused to the nearby resident. In view of the potential traffic dust impact and implementation of dust mitigation measures, it is considered that the complaint was not valid to the Project	no comment by IEC on 4 January 2021	TCS00864/ 16/300/F04 34
62	3-Dec-20	7-Dec-20	Ma Yau Tong	Undisc losed	Noise and dust	1823 & EPD	3-65741 41017	A public complaint was received by 1823 and	In our investigation, CWSTVJV had provided the dust and noise mitigation	no comment	TCS00864/ 16/300/F04



Log ref.	Compiai	Receive	Complaint Location	Compl ainant	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
			Village (East Portal)				2020 regarding the construction dust and noise impact arising from the project. There were acoustic mats erected on the slope of East Portal, however, the complainant enquired about effectiveness of the noise		by IEC on 4 January 2021	35
63	7-Jan-21	7-Jan-21	System B	Reside nt of Yan Tat House	Project hotline	NA	Councillor Mr. HSU Yau-wai and received by project hotline on 7 January 2021 regarding the construction noise. The complainant mentioned that the construction site next to SKH St. John's Tsang Shiu Tim Primary School generated noise problem and she requested	In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact and nuisance to the public.6. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, the Contractor was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme.		TCS00864/ 16/300/F04 41

CEDD Service Contract No. EDO 12/2023 Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
64	18-Mar- 21	18-Mar- 21		Undisc losed	Noise	1823 & EPD	NA	Site between On Tat Estate and On Tai Estate. The complainant expressed that construction works of the site started from 6:45am	In our investigation, CWSTVJV had restricted the use of PME before 7am. There was no construction work and use of PME during the restricted hours and there should not be any non-compliance of Noise Control Ordinance. Nevertheless, as the construction site is close to the residential area, CWSTVJV was reminded to implement the mitigation measures as far as practicable as recommended in the EM&A Programme	no comment by IEC on 1 April 2021	TCS00864/ 16/300/F04 54
65	1-Apr-21	1-Apr-21	Constructio n site near SKH St. John's Tsang Shiu Tim Primary School (System B under Contract 3)	Undisc losed	Noise	EPD	NA	A complaint was received by EPD and referred to CEDD on 1 April 2021 regarding the construction noise. The complainant mentioned that piling work was conducted at construction site near SKH St. John's Tsang Shiu Tim Primary School in recent week which generated noise problem. Moreover, there were no	In our investigation, the Contractor has implemented noise mitigation measures to reduce the noise impact and nuisance to the public. Since the works were carried out within the non-restricted hours, it is considered that the works under the contract did not breach the Noise Control Ordinance. Moreover, the Contractor has adopted noise mitigation measures to minimise noise impact to the public. Since the construction site is close to the residential area, the Contractor was reminded to implement the mitigation	no comment by IEC on 19 July 2021	TCS00864/ 16/300/F04 58a



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								provided in the construction site	measures as far as practicable as recommended in the EM&A Programme		
66	28-Mar- 21	30-Mar- 21	Quarry Site (between On Tat Estate and	Reside nt of Tai Fung House of On Tai Estate	Noise	EPD		construction noise generated from construction works at Anderson Road Quarry Site until 9pm on Monday	In our investigation, CWSTVJV had followed that CNP for work during restricted hour and there should not be any non-compliance of Noise Control Ordinance. Nevertheless, some site areas had been handed over to other contract and construction noise generated from others is not controlled by the project. As a reminder, CWSTVJV should implement the mitigation measures as far as practicable as recommended in the EM&A Programme.	no comment by IEC on 22 April 2021	TCS00864/ 16/300/F04 59
67	11-Jun-2 1	$11_1n_2/$	Anderson Road Quarry Site	Reside nt of Chi Tat House, On Tai Estate	Noise	EPD	EPD Ref.: 13208-2 1	A public complaint was received by EPD on 11 June 2021 and complained about noise nuisance from multiple construction sites on	6. In our investigation, CWSTVJV had implemented the noise mitigation measures to reduce to noise impact to the public. In response to the complaint, CWSTVJV had immediately installed a layer of acoustic barrier at boundary of concern works area. Since the works were conducted within approved normal hours with implementation of noise mitigation measures, there were no violation of legislative requirement.	no comment by IEC on 19 July 2021	TCS00864/ 16/300/F04 78a

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								Saturday without adequate noise mitigation measures. On 17 June 2021, the complainant added that the noise was generated from rock breaking works in front of Chi Tai House (not from the housing sites near the Tai Sheung Tok slope) and no mitigation measure was implemented for the rock breaking works.			
68	20&21/J une/21		Anderson Road Quarry Site	DSD	Water Quality	EPD	EPD Ref.: 13208-2 1	EPD received complaints from DSD on 20 and 21 July 2021 concerning about discharge of muddy water as found on Po Lam Road and at the drainage facility near Tin Hau temple.	In our investigation, CWSTVJV had implemented the water quality mitigation measures to minimise the impact arising from the construction site. In view of the site condition and inclement weather condition on the complaint days, it is considered that the complaints raised by DSD were unlikely due to the C1 Project. Nevertheless, CWSTVJV was advised to closely monitor the discharge quality to avoid non-compliance of water quality happened in the construction site. Moreover, to cope with the adverse weather condition in wet season, CWSTVJV should regularly review the drainage plan as needed.	no comment by IEC on 6 August 2021	TCS00864/ 16/300/F04 85b
69	14&16/S ep/21	15-Sep-	Anderson Road Quarry Site	DSD	Water Quality	EPD	NA	EPD received complaints	In our investigation, CWSTVJV had implemented the water quality mitigation measures to minimise the impact arising		

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								concerning about discharge of muddy water as found at the catchpit SCH4003250 near Po Lam Road and catchpit SSH4001400 near Po Tat Tin Hau Temple.	from the construction site. However, there were incidents of seepage of silty water at Q2 and Q3 and rectified actions were undertaken immediately. Having investigated, the incidents were considered very short term and would not generate large amount of muddy water. In view of the inclement weather condition and there were other major sources, it is considered that the complaints raised by DSD were not fully contributed byC1 Project. Nevertheless, CWSTVJV was advised to closely monitor the discharge quality to avoid non-compliance of water quality happened in the construction site. Moreover, to cope with the adverse weather condition in wet season, CWSTVJV should regularly review the drainage plan as needed.	6 October 2021	
70	23/Sep/2 1	29-Sep-2	Anderson Road Quarry Site	CEDD & EPD	Notco	CEDD &EPD	NA	A public complaint was referred by 1823 to both CEDD and EPD on 23 September 2021. The complainant stated that the construction works at Anderson Road Quarry Site started before 7am, which generated construction noise and	Our investigation revealed that there was no construction works under the Project undertaken during the concerned period by the complainant, and there were other concurrent contracts on Anderson Road Quarry Site and the contribution noise may be related to others. Therefore, it is considered that the noise complaint was unlikely to be related to the works under the Project. Nevertheless,	No comment by IEC on 15 November 2021	

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt	Receive	Complaint Location	-	Complaint nature	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								resident of On Tat Estate. EPD have contacted the complainant and clarify that the concerned about construction dust and daytime construction noise after 7am.	CWSTVJV was reminded to properly maintain the noise mitigation measures as far as practicable considering the construction site is relatively close to residential area.		
71	30/Mar/2 2	1 / / nr / /	Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	EPD received complaint from DSD on 28 March 2022 concerning about siltation and discharge of muddy water observed at the public drainage system at catchpit SSH4001400 near Tin Hau Temple and the site discharge points at Po Lam Road on 28 March 2022	In our investigation, the Contractor had implemented the water quality mitigation measures to minimise the impact arising from the construction site. Based on the investigation findings, it is considered that the complaint was likely caused by the interfacing contractors under rainy days and not due to the works under the Project.	No comment by IEC on 19 April 2022	TCS00864/ 16/300/F05 40
72	14/Apr/2 2	25/Apr/2 2	Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	DSD carried out site inspection at site	In our investigation, the Contractor had implemented the water quality mitigation measures to minimise the impact arising from the construction site. Based on the investigation findings, it is considered that the complaint was likely caused by the interfacing contractors and not due to the works under the Project.	No comment by IEC on 16 May 2022	TCS00864/ 16/300/F05 41
73	11/May/	25/May/	Anderson	DSD	Water	DSD	NA	EPD received complaint	Based on the above findings and	No	TCS00864/

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref	Date of Complaint
	2022	2022	Road Quarry Site		Quality			muddy water observed entering Tsui Ping River, with similar situation observed at Tin Hau Temple and Po Lam Road.	successive heavy rainstorm on 11 to 13 May 2022, it is considered the muddy water found in the concerned catchpit SSH4001400 near Tin Hau Temple and Po Lam Road on 11 to 13 May 2022 were likely caused by impact of rainstorm and partially contributed by the interfacing contractors at Sites R2-9 & R2-10.	comment by IEC on 13 June 2022	16/300/F55 9
74	17/May/ 2022	30/May/	Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	EPD received complaint from DSD on 14 and 16 May 2022 concerning about muddy water observed entering Tsui Ping River.	Heavy rain led to large amount of storm runoff from roads and landscape into the public drainage system, which deteriorated the water quality in the drainage system. Besides, there were several construction sites at upstream of Tsui Ping River. It is considered that complaint mainly related to the interfacing contractor(s) and unlikely to have been caused by the project.	by IEC on	TCS00864/ 16/300/F56 2a
75	27/May/ 2022	22	Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	from DSD on 27 May 2022 concerning about muddy water observed entering Tsui Ping River, with similar situation observed at Tin Hau Temple and Po Lam Road.	Heavy rain led to large amount of storm runoff from roads and landscape into the public drainage system, which deteriorated the water quality in the drainage system. Besides, there were several construction sites at upstream of Tsui Ping River. It is considered that complaint mainly related to the interfacing contractor(s) and unlikely to have been caused by the project.	by IEC on	TCS00864/ 16/300/F56 3
76	6, 7, 8/J un/2022		Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	informed that dirty water	As a matter of fact, heavy rain led to large amount of storm runoff from roads and landscape into the public drainage system,	EPD on 21	TCS00864/ 16/300/F56 5

CEDD Service Contract No. EDO 12/2023
Environmental Team for Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works
Monthly Environmental Monitoring & Audit Report (February 2024)



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ret	Date of Complaint
								Ping River this morning at the upstream near junction of Kai Lim Road and Tsui Ping Road. The situation has persisted			
77	14/Jun/2 022		Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	DSD concerning muddy water discharge found at Tin Hau Temple and Po Lam Road on 14 June pm.	As a matter of fact, heavy rain led to large amount of storm runoff from roads and landscape into the public drainage system, which deteriorated the water quality in the drainage system. Besides, there were several construction sites at upstream of Tsui Ping River. It is considered that complaint mainly related to the interfacing contractor(s) and unlikely to have been caused by the project.	Sent to	TCS00864/ 16/300/F56 6
78	8/Aug/20 22	8/Aug/20	Anderson Road Quarry Site		Water Quality	DSD	NA	muddy water was observed entering Tsui Ping River in the morning of 8 August 2022, with similar situation at Tin	As a matter of fact, heavy rain led to large amount of storm runoff from roads and landscape into the public drainage system, which deteriorated the water quality in the drainage system. No muddy water discharge was evident in the morning or afternoon of 8 August 2022.	comment by IEC on 19 September	TCS00864/ 16/300/F58 0



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									It is therefore considered that the muddy water discharge observed by DSD in the morning of 8 August 2022 was unlikely to have been caused by the ARQ contracts of C1 or C4.		
79	12/Aug/2 022	(1,2,2)	Anderson Road Quarry Site	DSD	Water Quality	DSD	NA	DSD advised EPD that muddy water was observed entering Tsui Ping River in the morning of 12 August 2022, with similar situation at Tin Hau Temple and Po Lam Road (山渠).	As a matter of fact, heavy rain led to large amount of storm runoff from roads and landscape into the public drainage system, which deteriorated the water quality in the drainage system. No muddy water discharge was evident in the morning of 12 August 2022. It is therefore considered that the muddy water discharge observed by DSD in the morning of 12 August 2022 was unlikely to have been caused by the ARQ contracts of C1 or C4.	No comment by IEC on 19 September 2022	TCS00864/ 16/300/F58 1
80	29&30/ Sep/2022	2022 & 3 Oct	Anderson Road Quarry (ARQ) Site	DSD	Water Quality	DSD	NA	DSD's complaint was made to EPD who requested CEDD in the same respective mornings to handle and investigate in accordance with the procedure in EM&A Manual.	muddy water discharge from ARQ Site was evident in the morning of 29 and 30	Sent to EPD on 18 October 2022	TCS00864/ 16/300/F59 3



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									During wet season, the Contractor was strongly reminded to implement adequate water quality mitigation measures to minimise the impact arising from the construction site. The Contractor should closely monitor the discharge quality from the Site to avoid non-compliance. The ET will pay special attention on water quality mitigation measures implementation on site through regular site inspection, and give advice on remedial action when necessary. Incidentally, it is noted that Site R2-9 has kept discharging muddy water to downstream manhole D310. Record photos of the manhole dated 6, 7 and 8 October 2022 are enclosed for reference.		
81	18/Oct/ 2022	20/Oct/ 2022	Anderson Road Quarry (ARQ) Site	DSD	Dust Quality	Referred by 1823 to EPD		referred by 1823 to EPD on 18 October 2022, regarding the dust problem generated from the construction site in Anderson Road near On Tai Estate due to typhoon signal no. 3. EPD contacted the complainant who was a resident of Shing Tai House, On Tai	In our investigation, both the Contractors had implemented dust mitigation measures to reduce to potential impact to the public. However, in particular during dry season, Contract 4 was reminded to enhance the dust suppressive measures as far as practicable. As there were no air monitoring results exceeding the limit level, it is considered that the dust mitigation measures implemented were effective in suppressing the fugitive dust. Nevertheless, as the construction site is close to the residential area, both the	Sent to EPD on 3 November 2022	TCS00864/ 16/300/F59 6



Log ref.	Date of Complai nt	Receive	Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
								the construction dust			
82	17/May/ 2023	19/May/ 2023	Anderson Road Quarry (ARQ) Site	DSD	Water Quality	DSD	NA	EPD received complaint from DSD concerning muddy water was observed entering Tsui Ping River from the upstream in the afternoon of 17 th May 2023, with similar situation at Po Lam Road (山渠)。 The case was then referred from EPD to CEDD for follow-up. Environmental Team (ET) initiated the handing procedure in accordance with the Environmental Monitoring & Audit Manual to investigate whether it is related to the Project of Development of Anderson Road Quarry (ARQ) Site.	As a matter of fact, the heavy rains led to large amount of storm runoff from roads and landscape into the public drainage system, which deteriorated the water quality in the drainage system. There was no evident muddy water discharge from ARQ Site in the afternoon of 17 th May 2023. Therefore, it is considered unlikely that the muddy water discharge observed by DSD in the afternoon of 17 May 2023 was caused by the ARQ contracts of Contract 1 or Contract 4. During the wet season, the Contractor was strongly reminded to implement adequate water quality mitigation measures to minimise the impact arising from the construction site. The Contractor should closely monitor the quality if the discharge from the Site to avoid non-compliance. The ET will pay special attention to the implementation of water quality mitigation measures on site through regular site inspections, and	Sent to EPD on 29 May 2023	TCS00864/ 16/300/F64 3



83 4 July 2 4 July 2 4 July 2 Anderson Quarry (ARQ) Site DSD Water Quality DSD NA EPD received complaint function the Monitoring & Audit Manual to investigate into the public drainage from DSD concerning System, which deteriorated the water discharge observed by DSD July 2023. Sent to to a form the MRQ Site in the morning of 4 July 2023, with morning the west eason, the Contract 1 or Contract 4. TCS00864/ 83 4 July 2 4 July 2 023 DSD Water Quality DSD NA	Log ref.	Compiai	Docoivo	Complaint Location	Compl ainant	Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
minimise the impact arising from the construction site. The Contractor should closely monitor the quality of the discharge	83			Road Quarry	DSD	DSD	NA	EPD received complaint from DSD concerning muddy water was observed entering Tsui Ping River from the upstream in the morning of 4 July 2023, with similar situation at Po Lam Road (山渠).	necessary. The case was then referred from EPD to CEDD for follow-up. Environmental Team (ET) initiated the handling procedure in accordance with the Environmental Monitoring & Audit Manual to investigate whether it is related to the Project of Development of Anderson Road Quarry (ARQ) Site. As a matter of fact, the heavy rains led to large amount of storm runoff from roads and landscape into the public drainage system, which deteriorated the water quality in the drainage system. There was no evident muddy water discharge from ARQ Site in the morning of 4 July 2023. Therefore, it is considered unlikely that the muddy water discharge observed by DSD in the morning of 4 July 2023 was caused by the ARQ contracts of Contract 1 or Contract 4. During the wet season, the Contractor was strongly reminded to implement adequate water quality mitigation measures to minimise the impact arising from the construction site. The Contractor should	Sent to EPD on 18 July 2023	16/300/F65



Log ref.	Date of Complai nt		Complaint Location	Compl ainant		Channel	Ref. no.	Complaint details	Follow up action	Log ref.	Date of Complaint
									remedial action when necessary.		
84	19 Jan 2024	23 Jan 2024	On Kin Road, Anderson Road Quarry	KTDC membe r Mr. Hsu Yau-wa i	Noise Quality	EPD	NA	A public complaint was received by EPD Regional Office (East) on 19 January 2024 regarding the construction noise generated from construction works at On Kin Road, Anderson Road Quarry (CEDD Contract No. ED/2020/02) at night from 10pm to 6am.	nights starting from 16 January 2024 and has already completed. The Contractor possessed a valid Construction Noise Permit (CNP) (GW-RE0030-24) from 15 to 24 January 2024	Sent to EPD on 29 January 2024	TCS00864/ 16/300/F68 4a



Appendix N

Implementation Status for Water Quality Mitigation Measures

Water Quality Mitigation Measure



cu.m per hour + WETSEP